

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of April 2021

Reporting Period		30-Apr-21																
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing	
1	Adiremet – Adlhadri – Baker Road Project	SUR Construction	1,025,550,000.00	4.0	16-Oct-17	42.1	52.7	42.5	84.10	-	51.7	-	10.0	0.0	-	No	Due to suspension the projects excluded from Performance Assessment.	
2	Metema - Abrajira		1,548,000,000.00	4.0	19-Oct-17	42.0	52.5	42.4	76.41		51.8					No		
3	Contract 1: [km 0+000(AbiAdi)-km84+200(Semema)](84.2Km)		1,748,000,000.00	4.0	20-Dec-17	42.0	52.5	40.3	72.97		47.3					No		
4	Contract 2: Km 84+200 – Km 180+074 [Endabaguna] Road Project (~95.87 Km)		2,252,000,000.00	4.0	20-Dec-17	42.0	52.5	40.3	82.32		47.3					No		
5	Lot 1: Nebelet – Filafel and Mykenetal Spur Road Project		1,004,289,005.74	4.0	29-Nov-17	38.0	47.5	41.0	95.76		66.1					No		
6	Lot 2: Wukro - Nebelet Road Project including Wukro Twon Road Spur		1,250,636,416.10	4.0	29-Nov-17	47.8	59.8	41.0	76.32		40.2					No		
7	Wukro-Atsbi-Koneba		1,745,722,493.86	4.0	17-Dec-18	41.9	52.4	28.4	30.38		27.8					No		
8	Contract III: Abergele - Agbe		1,021,953,000.0	4.0	1-Oct-19	36.0	45.0	19.0	25.29		18.2					No		
9	Korem – Sekota – Abi Adi Road Project, Contract I: Korem- Lalibela Junction		2,121,050,000.0	4.0	14-Feb-20	36.0	45.0	14.5	17.68		10.4					No		
10	Zalambesa-Alitena-Marwa-Edegahamus, Lot 1: Zalambesa-Alitena		935,000,000.0															
11	Sawla-Maji, Contract 2: Laska Salyasi	SATCON	692,496,973.93	3.0	5-Aug-11	79.1	98.9	116.9	95.75	95.75	100.0	100.0	2	0.0	100.00	Yes	Not qualified for tendering	
12	Adura-Akobo and Adura-Burbe		1,165,860,248.87	3.0	16-Mar-09	121.6	152.1	145.6	64.58		89.4					No		
13	Efeson (Ataye)-Mehal Meda	Yencomad	1,352,642,535.82	4.0	24-Apr-15	49.5	61.9	72.3	93.91	38.16	100.0	44.7	5	4.5	49.18	Yes	Not qualified for tendering	
14	Ormo-Maji Design and Build Road Project, Contract II: Sai-Maji		772,077,818.33	3.0	20-Feb-17	43.5	54.4	50.3	76.03		81.3					No		
15	Melkasa-Sodere-Nuraera-Metehara		1,203,129,756.19	4.0	1-Jan-18	44.1	55.2	39.9	35.77		43.5					No		
16	Adiarkay - Telmet		1,981,378,049.64	4.0	17-Jan-19	36.0	45.0	27.4	18.28		33.6					No		
17	Koshe-Mito-Werabe Road Project		1,850,695,155.03	4.0	23-Oct-20	36.0	45.0	6.2	4.44		1.7					No		
18	Ankober -Awash Arba Road Upgrading Project, Contract 1:Ankober -Dulecha	Sunshine	849,388,576.62	3.0	17-Mar-16	45.8	57.3	61.5	92.50	38.53	100.0	28.3	5	4.5	32.82	Yes	Not qualified for tendering	
19	Degolo - Kelela		1,299,846,199.62	3.0	8-Apr-17	59.4	74.2	48.8	78.41		37.7					No		
20	Debrebirhan - Ankober		1,083,570,868.24	6.0	23-Oct-18	38.7	48.4	30.2	81.79		34.9					No		
21	Gugufu-Wereilu-Degolo		1,410,494,975.89	3.0	23-Aug-18	36.0	45.0	32.3	28.60		42.8					No		
22	Debre Birhan - Deneba - Lemi and Jihur - Deneba		3,613,766,908.69	4.0	30-Nov-20	48.0	60.0	5.0	2.40		0.5					No		

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of April 2021

Reporting Period		30-Apr-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
23	Kong-Begondi-Wenbera	ECWC	1,587,200,899.42	3.0	11-Jan-13	85.6	107.0	99.6	96.15	31.39	82.8	35.5	9.0	22.8	58.25	No	Not qualified for tendering
24	Jinka -Hana DB Project Lot-1: Jinka-Mendir		1,373,268,271.09	3.0	3-Feb-16	54.9	68.7	62.9	63.10		79.0						
25	Ankober -Awash Arba Road Upgrading Project Contract 2:Dulecha-Awash Arba		717,244,619.75	3.0	12-Sep-16	39.2	49.0	55.6	70.92		100.0					Yes	
26	Yabelo Town Bypass		296,853,599.16	4.0	8-Jan-20	18.0	22.5	15.7	14.52		41.2					No	
27	Gishen Junction – Km 14		1,316,700,000.00	4.0	27-May-20	30.0	37.5	11.1	0.92		8.3					No	
28	Sawla - Maji, Lot-III: Salayesh - Omo Road Project		508,349,626.36	3.0	5-Nov-20	24.0	30.0	5.8	1.35								
29	Limu Mazonia – Kose – Seka – Atango – Alga – Seyo – Shenen – Guder Road Project, Lot 2: Seka – Atango – Alga – Seyo – Shenen – Guder, Contract 2: Seyo – Shenen – Guder Road Project		3,640,009,480.12	3.0	9-Dec-20	42.0	52.5	4.7	-								
30	Damboya-Durame Spur) Road Project		1,980,658,256.31	4.0	29-Dec-20	36.0	45.0	4.0	0.34								
31	Guba - Begondi - Wonbera, Contract 1: Aysid - Kong Road Project		201,230,932.85														
32	Salayish-Omo		Akir	711,944,193.25	4.0	18-Jan-12	69.9	87.4	111.5		93.01					46.04	
33	Debark- Buahit Road Project	699,465,650.00		4.0	4-Jul-11	72.8	91.0	118.0	85.60	100.0	Yes						
34	Nekempt-Soge-Kamash-Koncho; Contract 3:km160-Koncho	1,327,447,854.94		4.0	17-Sep-18	40.8	51.0	31.4	-	34.2	No						
35	Ginchi - Kachise - Chuleti; Contract 1: Ginchi - Shikute (59 km)	Gemeshu Beyene GC	898,273,177.36	3.0	11-Oct-17	42.1	52.6	42.6	52.65	34.42	52.5	35.0	5.0	4.5	39.52	No	Not qualified for tendering
36	Alemketema-Degolo		1,280,770,840.15	3.0	28-Apr-17	54.7	68.4	48.1	43.30		41.7					No	
37	Ginchi - Kachise - Chuleti; Contract 2: Shikute - Chuleti		1,267,054,518.94	3.0	31-Dec-19	32.6	40.7	16.0	12.52		15.9					No	
38	Nekemte-Soge-Kamashe-Koncho; Lot 1: Nekemte - Km 105		2,359,484,513.18														
39	Nekemte-Soge-Kamashe-Koncho; Lot 2: Km 105-km 160		1,923,629,581.78														
40	Fik-Hamero Lot I	Macro General Contractor and Trading	831,971,036.87	3.00	2-May-17	50.9	63.6	48.0	82.94	50.84	46.0	35.5	4.0	3.00	38.52	No	Pass
41	Adaba-Angetu		1,262,374,548.88	4.0	18-Nov-14	74.3	92.9	77.4	74.64		58.4					No	
42	Warder - Kebridehar		1,814,123,577.90	4.0	10-Jun-19	48.0	60.0	22.7	19.55		14.8					No	
43	Fik - Segeg - Gerbo - Denan Lot II; Segeg - Gerbo - Yoale (Km 90+000 - Km 191+000)		1,232,011,537.11	4.0													
44	Dalo/Musli-Bada	Defence Construction Enterprise (DCE)	1,249,624,731.89	3.00	28-Jan-16	56.0	70.0	63.1	89.05	29.44	75.2	42.4	6.0	6.75	49.15	No	Not qualified for tendering
45	Beles-Mekane Birhan Road Project		1,018,952,362.90	4.00	1-Nov-16	47.4	59.3	54.0	43.44		77.6					No	
46	Taremaber-Meleya-Molale' Molale-Sefemeda		1,906,200,296.75	4.00	24-Dec-18	36.0	45.0	28.2	12.79		35.1					No	
47	Mekele-Dengolat-Samre-Finariwa		1,594,387,610.14	3.00	1-Nov-16	51.0	63.8	54.0	54.51		61.5					No	
48	Adisheru - Dela - Samre		2,114,048,067.84	4.00	9-May-19	36.0	45.0	23.7	6.15		26.5					No	
49	Continuation of Ambo - Wolliso Road Project		1,264,907,396.11	3.00	26-Nov-19	30.0	37.5	17.1	15.44		21.0					No	
50	Korem – Sekota – Abi Adi, Contract II: Lalibela Junction - Abergele		1,498,740,658.34	4.00	26-Sep-19	36.0	45.0	19.1	3.23		18.5					No	
51	Guliso - Cheliya - Kondala - Begi, Lot 1: Guliso - Km 70 (Babo Debeka) Design and Build Road Project		2,249,729,760.10														

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of April 2021

Reporting Period		30-Apr-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
52	Debre Markos Town Road Upgrading	Diriba Defersha General Contractor	187,751,038.43	3.0	1-Jun-17	40.5	50.7	47.0	91.82	48.15	81.8	43.1	4.00	3.00	46.09	No	Pass
53	Construction Works of Kelela-Akesta		568,348,055.38	3.00	22-Jan-19	38.1	47.7	27.3	33.72		30.3					No	
54	Fik - Segeg - Gerbo - Denan Road Project; Lot I: Fik - Segeg (Km 0+000 - Km 90+000)																
55	Gimbi - Guye - Alga - Metu Road Project; Lot -1: Gimbi - Km 70																
56	Durgi - Gibe River; Contract 2: Durgi (km97+700-km125+400)	Bridge Construction	522,758,336.58	4.00	1-Aug-17	42.1	52.7	45.0	66.32	66.32	63.4	63.4	1.0	-	63.42	No	Pass
57	Sansusi -Tatek Kella	ASER Construction Plc	820,802,402.68	3.0	15-Nov-17	41.0	51.2	41.5	79.11	49.51	52.6	31.6	4.0	3.00	34.61	No	Pass
58	Construction Works of Asaita- Afambo - Djibouti Border		1,518,683,761.46	4.0	26-Aug-19	36.0	45.0	20.2	33.51		20.3					No	
59	Haik - Bitsma - Chifra Road Project		2,138,481,835.73	4.0	22-Dec-20	48.0	60.0	4.2	2.22								
60	Endeselase - Rama - Gerahu Senay; Lot 1: Endeselase - km 80 (Rama - Gerah Senay)		2,768,400,492.34														
61	Dabat-Ajire	Powercon	931,304,149.54	4.0	10-Oct-16	60.7	75.8	54.7	82.32	63.86	43.2	42.0	3.0	2.00	43.97	No	Pass
62	Ajire-Keraker		1,158,659,797.00	4.0	21-Sep-18	36.0	45.0	31.3	49.03		41.0					No	
63	Haik - Bitsma - Chifra Road Project		2,138,481,835.73	4.0	22-Dec-20	48.0	60.0	4.2	2.22								
64	Babile-Fik Lot I	FAL General Construction PLC	432,482,654.80	4.0	2-May-17	47.5	59.4	48.0	72.62	20.60	51.8	12.5	4.0	3.00	15.48	No	Pass
65	Debre Markos - Debre Elias		1,299,644,371.61	4.0	18-Sep-19	40.0	50.0	19.4	26.20		15.6					No	
66	Gode - Hargele, Lot 1: Gode - Km 100 Road Project		1,893,759,386.74	4.0	6-Oct-20	48.0	60.0	6.8	4.87		1.4					No	
67	Mankusa - Birsheleko (Defense Camp) - 145 Kebele Road Project		972,716,279.92														
68	Babile-Fik Lot II	Yotek Construction PLC	461,423,813.70	4.0	2-May-17	48.8	61.0	48.0	72.30	35.01	48.8	23.4	9.0	22.78	46.17	No	Not qualified for tendering
69	Babile-Fik Lot III		402,333,360.80	4.0	2-May-17	46.5	58.1	48.0	79.25		56.5					No	
70	Babile-Fik Lot IV		461,624,969.90	4.0	30-May-17	45.4	56.7	47.0	95.77		57.4					No	
71	Hawela - Tula - Weteraresa - Yayu - Werachie		1,829,883,516.96	4.0	3-Nov-20	41.9	52.4	5.9	0.56		1.1					No	
72	Tenla - Gashena, Contract 2: Kurba Junction (Chegoma) - Gashena Road Project		1,434,519,841.46	4.0	21-Dec-20	36.0	45.0	4.3	1.77		0.2					No	
73	Omo - Maji, Lot 1: Omo - Sai Design and Build Road Project		1,882,967,504.80	4.0	10-Dec-20	36.0	45.0	4.6	-		0.5						
74	Gelago - Tewodros Ketema Road Project		1,770,605,838.13														
75	Debre Markos - Debre Eliyas - Temcha - Kuch - Ayehu - Zigem - Chagni; Lot 3 : Kuch - Ambla		2,151,052,236.06														
76	Jiga - Quarit - Arbgebeya - Sekela - Tili Road Project; Contract 1; Jiga - Quarit - Arbgebeya		2,171,037,165.48														
77	Assosa-Daleti Lot 1		Senan Construction Plc.	228,630,902.66	3.0	7-Mar-17	49.5	61.8	49.8		71.62					71.62	
78	Eliya - Makuye		1,083,400,000.00														

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of April 2021

Reporting Period		30-Apr-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
79	Assosa-Daleti-Baruda, Contract 2: Km 36+000 - Dabus - Baruda	Enyi Construction	772,048,982.83	4.0	1-May-17	51.8	64.7	48.0	50.72	50.72	45.0	45.0	3.0	2.00	46.96	No	Pass
80	Dangla - Jawi DB Road Project		2,247,404,541.84														
81	Homosha – Hidassie Dam; Lot-1: Homosha – Km 70		2,081,401,426.09														
82	Diri - Masha Contract1: Diri – Km 78+000	Orchid Business Group	780,178,701.40	3.0	15-Sep-17	36.0	45.0	43.5	6.17	29.28	91.4	40.6	2.0	-	40.63	No	Not qualified for tendering
83	Gambella-Ilya		1,065,574,658.87	4.0	10-May-17	55.2	69.0	47.7	29.28		40.6					No	
84	Turmi - Omo	Rama Construction	897,005,974.61	6.0	31-Aug-17	40.1	50.1	44.0	93.30	52.89	69.3	47.9	6.0	6.75	54.69	No	Not qualified for tendering
85	Azezo - Gonder		871,565,791.41	2.0	27-Oct-17	42.5	53.1	42.1	51.76		49.4					No	
86	Robe -Gasera - Ginir, Contract 1: Robe - Gasera		769,860,000.00	4.0	1-Nov-17	39.8	49.8	42.0	49.31		60.6					No	
87	Bishoftu -Chefe Donsa-Sendafa		914,847,890.47	4.0	27-Nov-19	36.0	45.0	17.1	17.35		14.9					No	
88	Weyito - Turmi		2,843,185,710.00	4.0													
89	Agaro - Gera - Medabo		3,170,122,200.00	4.0													
90	Construction Works of Road Research Center (RRC) Building and Its Facilities at Addis Ababa	Afro Tsion Construction Plc.	413,863,169.71	0.5	21-Oct-16	42.0	52.6	54.3	88.13	63.79	100.0	58.2	4.0	3.00	61.22	Yes	Not qualified for tendering
91	Turmi -Omo		897,005,974.61	6.0	31-Aug-17	40.1	50.1	44.0	93.30		69.3					No	
92	Robe -Gasera - Ginir, Contract 1: Robe - Gasera		769,860,000.00	4.0	1-Nov-17	39.8	49.8	42.0	49.31		45.0					No	
93	Robe -Gasera - Ginir (Contract 2: km 60+000-km120+870.41)		841,602,019.19	4.0	9-Nov-18	36.0	45.0	29.7	33.62		37.9					No	
94	Adi Abun - Rama - Mereb		807,500,000.00	4.0	3-Oct-17	46.9	58.6	42.9	37.21		44.1					No	
95	Quyha -Maymekden		552,000,000.00	3.0	14-Jun-17	49.0	61.3	46.6	73.44		46.5					No	
96	Maichew - Mehoni	Tekle Birhan Ambaye Construction PLC	378,614,038.16	3.0	29-Sep-17	35.6	44.5	43.0	60.59	-	92.0	-	4.0	3.00	3.00	No	Not qualified for tendering
97	Abomsa-Aseko-Dibu River		991,721,997.83	4.0	8-Nov-17	36.0	45.0	41.7	24.45		81.8					No	
98	Dibu River-Bedeyi-Cheleka		725,621,428.21	4.0	8-Nov-17	36.0	45.0	41.7	32.81		81.8					No	
99	Robe-seru		993,181,495.37	4.0	18-Jan-19	36.0	45.0	27.4	2.26		33.5					No	
100	Bishan Guracha (Tikur Wuha) - Hawassa		589,395,779.03	4.0	9-Nov-17	26.9	33.7	41.7	2.32		100.0					Yes	
101	Design and Construction Works of Hosana Town Section Road Project	Yoseph Teketel G.C.	194,630,000.00	4.0	11-Oct-17	40.0	50.1	42.6	40.51	40.51	63.0	63.0	1.0	-	62.97	No	Not qualified for tendering
102	Bole Junction - Weterdeno Horticulture and Bole Abomsa	Eshetu Lemma Road Contractor	359,826,774.31	3.0	4-Oct-17	33.4	41.8	42.9	40.57	40.57	100.0	100.0	1.0	-	100.00	Yes	Not qualified for tendering
103	Adiremet - Kulita -Adigoshu	Melcon Construction Plc.	953,000,000.00	4.0	26-Oct-17	39.3	49.1	42.1	57.77	10.94	64.6	19.6	1.0	-	19.57	No	Not qualified for tendering
104	Rama - Chilla		1,479,881,513.14	3.0	1-Apr-19	38.3	47.9	25.0	28.70		26.1					No	
105	Bahirdar – Tis Esat		767,050,000.00	4.0	16-Dec-19	30.0	37.5	16.5	10.94		19.6					No	
106	Continuation of Werabe - Bojaber	Markan Trading Plc.	795,000,000.00	4.0	1-Oct-19	36.0	45.0	19.0	22.91	32.63	18.2	25.6	3.0	2.00	27.63	No	Pass
107	Kunzila Horticulture Farm Zege Town		554,487,294.06	4.0	23-Jan-18	45.2	56.5	39.2	43.21		40.9					No	
108	Jijiga - Gelesh - Deghamdo - Segege, Lot 4		768,698,951.11	4.0	22-Jul-19	36.0	45.0	21.3	35.04		22.3					No	

**Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of April 2021**

Reporting Period		30-Apr-21																
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing	
109	Ajire -Keraker	Powercon Plc in JV with Tesfaye Legesse Construction	1,158,659,797.00	4.0	21-Sep-18	36.0	45.0	31.3	49.03	49.03	41.0	41.0	1.0	-	40.99	No	Pass	
110	Oblo-Dermi	Cross Land Construction	879,793,050.36	4.0	9-Oct-18	36.0	45.0	30.7	70.50	28.43	39.9	14.9	3.0	2.00	16.90	No	Pass	
111	Humbo Tsebel - Abaya /Horticulture/		699,000,000.00	4.0	6-Oct-20	36.0	45.0	6.8	3.67		2.1					No		
112	Segeg - Gerbo - Danan (Fik - Segeg - Gerbo - Denen Lot 3:Yoale - Danan (Km 191+000-Km 273+844)		1,119,417,453.44	4.0	16-Jul-20	42.0	52.5	9.5	10.82		3.3					No		
113	Edo-Serofta-Warqa	Alemayehu Ketema GC	1,687,343,877.25	4.0	24-Jan-19	50.7	63.4	27.2	34.38	34.38	18.8	18.8	2.0	-	18.77	No	Pass	
114	Negele Borena - Doloado - Melkasuftu, Lot 1 : Negele Borena - Km 60		1,371,325,369.08	4.0														
115	Negele Borena - Doloado - Melkasuftu, Lot 1 : Negele Borena - Km 60	MCG Construction PLC in JV with Alemayehu Ketema GC	1,371,325,369.08	4.0									1.0	-				
116	Omorate-Omo Bridge-Gynayom-Kangaken	NKH Construction Plc.	965,890,930.37	3.0	7-Feb-19	36.0	45.0	26.7	49.31	49.31	32.2	32.2	1.0	-	32.18	No	Pass	
117	Woldia Town Section Design and Build	Zeluel Yohannes GC in JV with Bokra Construction and Trading Plc.	304,850,794.33	3.0	24-Feb-18	43.2	54.0	38.2	38.86	38.86	42.0	42.0	1.0	-	41.97	No	Not qualified for tendering	
118	Dongoro-Kingi-Mekebilla	Samson Cherinet GC	416,237,136.06	4.0	31-Jan-19	46.0	57.5	27.0	61.81	41.04	21.93	14.5	2.0	-	14.45	No	Pass	
119	Kimir Dingay/Debretabor-Guna		416,000,000.00	3.0	21-Oct-20	18.0	22.5	6.3	20.26		6.98					No		
120	Gonji Kolela (Korie - Addisalem) Road Project	Amara Road Work Enterprise	333,027,799.74	2.0	15-Apr-20	17.8	22.2	12.5	16.80	3.20	29.6	6.0	2.0	-	6.04	No	Not qualified for tendering	
121	Dembecha – Feres bet – Adet Road Project; Lot I: Dembecha - Feres bet - Sekela & Bibugn Wereda		1,790,005,720.67	4.0	23-Oct-20	36.0	45.0	6.2	0.67		1.7					No		
122	Jigjiga - Fafen - Gelelesh - Degeftamedo - Segeg: (Lot 2 & 3 : Km 55 - Km 165 + 220)	Beakea	1,828,264,182.76	4.0	24-Sep-20	42.0	52.5	7.2	11.74	11.74	1.9	1.9	1.0	-	1.90	No	Pass	
123	Pawi - Guba (Mankush Town), Lot 2: Km 69+000 - Guba (Mankush Town) Road Project	DMC Construction PLC	1,253,508,768.76	4.0	24-Dec-20	36.0	45.0	4.2	-	4.52	0.1	0.7	3.0	2.00	2.70	No	Pass	
124	Jiga - Quarit - Arbgebeya - Tilili, Contract 2: Arbgebeya - Sekela - Tilili Road Project		1,673,300,137.71	4.0	1-Dec-20	36.0	45.0	4.9	4.52		0.7					No		
125	Dembecha - Feres Bet - Adet Road Project; Contract II Sekela - Adet		2,578,671,578.69															

Engineering Procurement Directorate
 Summary of Local Contractors' Performance Evaluation
 Reporting Period End of April 2021

Reporting Period		30-Apr-21																
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing	
126	Yabelo - Metagefersa - Shakiso, Contract 3: Dermi - Kenticha - Shakiso Design and Build Road Project	Walabu Construction Share Company	1,720,437,945.39	4.0	15-Oct-20	36.0	45.0	6.5	1.55	1.55	1.9	1.9	2.0	-	1.86	No	Not qualified for tendering	
127	Nejo - Jarso - Begi - Yayo, Lot 1: Nejo - Km 65 Design and Build Road Project		1,824,745,684.43	4.0	1-Jan-21	48.0	60.0	3.9	-									
128	Metu By-Pass Road Project	Oromia Construction Corporation	661,753,584.55	3.0	11-Feb-21	24.0	30.0	2.6	5.46	5.46		-	3.0	2.00	2.00	No	Pass	
129	Ambo town-Guder town		1,038,722,506.06	4.0	16-Mar-21	16.0	20.0	1.5										
130	Chanka - Gidami		3,206,772,589.87															
131	Bulbula - Alage Road Project	Kibish Construction Plc.	686,000,000.00	4.0	12-Nov-20	36.0	45.0	5.6	2.90	2.90	1.17	1.2	1.0	-	1.17	No	Pass	
132	Mankusa - Birsheleko(Defense Camp) - 145 Kebele Road Project	Tiks Construction In Joint Ventry with FAL GC	972,716,279.92										1.0					
133	Combolcha Bypass	Yonab Construction Plc.	806,164,023.72										1.0					
134	Jigjiga Bypass Road Project	Yirgalem Construction Plc.	672,098,730.28										2.0	-	-			
135	Bonosha - Achamo Road Project		682,155,064.23															

1

Category of Contract Period	Formula to be used
First (1/3)rd	6(t1)
Second(1/3)rd	6+21(t2)
last (1/3)rd	27+23(t3)
Beyond Contract period	50+50(t4)

2

Contractors who failed to complete projects after **one fourth of the contract period** elapsed beyond the Contract period will be **disqualified**