

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of August 2021

Reporting Period		31-Aug-21																
L. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing	
1	Efeson (Ataye)-Mehal Meda	Yencomad	1,352,642,535.82	4.0	24-Apr-15	74.2	92.8	76.3	94.71	41.25	55.6	42.3	5	4.5	46.78	No	Not qualified for tendering	
2	Omo-Maji Design and Build Road Project; Contract II: Sai-Maji		772,077,818.33	3.0	20-Feb-17	43.5	54.4	54.3	81.12		99.9					No		
3	Melkasa-Sodere-Nuraera-Metehara		1,203,129,756.19	4.0	1-Jan-18	44.1	55.2	44.0	41.50		49.8					No		
4	Adiarkay - Telmet		1,981,378,049.64	4.0	17-Jan-19	36.0	45.0	31.5	20.27		41.3					No		
5	Koshe-Mito-Werabe Road Project		1,850,695,155.03	4.0	23-Oct-20	36.0	45.0	10.3	7.83		4.7					No		
6	Degolo - Kelela Road Project	Sunshine	1,469,861,944.62	3.0	8-Apr-17	59.4	74.2	52.8	79.62	35.98	42.4	23.4	4	3	26.41	No	Pass	
7	Debrebirhan - Ankober		1,083,570,868.24	6.0	23-Oct-18	38.7	48.4	34.3	90.79		42.1					No		
8	Gugufu-Werellu-Degolo		1,425,504,421.31	3.0	23-Aug-18	40.6	50.8	36.3	32.19		42.6					No		
9	Dubre Birhan - Deneba - Lemi and Jitun - Deneba		3,613,766,908.69	4.0	30-Nov-20	48.0	60.0	9.0	3.29		2.5					No		
10	Kong-Begondi-Wenbera	ECWC	1,587,200,899.42	3.0	11-Jan-13	85.6	107.0	103.7	96.95	27.43	92.3	36.2	9	22.8	58.97	No	Not qualified for tendering	
11	Jinka -Hana DB Road Project Lot-1: Jinka-Mendir		1,373,268,271.09	3.0	3-Feb-16	54.9	68.7	66.9	64.46		93.7					No		
12	Ankober -Awash Arba Road Upgrading Project; Contract 2:Dulecha-Awash Arba		729,174,335.28	3.0	12-Sep-16	39.2	49.0	59.6	74.16		100.0					Yes		
13	Yabelo Town Bypass		296,853,599.16	4.0	8-Jan-20	18.0	22.5	19.8	23.66		69.5					No		
14	Gishen Junction – Km 14		1,316,700,000.00	4.0	27-May-20	30.0	37.5	15.2	2.70		16.8					No		
15	Sawla - Maji, Lot-III: Salayesh - Omo Road Project		508,349,626.36	3.0	5-Nov-20	24.0	30.0	9.8	2.37		10.8					No		
16	Limu Mazoria – Kose – Seka – Atango – Alga – Seyo – Shenen – Guder Road Project, Lot 2: Seka – Atango – Alga – Seyo – Shenen – Guder, Contract 2: Seyo – Shenen – Guder Road Project		3,640,009,480.12	3.0	9-Dec-20	42.0	52.5	8.7	0.84		3.1					No		
17	Halaba - Angacha - Wato (including Damboya-Durame Spur) Road Project		1,980,658,256.31	4.0	29-Dec-20	36.0	45.0	8.1	1.12		3.0					No		
18	Guba - Begondi - Wonbera, Contract 1: Aysid - Kong Road Project	201,230,932.85								No								
19	Ginchi - Kachise -Chuleti; Contract 1: Ginchi - Shikute (59 km)	Gemeshu Beyene GC	898,273,177.36	3.0	11-Oct-17	50.1	62.6	46.7	58.12	17.73	45.3	17.8	5.0	4.5	22.30	No	Not qualified for tendering	
20	Alemketema-Degolo		1,280,770,840.15	3.0	28-Apr-17	53.1	66.3	52.1	47.60		48.8					No		
21	Ginchi - Kachise -Chuleti; Contract 2: Shikute - Chuleti		1,267,054,518.94	3.0	31-Dec-19	32.6	40.7	20.0	14.71		23.8					No		
22	Nekemte-Soge-Kamashe-Koncho; Lot 2: Km 105-km 160		1,923,629,581.78	6.0	24-Feb-21	36.0	45.0	6.2	2.71		0.2					No		
23	Nekemte-Soge-Kamashe-Koncho; Lot 1: Nekemte - Km 105		2,359,484,513.18	4.0	22-Feb-21	36.0	45.0	6.2	-		1.7					No		
24	Fik-Hamero Lot I Road Project	Macro General Contractor and Trading	831,971,036.87	3.00	2-May-17	43.9	54.9	52.0	89.17	55.08	86.8	50.2	5.0	4.50	54.68	No	Pass	
25	Adaba-Angetu Road Project		1,262,374,548.88	4.0	18-Nov-14	74.3	92.9	81.5	75.19		69.3					No		
26	Warder - Kebridehar Road Project		1,814,123,577.90	4.0	10-Jun-19	48.0	60.0	26.7	25.45		20.1					No		
27	Fik - Segeg - Gerbo - Denan; Lot II; Segeg - Gerbo - Yoale (Km 90+000 - Km 191+000)		1,232,011,537.11	4.0	7-Jun-21	42.0	52.5	2.8	-		-					No		
28	Dubti - Arrisa - Adigala - Biyokebob; Lot II: KM 72+000 - KM150+000 Design and Build Road Project		1,482,000,000.00	4.0	27-May-21	36.0			-		-					No		

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of August 2021

Reporting Period		31-Aug-21															
L. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
29	Dalo/Musli-Bada Road Project	Defence Construction Enterprise (DCE)	1,249,624,731.89	3.00	28-Jan-16	49.8	62.3	67.1	89.05	22.93	100.0	41.5	6.0	6.75	48.25	Yes	Not qualified for tendering
30	Beles-Mekane Birhan Road Project		1,018,952,362.90	4.00	1-Nov-16	47.4	59.3	58.0	44.09		94.7					No	
31	Tareamber-Meleya-Molale' Molale-Sefemeda Road Project		1,906,200,296.75	4.00	24-Dec-18	36.0	45.0	32.3	13.86		42.8					No	
32	Continuation of Ambo - Wolliso Road Project		1,264,907,396.11	3.00	26-Nov-19	30.0	37.5	21.2	17.68		29.7					No	
33	Korem – Sekota – Abi Adi, Contract II: Lalibela Junction - Abergele		1,498,740,658.34	4.00	26-Sep-19	36.0	45.0	23.2	3.83		25.6					No	
34	Guliso - Cheliya - Kondala - Begi, Lot 1: Guliso - Km 70 (Babo Debeke) Design and Build Road Project		2,249,729,760.10	4.00	24-Feb-21	48.0	60.0	6.2	-		1.1					No	
35	Construction Works of Kelela-Akesta	Diriba Defersha General Contractor	568,348,055.38	3.00	22-Jan-19	38.1	47.7	31.3	36.21	36.21	37.6	37.6	3	2.0	39.63	No	Not qualified for tendering
36	Fik - Segeg - Gerbo - Denan Road Project; Lot I: Fik - Segeg (Km 0+000 - Km 90+000)		1,422,968,463.05	4.00	25-May-21	40.0	50.0	3.2	-		No						
37	Gimbi – Guye – Alga - Metu Road Project; Lot -1: Gimbi – Km 70		1,835,358,164.34			48.0	60.0				No						
38	Durgi - Gbe River; Contract 2: Durgi (km97+700-km125+400)	Bridge Construction	522,758,336.58	4.00	1-Aug-17	42.1	52.7	49.0	70.29	70.29	82.6	82.6	1.0	-	82.61	No	Not qualified for tendering
39	Sansusi -Tatek Kella Road Project	ASER Construction Plc	825,067,522.68	3.0	15-Nov-17	49.9	62.4	45.5	87.81	35.30	43.9	17.4	4.0	3.00	20.36	No	Pass
40	Construction Works of Asaita- Afambo – Djibouti Border		1,518,683,761.46	4.0	26-Aug-19	36.0	45.0	24.2	49.90		27.4					No	
41	Haik - Bitsma - Chifra Road Project		2,138,481,835.73	4.0	22-Dec-20	48.0	60.0	8.3	4.68								
42	Endeselase - Rama - Gerahu Senay; Lot 1: Endeselase - km 80 (Rama - Gerah Senay)		2,768,400,492.34														
43	Dabat-Ajire Road Project	Powercon	931,304,149.54	4.0	10-Oct-16	60.7	75.8	58.7	83.94	35.22	47.8	22.9	3.0	2.00	24.87	No	Pass
44	Ajire-Keraker Road Project		1,158,659,797.00	4.0	21-Sep-18	38.1	47.6	35.3	52.42		45.1					No	
45	Haik - Bitsma - Chifra Road Project		2,138,481,835.73	4.0	22-Dec-20	48.0	60.0	8.3	4.68								
46	Babile-Fik Lot I	FAL General Construction PLC	432,482,654.80	4.0	2-May-17	63.3	79.1	52.0	74.67	20.60	37.7	11.4	4.0	3.00	14.43	No	Pass
47	Debre Markos - Debre Elias		1,299,644,371.61	4.0	18-Sep-19	40.0	50.0	23.4	30.43		21.9					No	
48	Gode – Hargele, Lot 1: Gode – Km 100 Road Project		1,893,759,386.74	4.0	6-Oct-20	48.0	60.0	10.8	10.54		3.4					No	
49	Mankusa - Birsheleko (Defense Camp) - 145 Kebele Road Project		972,716,279.92	4.0	8-Mar-21	36.0	45.0	5.8	3.01		1.3					No	
50	Babile-Fik Lot II Road Project	Yotek Construction PLC	461,423,813.70	4.0	2-May-17	55.4	69.3	52.0	75.95	14.66	45.7	13.5	9.0	22.78	36.25	No	Not qualified for tendering
51	Babile-Fik Lot III Road Project		402,333,360.80	4.0	2-May-17	46.5	58.1	52.0	83.80		73.9					No	
52	Babile-Fik Lot IV Road Project		461,624,969.90	4.0	30-May-17	42.7	53.4	51.1	98.01		89.1					No	
53	Hawela – Tula – Weteraresa – Yayu – Werachie Road Project		1,829,883,516.96	4.0	3-Nov-20	42.0	52.5	9.9	0.73		3.5					No	
54	Tenta - Gashena, Contract 2: Kurba Junction (Chegoma) - Gashena Road Project		1,434,519,841.46	4.0	21-Dec-20	36.0	45.0	8.3	3.28		3.2					No	
55	Omo - Maji, Lot 1: Omo - Sai Design and Build Road Project		1,882,967,504.80	4.0	10-Dec-20	36.0	45.0	8.7	0.42		3.5						
56	Gelago – Tewodros Ketema Road Project		1,770,605,838.13	4.0	1-Apr-21	36.0	45.0	5.0	-		0.7						
57	Debre Markos - Debre Elyas - Temcha Kuch - Ayehu - Zigem - Chagni; Lot 3 : Kuch - Ambla		2,151,052,236.06	4.0	17-May-21	36.0	45.0	3.5	-								

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of August 2021

Reporting Period		31-Aug-21															
L. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
59	Assosa-Daleti Lot 1	Senan Construction Plc.	228,630,902.66	3.0	7-Mar-17	49.5	61.8	53.9	72.47	72.47	67.7	67.7	2.0	-	67.67	No	Pass
60	Eliya - Makuye		1,083,400,000.00	4.0	23-Jul-21	36.0	45.0	1.3	-								
61	Assosa-Daleti-Baruda, Contract 2: Km 36+000 - Dabus - Baruda	Enyi Construction	772,048,982.83	4.0	1-May-17	51.8	64.7	52.0	53.59	53.59	51.0	51.0	3.0	2.00	53.02	No	Pass
62	Dangla - Jawi Design and Build Road Project		2,247,404,541.84	4.0	3-Jun-21	42.0	52.5	2.9	-								
63	Homosha - Hidassie Dam; Lot-1: Homosha - Km 70		2,081,401,426.09	4.0	13-Jul-21	42.0	52.5	1.6	-								
64	Gambella-Ilya	Orchid Business Group	1,065,574,658.87	4.0	10-May-17	51.8	64.8	51.7	30.21	30.21	49.9	49.9	1.0	-	49.91	No	Not qualified for tendering
65	Turmi - Omo	Rama Construction	897,005,974.61	6.0	31-Aug-17	46.2	57.8	48.0	99.40	30.33	57.8	21.9	6.0	6.75	28.68	No	Pass
66	Azezo - Gonder		871,565,791.41	2.0	27-Oct-17	51.3	64.1	46.2	60.80		43.1						
67	Robe -Gasera - Ginir; Contract 1: Robe Gasera		769,860,000.00	4.0	1-Nov-17	52.1	65.1	46.0	51.43		41.9						
68	Bishoftu - Chefe Donsa - Sendafa		914,847,890.47	4.0	27-Nov-19	36.0	45.0	21.1	20.91		22.0						
69	Agaro - Gera - Medabo		3,170,122,200.00	4.0	25-Feb-21	48.0	60.0	6.1	-		1.1						
70	Weyito - Turmi		2,843,185,710.00	4.0	27-May-21	48.0	60.0	3.2	0.65								
71	Construction Works of Road Research Center (RRC) Building and Its Facilities at Addis Ababa	Afro Tsion Construction Plc.	413,863,169.71	0.5	21-Oct-16	56.5	70.6	58.4	92.09	66.90	56.6	50.8	4.0	3.00	53.77	No	Pass
72	Turmi -Omo		897,005,974.61	6.0	31-Aug-17	46.2	57.8	48.0	99.40		57.8						
73	Robe -Gasera - Ginir; Contract 1: Robe Gasera		769,860,000.00	4.0	1-Nov-17	52.1	65.1	46.0	51.43		45.0						
74	Robe -Gasera - Ginir (Contract 2: km 60+000-km120+870.41)		841,602,019.19	4.0	9-Nov-18	36.0	45.0	33.7	34.02		45.7						
75	Design and Construction Works of Hosana Town Section Road Project	Yoseph Teketel G.C.	194,630,000.00	4.0	11-Oct-17	45.6	57.0	46.7	43.43	43.43	54.6	54.6	1.0	-	54.61	No	Not qualified for tendering
76	Bole Junction - Weterdeno Horticulture and Bole Abomsa	Eshetu Lemma Road Contractor	359,826,774.31	3.0	4-Oct-17	33.4	41.8	46.9	42.08	42.08	100.0	100.0	1.0	-	100.00	Yes	Not qualified for tendering
77	Bahirdar - Tis Esat Road Project	Melcon Construction Plc.	957,930,208.44	4.0	16-Dec-19	35.9	44.9	20.5	15.91	15.91	21.0	21.0	1.0	-	20.97	No	Not qualified for tendering
78	Continuation of Werabe - Bojaber	Markan Trading Plc.	795,000,000.00	4.0	1-Oct-19	36.0	45.0	23.0	27.21	38.35	25.3	30.5	3.0	2.00	32.51	No	Pass
79	Kunzila Horticulture Farm Zege Town		556,029,633.49	4.0	23-Jan-18	51.2	64.0	43.3	48.35		39.3						
80	Jijiga - Gelesh - Deghamdo - Segege, Lot 4		768,698,951.11	4.0	22-Jul-19	36.0	45.0	25.3	42.65		29.6						
81	Ajire -Keraker	Powercon Plc in JV with Tesfaye Legesse Construction	1,158,659,797.00	4.0	21-Sep-18	38.1	47.6	35.3	52.42	52.42	45.1	45.1	1.0	-	45.05	No	Pass
82	Oblo-Dermi	Cross Land Construction	895,767,694.18	4.0	9-Oct-18	36.0	45.0	34.8	73.06	33.35	47.6	19.4	3.0	2.00	21.38	No	Pass
83	Humbo Tsebela - Abaya /Horticulture/		699,000,000.00	4.0	6-Oct-20	36.0	45.0	10.8	6.69		5.1						
84	Segege - Gerbo - Danan (Fik - Segege - Gerbo - Denen Lot 3:Yoale - Danan (Km 191+000-Km 273+844)		1,119,417,453.44	4.0	16-Jul-20	42.0	52.5	13.5	18.21		5.7						
85	Edo-Serofita-Warqa Road Project	Alemayehu Ketema GC	1,687,343,877.25	4.0	24-Jan-19	50.7	63.4	31.2	39.07	22.93	23.8	13.5	2.0	-	13.48	No	Pass
86	Negele Borena - Doloado - Melkasuifu, Lot 1 : Negele Borena - Km 60	MCG Construction PLC in JV with Alemayehu Ketema GC	1,371,325,369.08	4.0	30-Mar-21	36.0	45.0	5.1	3.06	3.06	0.8	0.8	1.0	-	0.80	No	Pass
87	Negele Borena - Doloado - Melkasuifu, Lot 1 : Negele Borena - Km 60		1,371,325,369.08	4.0	30-Mar-21	36.0	45.0	5.1	3.06		0.8						

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of August 2021

Reporting Period		31-Aug-21															
L. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
88	Omorate-Omo Bridge-Gynayom-Kangaken	NKH Construction Plc.	965,890,930.37	3.0	7-Feb-19	36.0	45.0	30.8	56.77	56.77	40.0	40.0	3.0	2.00	41.98	No	Pass
89	Gog-Jore-Akobo Road Project Contract 1 Lot I; km 0+000-36+000 (Goge-Jore-Angella)		1,497,465,276.22	6.0	6-Aug-21	42.0	52.5	0.8	-		No						
90	Gambela - Abobo-Gog-Dima/Radd; Lot III Km 72-Akuila-Achagna-Dima/Radd Junction Design and Build Road Project		1,574,746,965.24			42.0	52.5				No						
91	Woldia Town Section Design and Build	Zeluel Yohannes GC in JV with Bokra Construction Trading Plc.	304,850,794.33	3.0	24-Feb-18	43.2	54.0	42.2	46.58	46.58	48.4	48.4	1.0	-	48.42	No	Not qualified for tendering
92	Dongoro-Kingi-Mekebilla	Samson Cherinet GC	477,299,213.00	4.0	31-Jan-19	46.0	57.5	31.0	66.70	48.44	27.51	24.5	2.0	-	24.54	No	Pass
93	Kimir Dingay/Debretabor-Guna		416,000,000.00	3.0	21-Oct-20	18.0	22.5	10.3	27.50		21.13					No	
94	Gonji Kolela (Korie - Addisalem) Road Project	Amara Road Work Enterprise	333,027,799.74	2.0	15-Apr-20	22.4	28.0	16.5	30.95	5.90	32.0	9.0	2.0	-	8.97	No	Not qualified for tendering
95	Dembecha - Feres bet - Adet Road Project; Lot I: Dembecha - Feres bet - Sekela & Bibugn Wereda		1,790,005,720.67	4.0	23-Oct-20	36.0	45.0	10.3	1.24		4.7					No	
96	Jijjiga - Fafen - Gelelesh - Degehamedo Segeg; (Lot 2 & 3 : Km 55 - Km 165 + 220)	Beakea	1,828,264,182.76	4.0	24-Sep-20	42.0	52.5	11.2	18.39	18.39	4.3	4.3	2.0	-	4.33	No	Pass
97	Addis - Gibe River Road Overlay Project; Lot II: Sebeta - Kore		1,465,539,629.05			36.0	45.0				No						
98	Pawi - Guba (Mankush Town), Lot 2: Km 69+000 - Guba (Mankush Town) Road Project	DMC Construction PLC	1,253,508,768.76	4.0	24-Dec-20	36.0	45.0	8.2	-	3.60	3.2	3.5	3.0	2.00	5.49	No	Not qualified for tendering
99	Jiga - Quarit - Arbegebeya - Tili, Contract 2: Arbegebeya - Sekela - Tili Road Project		1,673,300,137.71	4.0	1-Dec-20	36.0	45.0	9.0	6.29		3.7					No	
100	Dembecha - Feres Bet - Adet Road Project; Contract II Sekela - Adet		2,578,671,578.69	4.0	21-Jul-21	36.0	45.0	1.3	-		No						
101	Yabelo - Metagefersa - Shakiso, Contract 3: Dermi - Kenticha - Shakiso Design and Build Road Project	Walabu Construction Share Company	1,720,437,945.39	4.0	15-Oct-20	36.0	45.0	10.5	3.65	2.29	4.9	3.4	2.0	-	3.39	No	Not qualified for tendering
102	Nejo - Jarso - Begi - Yayo, Lot 1: Nejo - Km 65 Design and Build Road Project		1,824,745,684.43	4.0	1-Jan-21	48.0	60.0	8.0	1.00		2.0					No	
103	Metu By-Pass Road Project	Oromia Construction Corporation	661,753,584.55	3.0	11-Feb-21	24.0	30.0	6.6	13.68	7.96	4.3	3.1	3.0	2.00	5.08	No	Pass
104	Ambo town-Guder town		1,038,722,506.06	4.0	16-Mar-21	24.0	30.0	5.5	4.32		2.3					No	
105	Chanka - Gidami		3,206,772,589.87	3.0							-					No	
106	Bulbula - Alage Road Project	Kibish Construction Plc.	686,000,000.00	4.0	12-Nov-20	36.0	45.0	9.6	9.68	9.68	4.20	4.2	1.0	-	4.20	No	Pass
107	Mankusa - Birshelko(Defense Camp) 145 Kebele Road Project	Tiks Construction In Joint Ventury with FAL GC	972,716,279.92	4.0	8-Mar-21	36.0	45.0	5.8	3.01	3.01	1.34	1.3	1.0	-	1.34	No	Pass

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of August 2021

Reporting Period		31-Aug-21															
L. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
108	Combolcha Bypass	Yonab Construction Plc.	806,164,023.72	3.0	23-Jun-21	24.0	30.0	2.3	-	-	-	-	1.0	-	-	No	-
109	Jiggiga Bypass Road Project	Yirgalem Construction Plc.	672,098,730.28	4.0	14-May-21	18.0	22.5	3.6	0.12	0.06	-	-	2.0	-	-	No	-
110	Bonosha - Achamo Road Project		682,155,064.23	4.0	7-May-21	24.0	30.0	3.8	-		-	-	No	-			
111	Shebele - Imi Road Project	Somali Roads Enterprise	249,613,616.05	1.5	15-Jul-21	9.9	12.3	1.5	-	-	0.15	0.2	1.0	-	0.15	No	Not qualified for tendering
112	Gode - Kelafa - Ferfer Lot 2: Kelafa - Ferfer	DOGUSAN INSAAT TIC. A.S in JV with Rabah and Sons PLC	2,497,881,730.00	4.0	24-Aug-21	42.0	46.7	0.2	-	-	-	-	2.0	-	-	No	-
113	Gode - Hargele; Lot 2: km 100 -Hargele		2,253,021,228.24			42.0	46.7				-	-	No	-			
114	Bure – Gomer Road Project, (Km 0+000 – Km 41.30) and Bure Industrial Park Spur Road, 1.74km	Midroc Construction Ethiopia PLC	1,365,798,491.89	3.0		36.0	40.0			-	-	-	1.0	-	-	No	
115	Addis – Gibe River Road Overlay Project; Lot III: Kore – Gibe River	Tiks Construction In JV with MCG Construction PLC	1,651,808,351.17			36.0	40.0			-	-	-	1.0	-	-	No	
116	Abay River Bridge and Approach Road Design & Build Project, Lot 2: Abay River Bridge Approach Road	Hafcon Construction in JV with Cross Land Construction	825,659,857.57			30.0	33.3			-	-	-	1.0	-	-	No	

1

Category of Contract Period	Formula to be used
First (1/3)rd	6*(t1)
Second(1/3)rd	6+21*(t2)
Last (1/3)rd	27+23*(t3)
Beyond Contract period	50+50*(t4)

2

Contractors who failed to complete projects after **one fourth of the contract period** elapsed beyond the Contract period will be disqualified