

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of June 2021

Reporting Period		30-Jun-21																
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing	
1	Adiremet – Adihadri – Baker Project	SUR Construction	1,025,550,000.00	4.0	16-Oct-17	42.1	52.7	44.5	84.10		61.2					No	Not qualified for tendering	
2	Metema - Abrajira Road Project		1,561,630,193.80	4.0	19-Oct-17	42.0	52.5	44.4	76.41		61.4					No		
3	AbiAdi - Debre Genet – Benako - Semema - Endabaguna Design and Build Road Project, Contract 1: [Km 0+000(AbiAdi)-km84+200(Semema)](84.2Km)		1,748,000,000.00	4.0	20-Dec-17	42.0	52.5	42.3	72.97		51.6					No		
4	Contract 2: Km 84+200 – Km 180+074 [Endabaguna] Road Project (-95.87 Km)		2,252,000,000.00	4.0	20-Dec-17	42.0	52.5	42.3	82.32		51.6					No		
5	Wukro – Abreha Weatsbha – Nebelet - Filafel and Mykenetal Spur Road, Lot 1: Nebelet – Filafel and Mykenetal Spur Road Project		1,004,289,005.74	4.0	29-Nov-17	36.0	45.0	43.0	95.76	-	89.1	-	10.0	0.0	-	No		
6	Lot 2: Wukro - Nebelet Road Project including Wukro Twon Road Spur		1,250,636,416.10	4.0	29-Nov-17	47.8	59.8	43.0	76.32		43.1					No		
7	Wukro-Atsbi-Koneba		1,745,722,493.86	4.0	17-Dec-18	42.0	52.5	30.4	30.38		31.0					No		
8	Korem – Sekota – Abi Adi Road Project, Contract III: Abergele - Agbe		1,021,953,000.0	4.0	1-Oct-19	36.0	45.0	21.0	25.29		21.7					No		
9	Korem – Sekota – Abi Adi Road Project, Contract I: Korem- Lalibela Jun.		2,121,050,000.0	4.0	14-Feb-20	36.0	45.0	16.5	17.68		13.9					No		
10	Zalambesa-Alitena-Marwa-Edegahamus, Lot 1: Zalambesa-Alitena		935,000,000.0															
11	Sawla-Maji, Contract 2: Laska Salyasish	SATCON	692,496,973.93	3.0	5-Aug-11	77.7	97.1	118.9	96.20	96.20	100.0	100.0	1	0.0	100.00	Yes	Not qualified for tendering	
13	Efeson (Ataye)-Mehal Meda	Yencomad	1,352,642,535.82	4.0	24-Apr-15	74.2	92.8	74.3	94.45		50.1					No	Not qualified for tendering	
14	Omo-Maji Design and Build Road Project, Contract II: Sal-Maji		772,077,818.33	3.0	20-Feb-17	43.5	54.4	52.3	78.44	40.01	90.5	38.2	5	4.5	42.72	No		
15	Melkasa-Sodere-Nuraara-Metehara		1,203,129,756.19	4.0	1-Jan-18	44.1	55.2	42.0	38.87		46.6					No		
16	Adiarkay - Telmet		1,981,378,049.64	4.0	17-Jan-19	36.0	45.0	29.4	19.76		37.4					No		
17	Koshe-Mito-Werabe Road Project		1,850,695,155.03	4.0	23-Oct-20	36.0	45.0	8.2	6.61		3.2					No		
19	Degolo - Kelela Road Project	Sunshine	1,299,846,199.62	3.0	8-Apr-17	59.4	74.2	50.8	79.62		40.0					No	Pass	
20	Debrebirhan - Ankober		1,083,570,868.24	6.0	23-Oct-18	38.7	48.4	32.3	89.62	34.51	38.5	22.3	4	3	25.31	No		
21	Guguftu-Wereilu-Degolo		1,425,504,421.31	3.0	23-Aug-18	36.0	45.0	34.3	31.05		46.7					No		
22	Debre Birhan - Deneba - Lemi and Jihur - Deneba		3,613,766,908.69	4.0	30-Nov-20	48.0	60.0	7.0	3.13		1.5					No		
23	Kong-Begondi-Wenbera	ECWC	1,587,200,899.42	3.0	11-Jan-13	85.6	107.0	101.7	96.80		87.5					No	Not qualified for tendering	
24	Jinka -Hana DB Road Project Lot-1: Jinka-Mendir		1,373,268,271.09	3.0	3-Feb-16	54.9	68.7	64.9	63.83		86.3					No		
25	Ankober -Awash Arba Road Upgrading Project Contract 2:Dulecha-Awash Arba		717,244,619.75	3.0	12-Sep-16	39.2	49.0	57.6	72.33		100.0					Yes		
26	Yabelo Town Bypass		296,853,599.16	4.0	8-Jan-20	18.0	22.5	17.7	17.34		48.9					No		
27	Gishen Junction – Km 14		1,316,700,000.00	4.0	27-May-20	30.0	37.5	13.1	1.96		12.5					No		
28	Sawla - Maji, Lot-III: Salayesh - Omo Road Project		508,349,626.36	3.0	5-Nov-20	24.0	30.0	7.8	2.02	26.82	5.8	32.7	9	22.8	55.47			
29	Limu Mazoria – Kose – Seka – Atango – Alga – Seyo – Shenen – Guder Road Project, Lot 2: Seka – Atango – Alga – Seyo – Shenen – Guder, Contract 2: Seyo – Shenen – Guder Road Project		3,640,009,480.12	3.0	9-Dec-20	42.0	52.5	6.7	0.84		2.0							
30	Halaba - Angacha - Wato (including Damboya-Durame Spur) Road Project		1,980,658,256.31	4.0	29-Dec-20	36.0	45.0	6.0	0.63		1.5							
31	Guba - Begondi - Wonbera, Contract 1: Aysid - Kong Road Project		201,230,932.85															

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of June 2021

Reporting Period		30-Jun-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
32	Salayish-Omo	Akir	711,944,193.25	4.0	18-Jan-12	69.9	87.4	113.5	93.01	46.04	100.0	69.8	3.0	2.00	71.75	Yes	Not qualified for tendering
33	Debark- Buahit Road Project		699,465,650.00	4.0	4-Jul-11	72.8	91.0	120.0	85.60		100.0					Yes	
34	Nekempt-Soge-Kamash-Koncho; Contract 3.km160-Koncho		1,327,447,854.94	4.0	17-Sep-18	40.8	51.0	33.4	-		37.6					No	
35	Ginchi - Kachise -Chuleti; Contract 1: Ginchi - Shikute (59 km)	Gemeshu Beyene GC	898,273,177.36	3.0	11-Oct-17	50.1	62.6	44.6	55.76	37.33	42.5	35.5	5.0	4.5	40.01	No	Not qualified for tendering
36	Alemketema-Degolo		1,280,770,840.15	3.0	28-Apr-17	53.1	66.3	50.1	47.09		46.2					No	
37	Ginchi - Kachise -Chuleti; Contract 2: Shikute - Chuleti		1,267,054,518.94	3.0	31-Dec-19	32.6	40.7	18.0	14.41		19.8					No	
38	Nekemte-Soge-Kamashe-Koncho; Lot 1: Nekemte - Km 105		2,359,484,513.18														
39	Nekemte-Soge-Kamashe-Koncho; Lot 2: Km 105-km 160	1,923,629,581.78															
40	Fik-Hamero Lot I Road Project	Macro General Contractor and Trading	831,971,036.87	3.00	2-May-17	49.9	62.4	50.0	85.09	52.92	50.1	39.4	5.0	4.50	43.86	No	Pass
41	Adaba-Angetu Road Project		1,262,374,548.88	4.0	18-Nov-14	74.3	92.9	79.4	75.04		63.8					No	
42	Warder - Kebridehar Road Project		1,814,123,577.90	4.0	10-Jun-19	48.0	60.0	24.7	22.78		17.4					No	
43	Fik - Segeg - Gerbo - Denan; Lot II; Segeg - Gerbo - Yoale (Km 90+000 - Km 191+000)		1,232,011,537.11	4.0	7-Jun-21	42.0	52.5	0.8	-								
44	Dubti - Arrisa - Adigala - Biyokebob; Lot II: KM 72+000 - KM150+000 Design and Build Road Project		1,482,000,000.00	4.0	27-May-21	36.0			-								
45	Dalol/Musli-Bada Road Project	Defence Construction Enterprise (DCE)	1,249,624,731.89	3.00	28-Jan-16	49.8	62.3	65.1	89.05	30.25	100.0	50.7	6.0	6.75	57.43	Yes	Not qualified for tendering
45	Beles-Mekane Birhan Road Project		1,018,952,362.90	4.00	1-Nov-16	47.4	59.3	56.0	44.05		86.1					No	
47	Taremaber-Meleya-Molale' Molale-Sefemeda Road Project		1,906,200,296.75	4.00	24-Dec-18	36.0	45.0	30.2	13.81		38.9					No	
48	Mekele-Dengolat-Samre-Finariwa Road Project		1,594,387,610.14	3.00	1-Nov-16	51.0	63.8	56.0	54.51		69.3					No	
49	Adisheru - Dela - Samre		2,114,048,067.84	4.00	9-May-19	36.0	45.0	25.7	6.15		30.3					No	
50	Continuation of Ambo - Wolliso Road Project		1,264,907,396.11	3.00	26-Nov-19	30.0	37.5	19.1	17.18		25.2					No	
51	Korem - Sekota - Abi Adl, Contract II: Lalibela Junction - Abergele		1,498,740,658.34	4.00	26-Sep-19	36.0	45.0	21.1	3.79		22.0					No	
52	Guliso - Cheliya - Kondala - Begi, Lot 1: Guliso - Km 70 (Babo Debeka) Design and Build Road Project		2,249,729,760.10														
57	Durgi - Gibe River; Contract 2: Durgi (km97+700-km125+400)	Bridge Construction	522,758,336.58	4.00	1-Aug-17	42.1	52.7	47.0	67.84	67.84	72.9	72.9	1.0	-	72.93	No	Not qualified for tendering

Engineering Procurement Directorate
 Summary of Local Contractors' Performance Evaluation
 Reporting Period End of June 2021

Reporting Period		30-Jun-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
58	Sansusi -Tatek Kella	ASER Construction Plc	820,802,402.68	3.0	15-Nov-17	51.0	63.7	43.5	86.58	31.81	39.9	15.4	4.0	3.00	18.38	No	Pass
59	Construction Works of Asaita- Afambo – Djibouti Border		1,518,683,761.46	4.0	26-Aug-19	36.0	45.0	22.2	42.42		23.8					No	
60	Haik - Bitsma - Chifra Road Project		2,138,481,835.73	4.0	22-Dec-20	48.0	60.0	6.2	3.26								
61	Endeselase - Rama - Gerahu Senay; Lot 1: Endeselase - km 80 (Rama - Gerah Senay)		2,768,400,492.34														
62	Dabat-Ajire Road Project	Powercon	931,304,149.54	4.0	10-Oct-16	60.7	75.8	56.7	83.74	34.35	45.5	21.3	3.0	2.00	23.35	No	Pass
63	Ajire-Keraker Road Project		1,158,659,797.00	4.0	21-Sep-18	38.1	47.6	33.3	52.02		41.4					No	
64	Haik - Bitsma - Chifra Road Project		2,138,481,835.73	4.0	22-Dec-20	48.0	60.0	6.2	3.26								
65	Babile-Fik Lot I	FAL General Construction PLC	432,482,654.80	4.0	2-May-17	47.5	59.4	50.0	73.86	23.45	60.2	15.1	4.0	3.00	18.15	No	Pass
66	Debre Markos - Debre Elias		1,299,644,371.61	4.0	18-Sep-19	40.0	50.0	21.4	29.65		18.7					No	
67	Gode – Hargele, Lot 1: Gode – Km 100 Road Project		1,893,759,386.74	4.0	6-Oct-20	48.0	60.0	8.8	7.69		2.4					No	
68	Mankusa - Birsheleko (Defense Camp) - 145 Kebele Road Project		972,716,279.92	4.0	8-Mar-21	36.0	45.0	3.7	-		-					No	
69	Babile-Fik Lot II Road Project	Yotek Construction PLC	461,423,813.70	4.0	2-May-17	48.8	61.0	50.0	74.29	18.13	54.7	16.7	9.0	22.78	39.47	No	Not qualified for tendering
70	Babile-Fik Lot III Road Project		402,333,360.80	4.0	2-May-17	46.5	58.1	50.0	80.91		65.1					No	
71	Babile-Fik Lot IV Road Project		461,624,969.90	4.0	30-May-17	-	49.1	96.78	100.0							Yes	
72	Hawela – Tula – Weteraresa – Yayu – Werachie Road Project		1,829,883,516.96	4.0	3-Nov-20	42.0	52.5	7.9	0.59		2.3					No	
73	Tenta - Gashena, Contract 2: Kurba Junction (Chegoma) - Gashena Road Project		1,434,519,841.46	4.0	21-Dec-20	36.0	45.0	6.3	3.06		1.7					No	
74	Omo - Maji, Lot 1: Omo - Sai Design and Build Road Project		1,882,967,504.80	4.0	10-Dec-20	36.0	45.0	6.6	0.21		2.0						
75	Gelago – Tewodros Ketema Road Project		1,770,605,838.13														
76	Debre Markos - Debre Elyas - Temcha - Kuch - Ayehu - Zigem - Chagni; Lot 3 : Kuch - Ambla		2,151,052,236.06														
77	Jiga - Quarit - Arbgebeya - Sekela - Tilili Road Project; Contract 1; Jiga - Quarit - Arbgebeya		2,171,037,165.48														
78	Assosa-Daleti Lot 1		Senan Construction Plc.	228,630,902.66	3.0	7-Mar-17	49.5	61.8	51.8		72.09					72.09	
79	Eliya - Makuye	1,083,400,000.00															
80	Assosa-Daleti-Baruda, Contract 2: Km 36+000 - Dabus - Baruda	Enyi Construction	772,048,982.83	4.0	1-May-17	51.8	64.7	50.0	53.48	53.48	47.6	47.6	3.0	2.00	49.63	No	Pass
81	Dangla - Jawi DB Road Project		2,247,404,541.84														
82	Homosha – Hidassie Dam; Lot-1: Homosha – Km 70		2,081,401,426.09														

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of June 2021

Reporting Period		30-Jun-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
83	Diri - Masha Contract1: Diri – Km 78+000	Orchid Business Group	780,178,701.40	3.0	15-Sep-17	36.0	45.0	45.5	6.17	29.76	100.0	43.1	2.0	-	43.14	Yes	Not qualified for tendering
84	Gambella-Ilya		1,065,574,658.87	4.0	10-May-17	55.2	69.0	49.7	29.76		43.1					No	
85	Turmi - Omo	Rama Construction	897,005,974.61	6.0	31-Aug-17	46.2	57.8	46.0	97.51	55.26	49.7	37.4	6.0	6.75	44.17	No	Pass
86	Azezo - Gonder		871,565,791.41	2.0	27-Oct-17	49.0	61.2	44.1	51.76		43.2					No	
87	Robe -Gasera - Ginir; Contract 1: Robe - Gasera		769,860,000.00	4.0	1-Nov-17	52.1	65.1	44.0	50.63		39.2					No	
88	Bishoftu - Chefe Donsa - Sendafa		914,847,890.47	4.0	27-Nov-19	36.0	45.0	19.1	21.06		18.4					No	
89	Weyito - Turmi		2,843,185,710.00	4.0	27-May-21	48.0	60.0	1.1	-							No	
90	Agaro - Gera - Medabo		3,170,122,200.00	4.0												No	
91	Construction Works of Road Research Center (RRC) Building and Its Facilities at Addis Ababa	Afro Tsion Construction Plc.	413,863,169.71	0.5	21-Oct-16		-	56.3	88.13	65.46	100.0	53.3	4.0	3.00	56.28	Yes	Not qualified for tendering
92	Turmi -Omo		897,005,974.61	6.0	31-Aug-17	46.2	57.8	46.0	97.51		49.7					No	
93	Robe -Gasera - Ginir; Contract 1: Robe - Gasera		769,860,000.00	4.0	1-Nov-17	52.1	65.1	44.0	50.63		45.0					No	
94	Robe -Gasera - Ginir (Contract 2: km 60+000-km120+870.41)		841,602,019.19	4.0	9-Nov-18	36.0	45.0	31.7	33.71		41.7					No	
95	Adi Abun - Rama - Mereb		807,500,000.00	4.0	3-Oct-17	46.9	58.6	44.9	37.21		47.1					No	
96	Quyha -Maymekden		552,000,000.00	3.0	14-Jun-17	49.0	61.3	48.6	73.44		49.4					No	
97	Maichew - Mehoni	Tekle Birhan Ambaye Construction PLC	378,614,038.16	3.0	29-Sep-17	35.6	44.5	37.1	60.59	60.59	58.5	58.5	5.0	4.50	63.00	No	Not qualified for tendering
98	Abomsa-Aseko-Dibu River		991,721,997.83	4.0	8-Nov-17	36.0	45.0	43.7	24.45		92.9					No	
99	Dibu River-Bedeysi-Cheleka		725,621,428.21	4.0	8-Nov-17	36.0	45.0	43.7	32.81		92.9					No	
100	Robe-seru		993,181,495.37	4.0	18-Jan-19	36.0	45.0	29.4	2.26		37.3					No	
101	Bishan Guracha (Tikur Wuha) - Hawassa		589,395,779.03	4.0	9-Nov-17	26.9	33.7	43.7	2.32		100.0					Yes	
102	Design and Construction Works of Hosana Town Section Road Project	Yoseph Teketel G.C.	194,630,000.00	4.0	11-Oct-17	49.1	61.3	44.6	40.79	40.79	43.8	43.8	1.0	-	43.80	No	Not qualified for tendering
103	Bole Junction - Weterdeno Horticulture and Bole Abomsa	Eshetu Lemma Road Contractor	359,826,774.31	3.0	4-Oct-17	33.4	41.8	44.9	41.00	41.00	100.0	100.0	1.0	-	100.00	Yes	Not qualified for tendering
104	Adiremet - Kulita - Adigoshu	Melcon Construction Plc.	953,000,000.00	4.0	26-Oct-17	39.3	49.1	36.2	57.77	32.95	44.6	24.6	3.0	2.00	26.56	No	Pass
105	Rama - Chilla Road Project		1,479,881,513.14	3.0	1-Apr-19	38.3	47.9	19.0	28.70		16.3					No	
106	Bahirdar – Tis Esat Road Project		957,930,208.44	4.0	16-Dec-19	35.9	44.9	18.5	14.81		17.4					No	
107	Continuation of Werabe - Bojaber	Markan Trading Plc.	795,000,000.00	4.0	1-Oct-19	36.0	45.0	21.0	26.24	36.19	21.7	29.0	3.0	2.00	31.02	No	Pass
108	Kunzilia Horticulture Farm Zege Town		554,487,294.06	4.0	23-Jan-18	45.2	56.5	41.2	46.33		44.0					No	
109	Jijiga - Gelesh - Deghamdo - Segege, Lot 4		768,698,951.11	4.0	22-Jul-19	36.0	45.0	23.3	39.16		25.8					No	
110	Ajire -Keraker	Powercon Plc in JV with Tesfaye Legesse Construction	1,158,659,797.00	4.0	21-Sep-18	38.1	47.6	33.3	52.02	52.02	41.4	41.4	1.0	-	41.36	No	Pass

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of June 2021

Reporting Period		30-Jun-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
111	Oblo-Dermi	Cross Land Construction	879,793,050.36	4.0	9-Oct-18	36.0	45.0	32.7	71.74	30.80	43.7	17.0	3.0	2.00	19.04	No	Pass
112	Humbo Tsebela - Abaya /Horticulture/		699,000,000.00	4.0	6-Oct-20	36.0	45.0	8.8	5.92		3.6					No	
113	Segeg - Gerbo - Danan (Fik - Segeg - Gerbo - Denen Lot 3:Yoale - Danan (Km 191+000- Km 273+844)		1,119,417,453.44	4.0	16-Jul-20	42.0	52.5	11.5	14.17		4.5					No	
114	Edo-Serofa-Warqqa Road Project	Alemayehu Ketema GC	1,687,343,877.25	4.0	24-Jan-19	50.7	63.4	29.2	37.79	37.79	21.3	21.3	2.0	-	21.26	No	Pass
115	Negele Borena - Doloado - Melkasufu, Lot 1 : Negele Borena - Km 60		1,371,325,369.08	4.0	30-Mar-21	36.0	45.0	3.0	-		-					No	
116	Negele Borena - Doloado - Melkasufu, Lot 1 : Negele Borena - Km 60	MCG Construction PLC in JV with Alemayehu Ketema GC	1,371,325,369.08	4.0	30-Mar-21	36.0	45.0	3.0	-	-	-	-	1.0	-	-	No	-
117	Omorate-Omo Bridge-Gynayom-Kangaken	NKH Construction Pic.	965,890,930.37	3.0	7-Feb-19	36.0	45.0	28.7	52.91	52.91	36.0	36.0	2.0	-	36.02	No	Pass
118	Gog-Jore-Akobo Raod Project Contract 1 Lot I; km 0+000-36+000 (Goge-Jore-Angella)																
119	Woldia Town Section Design and Build	Zeluel Yohannes GC in JV with Bokra Contruction and Trading Pic.	304,850,794.33	3.0	24-Feb-18	43.2	54.0	40.2	46.21	46.21	45.2	45.2	1.0	-	45.17	No	Pass
120	Dongoro-Kingi-Mekebilla	Samson Cherinet GC	416,237,136.06	4.0	31-Jan-19	46.0	57.5	29.0	66.71	46.80	24.67	19.3	2.0	-	19.34	No	Pass
121	Kimir Dingay/Debretabor-Guna		416,000,000.00	3.0	21-Oct-20	18.0	22.5	8.3	26.87		14.00					No	
122	Gonji Kolela (Korie - Addisalem) Road Project	Amara Road Work Enterprise	333,027,799.74	2.0	15-Apr-20	17.8	22.2	14.5	29.57	5.45	37.4	8.5	2.0	-	8.53	No	Not qualified for tendering
123	Dembecha - Feres bet - Adet Road Project, Lot I: Dembecha - Feres bet - Sekela & Bibugn Wereda		1,790,005,720.67	4.0	23-Oct-20	36.0	45.0	8.2	0.96		3.2					No	
124	Jigjiga - Fafen - Gelelesh - Degehamedo - Segeg: (Lot 2 & 3 : Km 55 - Km 165 + 220)	Beakea	1,828,264,182.76	4.0	24-Sep-20	42.0	52.5	9.2	15.07	15.07	3.1	3.1	1.0	-	3.10	No	Pass

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of June 2021

Reporting Period		30-Jun-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
125	Pawi - Guba (Mankush Town), Lot 2: Km 69+000 - Guba (Mankush Town) Road Project	DMC Construction PLC	1,253,508,768.76	4.0	24-Dec-20	36.0	45.0	6.2	-	3.37	1.6	2.0	3.0	2.00	3.96	No	Not qualified for tendering
126	Jiga - Quarit - Arbgebeya - Tilili, Contract 2: Arbgebeya - Sekela - Tilili Road Project		1,673,300,137.71	4.0	1-Dec-20	36.0	45.0	6.9	5.89		2.2					No	
127	Dembecha - Feres Bet - Adet Road Project; Contract II Sekela - Adet		2,578,671,578.69														
128	Yabelo - Metagefersa - Shakiso, Contract 3: Dermi - Kenticha - Shakiso Design and Build Road Project	Walabu Construction Share Company	1,720,437,945.39	4.0	15-Oct-20	36.0	45.0	8.5	2.15	1.56	3.4	1.6	2.0	-	1.63	No	Not qualified for tendering
129	Nejo - Jarso - Begi - Yayu, Lot 1: Nejo - Km 65 Design and Build Road Project		1,824,745,684.43	4.0	1-Jan-21	48.0	60.0	5.9	1.00							No	
130	Metu By-Pass Road Project	Oromia Construction Corporation	661,753,584.55	3.0	11-Feb-21	24.0	30.0	4.6	12.01	12.01	1.9	1.9	3.0	2.00	3.88	No	Pass
131	Ambo town-Guder town		1,038,722,506.06	4.0	16-Mar-21	24.0	30.0	3.5	4.32							No	
132	Chanka - Gidami		3,206,772,589.87														
133	Bulbula - Alage Road Project	Kibish Construction Plc.	686,000,000.00	4.0	12-Nov-20	36.0	45.0	7.6	5.83	5.83	2.67	2.7	1.0	-	2.67	No	Pass
134	Mankusa - Birshaleko(Defense Camp) - 145 Kebele Road Project	Tiks Construction In Joint Ventury with FAL GC	972,716,279.92	4.0	8-Mar-21	36.0	45.0	3.7	-	-	-	-	1.0	-	-	No	-
135	Combolcha Bypass	Yonab Construction Plc.	806,164,023.72							-	-	-	1.0	-	-	No	-
136	Jigjiga Bypass Road Project	Yirgalem Construction Plc.	672,098,730.28	4.0	14-May-21	18.0			-	-		-	2.0	-	-	No	-
137	Bonosha - Achamo Road Project		682,155,064.23	4.0	7-May-21	24.0	30.0	1.8	-						No		

1

Category of Contract Period	Formula to be used
First (1/3)rd	6(t1)
Second(1/3)rd	6+21 (t2)
last (1/3)rd	27+23(t3)
Beyond Contract period	50+50(t4)

2

Contractors who failed to complete projects after one fourth of the contract period elapsed beyond the Contract period will be disqualified
