

Engineering Procurement Directorate
 Summary of Local Contractors' Performance Evaluation
 Reporting Period End of February 2021

Reporting Period		28-Feb-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
1	Adiremet – Adihadri – Baker Road Project	SUR Construction	1,025,550,000.00	4.0	16-Oct-17	42.1	52.7	36.5	84.10	-	40.8	-	10.0	0.0	-	No	Not qualified for tendering
2	Metema - Abrajira		1,548,000,000.00	4.0	19-Oct-17	42.0	52.5	36.4	76.41		40.8					No	
3	AbiAdi - Debre Genet – Benako - Endabaguna Design and Build Road Project, Contract 1: [km 0+000(AbiAdi)- km84+200(Semema)](84.2Km)		1,748,000,000.00	4.0	20-Dec-17	42.0	52.5	34.4	72.97		37.5					No	
4	Design and Construction of Abi Adi – Debre Genet – Semema – Endabaguna, Contract 2: Km 84+200 – Km 180+074 [Endabaguna] Road Project (-95.87 Km)		2,252,000,000.00	4.0	20-Dec-17	42.0	52.5	34.4	82.32		37.5					No	
5	Wukro – Abreha Weatsbha – Nebelet and Mykenetal Spur Road, Lot 1: Nebelet – Filafel and Mykenetal Spur Road Project		1,004,289,005.74	4.0	29-Nov-17	38.0	47.5	35.1	95.76		44.7					No	
6	Wukro-Abreha weatsbha-Neblet-Filafel and Mykenetal Spur Lot 2: Wukro - Nebelet Road Project including Wukro Twon Road Spur		1,250,636,416.10	4.0	29-Nov-17	47.8	59.8	35.1	76.32		31.6					No	
7	Wukro-Atsbi-Koneba		1,745,722,493.86	4.0	17-Dec-18	41.9	52.4	22.5	30.38		18.8					No	
8	Korem – Sekota – Abi Adi Road Project, Contract III: Abergele - Agbe		1,021,953,000.0	4.0	1-Oct-19	36.0	45.0	13.0	25.29		7.8					No	
9	Korem – Sekota – Abi Adi Road Project, Contract I: Korem- Lalibela Junction		2,121,050,000.0	4.0	14-Feb-20	36.0	45.0	8.5	17.68		3.4					No	
10	Zalambesa-Ailitena-Marwa-Edegahamus, Lot 1: Zalambesa-Ailitena		935,000,000.0														
11	Sawla-Maji, Contract 2: Laska Salyasish	SATCON	692,496,973.93	3.0	5-Aug-11	79.1	98.9	114.9	95.19	75.99	100.0	91.3	2	0.0	91.26	Yes	Not qualified for tendering
12	Adura-Akobo and Adura-Burbe	1,165,860,248.87	3.0	16-Mar-09	121.6	152.1	143.6	64.58	86.1	No							
13	Efeson (Ataye)-Mehal Meda	Yencomad	1,352,642,535.82	4.0	24-Apr-15	49.5	61.9	70.3	92.93	47.62	100.0	56.2	5	4.5	60.69	Yes	Not qualified for tendering
14	Omo-Maji Design and Build Road Project; Contract II: Sai-Maji		772,077,818.33	3.0	20-Feb-17	43.5	54.4	48.3	73.20		72.1					No	
15	Melkasa-Sodere-Nuraera-Metehara		1,203,129,756.19	4.0	1-Jan-18	44.1	55.2	37.9	32.41		40.3					No	
16	Adiarkay - Telmet		1,981,378,049.64	4.0	17-Jan-19	36.0	45.0	25.4	15.95		29.7					No	
17	Koshe-Mito-Werabe Road Project		1,850,695,155.03	4.0	23-Oct-20	36.0	45.0	4.2	0.84		0.2					No	
18	Ankober -Awash Arba Road Upgrading Project; Contract 1:Ankober -Dulecha	Sunshine	849,388,576.62	3.0	17-Mar-16	45.8	57.3	59.5	92.50	61.69	100.0	51.0	5	4.5	55.53	Yes	Not qualified for tendering
19	Degolo - Kelela		1,299,846,199.62	3.0	8-Apr-17	47.8	59.7	46.8	75.40		48.5					No	
20	Debrebirhan - Ankober		1,083,570,868.24	6.0	23-Oct-18	38.7	48.4	28.2	70.64		31.4					No	
21	Gugufu-Wereilu-Degolo		1,410,494,975.89	3.0	23-Aug-18	36.0	45.0	30.2	23.62		39.0					No	
22	Debre Birhan - Deneba - Lemi and Jihur - Deneba		3,613,766,908.69	4.0	30-Nov-20	48.0	60.0	3.0								No	

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of February 2021

Reporting Period		28-Feb-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
23	Kong-Begondi-Wenbera	ECWC	1,587,200,899.42	3.0	11-Jan-13	85.6	107.0	97.6	95.50	49.22	78.1	60.4	9.0	22.8	83.20	No	Not qualified for tendering
24	Jinka -Hana DB Project Lot-1: Jinka-Mendir		1,373,268,271.09	3.0	3-Feb-16	45.2	56.5	60.9	58.69		100.0					Yes	
25	Ankober -Awash Arba Road Upgrading Project Contract 2:Dulecha-Awash Arba		717,244,619.75	3.0	12-Sep-16	39.2	49.0	53.6	69.64		100.0					Yes	
26	Yabelo Town Bypass		296,853,599.16	4.0	8-Jan-20	18.0	22.5	13.7	11.15		33.6					No	
27	Gishen Junction – Km 14		1,316,700,000.00	3.0	27-May-20	30.0	37.5	9.1	-		5.2					No	
28	Guba - Begondi - Wonbera, Contract 1: Aysid - Kong Road Project		201,230,932.85														
29	Limu Mazoria – Kose – Seka – Atango – Alga – Seyo – Shenen – Guder Road Project, Lot 2: Seka – Atango – Alga – Seyo – Shenen – Guder, Contract 2: Seyo – Shenen – Guder Road Project		3,640,009,480.12														
30	Alaba - Angacha - Wato Road Project		1,980,658,256.31														
31	Sawla - Maji, Lot-III: Salayesh - Omo Road Project		508,349,626.36	3.0	5-Nov-20	24.0	30.0	3.8	-		0.9						
32	Salayish-Omo		711,944,193.25	4.0	18-Jan-12	69.9	87.4	109.4	93.01		100.0					Yes	
33	Debarik- Buahit Road Project	Akir	699,465,650.00	4.0	4-Jul-11	72.8	91.0	116.0	85.60	46.04	100.0	66.5	3.0	2.00	68.46	Yes	Not qualified for tendering
34	Nekempt-Soge-Kamash-Koncho; Contract 3km160-Koncho		1,327,447,854.94	4.0	17-Sep-18	40.8	51.0	29.4	-		30.8					No	
35	Ginchi - Kachise -Chuleti; Contract 1: Ginchi - Shikute (59 km)		898,273,177.36	3.0	11-Oct-17	42.1	52.6	40.6	48.37		47.6					No	
36	Alemketema-Degolo	Gemeshu Beyene GC	1,280,770,840.15	3.0	28-Apr-17	48.0	60.0	46.1	40.94	31.22	47.3	34.4	5.0	4.5	38.89	No	Not qualified for tendering
37	Ginchi - Kachise -Chuleti; Contract 2: Shikute - Chuleti		1,267,054,518.94	3.0	31-Dec-19	32.6	40.7	14.0	9.24		12.0					No	
38	Nekemte-Soge-Kamash-Koncho; Lot 1: Nekemte - Km 105																
39	Nekemte-Soge-Kamash-Koncho; Lot 2: Km 105-km 160																
40	Fik-Hamero Lot I	Macro General Contractor and Trading	831,971,036.87	3.00	2-May-17	50.9	63.6	46.0	81.12	49.18	43.3	32.0	3.0	2.00	33.98	No	Pass
41	Adaba-Angetu		1,262,374,548.88	4.0	18-Nov-14	74.3	92.9	75.4	72.84		53.0					No	
42	Warder - Kebedechar		1,814,123,577.90	4.0	10-Jun-19	48.0	60.0	20.7	18.07		12.1					No	
43	Dalol/Musil-Bada	Defence Construction Enterprise (DCE)	1,249,624,731.89	3.00	28-Jan-16	56.0	70.0	61.1	89.05	27.80	68.1	37.1	6.0	6.75	43.81	No	Not qualified for tendering
44	Beles-Mekane Birhan Road Project		1,018,952,362.90	4.00	1-Nov-16	47.4	59.3	51.9	42.51		69.1					No	
45	Tarembaber-Meleya-Molale' Molale-Sefemeda		1,906,200,296.75	4.00	24-Dec-18	36.0	45.0	26.2	10.14		31.2					No	
46	Mekele-Dengolat-Samre-Finariwa		1,594,387,610.14	3.00	1-Nov-16	51.0	63.8	48.0	54.51		45.9					No	
47	Adishehu - Dela - Samre		2,114,048,067.84	4.00	9-May-19	36.0	45.0	17.8	6.15		16.1					No	
48	Continuation of Ambo - Wolliso Road Project		1,264,907,396.11	3.00	26-Nov-19	30.0	37.5	15.1	13.72		16.8					No	
49	Korem – Sekota – Abi Adi, Contract II: Lalibela Junction - Abergele		1,568,831,426.39	4.00	26-Sep-19	36.0	45.0	17.1	2.29		15.0					No	
50	Guliso - Cheliya - Kondala - Begi, Lot 1: Guliso - Km 70 (Babo Debeke) Design and Build Road Project		2,249,729,760.10														

Engineering Procurement Directorate
 Summary of Local Contractors' Performance Evaluation
 Reporting Period End of February 2021

Reporting Period		28-Feb-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
51	Debre Markos Town Road Upgrading	Diriba Defersha General Contractor	187,751,038.43	3.0	1-Jun-17	40.5	50.7	45.0	89.37	45.61	71.9	37.9	2.00	-	37.93	No	Pass
52	Construction Works of Kelela-Akesta		568,348,055.38	3.00	22-Jan-19	38.1	47.7	25.2	31.15		26.7					No	
53	Durgi - Gibe River, Contract 2: Durgi (km97+700-km125+400)	Bridge Construction	522,758,336.58	4.00	1-Aug-17	42.1	52.7	43.0	65.13	65.13	53.9	53.9	1.0	-	53.90	No	Pass
54	Sansusi -Tatek Kella	ASER Construction Plc	820,802,402.68	3.0	15-Nov-17	41.0	51.2	39.5	62.19	39.66	47.5	27.5	4.0	3.00	30.55	No	Pass
55	Construction Works of Asaita- Afambo – Djibouti Border		1,518,683,761.46	4.0	26-Aug-19	36.0	45.0	18.1	27.48		16.8					No	
56	Halk - Bitsma - Chifra Road Project		2,138,481,835.73	4.0	22-Dec-20			2.2									
57	Endeselase - Rama - Gerahu Senay; Lot 1: Endeselase - km 80 (Rama - Gerah Senay)																
58	Dabat-Ajire	Powercon	931,304,149.54	4.0	10-Oct-16	54.9	68.7	52.7	81.10	61.22	47.2	41.6	3.0	2.00	43.60	No	Pass
59	Ajire-Keraker		1,158,659,797.00	4.0	21-Sep-18	36.0	45.0	29.3	45.24		37.1					No	
60	Halk - Bitsma - Chifra Road Project		2,138,481,835.73	4.0	22-Dec-20			2.2									
61	Babile-Fik Lot I	FAL General Construction PLC	432,482,654.80	4.0	2-May-17	47.5	59.4	46.0	71.04	15.85	47.7	10.3	4.0	3.00	13.34	No	Pass
62	Debre Markos - Debre Elias		1,299,644,371.61	4.0	18-Sep-19	40.0	50.0	17.4	19.06		12.4					No	
63	Gode – Hargele, Lot 1: Gode – Km 100 Road Project		1,893,759,386.74	4.0	6-Oct-20	48.0	60.0	4.8	1.05		0.4					No	
64	Mankusa - Birsheleko(Defense Camp) - 145 Kebele Road Project																
65	Babile-Fik Lot II	Yotek Construction PLC	461,423,813.70	4.0	2-May-17	47.5	59.4	46.0	70.10	80.64	47.8	52.7	8.0	15.19	67.93	No	Pass
66	Babile-Fik Lot III		402,333,360.80	4.0	2-May-17	46.5	58.1	46.0	77.21		49.3					No	
67	Babile-Fik Lot IV		461,624,969.90	4.0	30-May-17	42.7	53.4	45.0	94.17		60.8					No	
68	Hawela – Tula – Weteraresa – Yayu – Werachie		1,829,883,516.96	4.0	3-Nov-20	41.9	52.4	3.8	0.19							No	
69	Tenta - Gashena, Contract 2: Kurba Junction (Chegoma) - Gashena Road Project		1,434,519,841.46													No	
70	Omo - Maji, Lot 1: Omo - Sai Design and Build Road Project		1,882,967,504.80	4.0	10-Dec-20	36.0	45.0	2.6	-							No	
71	Gelago – Tewodros Ketema Road Project		1,770,605,838.13													No	
72	Debre Markos - Debre Eliyas - Temcha - Kuch - Ayehu - Zigem - Chagni; Lot 3 : Kuch - Ambila		2,151,052,236.06													No	
73	Assosa-Daleti Lot 1	Senan Construction Plc.	228,630,902.66	3.0	7-Mar-17	49.5	61.8	47.8	68.73	68.73	47.7	47.7	2.0	-	47.66	No	Pass
74	Eliya - Makuye																
75	Assosa-Daleti-Baruda, Contract 2: Km 36+000 - Dabus - Baruda	Enyi Construction	772,048,982.83	4.0	1-May-17	51.8	64.7	46.0	48.48	48.48	42.3	42.3	2.0	-	42.29	No	Pass
76	Dangla - Jawi DB Road Project		2,247,404,541.84														

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of February 2021

Reporting Period		28-Feb-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
77	Diri - Masha Contract1: Diri – Km 78*000	Orchid Business Group	780,178,701.40	3.0	15-Sep-17	36.0	45.0	41.5	6.17	28.13	80.3	50.4	2.0	-	50.43	No	Not qualified for tendering
78	Gambella-Ilya		1,065,574,658.87	4.0	10-May-17	45.6	57.0	45.7	28.13		50.4					No	
79	Turmi - Omo	Rama Construction	897,005,974.61	6.0	31-Aug-17	44.2	55.2	42.0	89.36	50.09	46.6	38.0	6.0	6.75	44.79	No	Pass
80	Azezo - Gonder		871,565,791.41	2.0	27-Oct-17	42.5	53.1	40.1	51.76		46.2					No	
81	Robe -Gasera - Ginir; Contract 1: Robe - Gasera		769,860,000.00	4.0	1-Nov-17	39.8	49.8	39.9	48.38		50.5					No	
82	Bishoftu -Chefe Donsa-Sendafa		914,847,890.47	4.0	27-Nov-19	36.0	45.0	15.1	11.43		11.4					No	
83	Weyito - Turmi																
84	Agaro - Gera - Medabo																
85	Construction Works of Road Research Center (RRC) Building and Its Facilities at Addis Ababa	Afro Tsion Construction Plc.	413,863,169.71	0.5	21-Oct-16	42.0	52.6	52.3	81.33	61.22	98.8	50.0	4.0	3.00	52.96	No	Pass
86	Turmi -Omo		897,005,974.61	6.0	31-Aug-17	44.2	55.2	42.0	89.36		46.6					No	
87	Robe -Gasera - Ginir; Contract 1: Robe - Gasera		769,860,000.00	4.0	1-Nov-17	39.8	49.8	39.9	48.38		45.0					No	
88	Robe -Gasera - Ginir (Contract 2: km 60*000-km120*870.41)		841,602,019.19	4.0	9-Nov-18	36.0	45.0	27.7	33.09		34.1					No	
89	Adi Abun - Rama - Mereb		807,500,000.00	4.0	3-Oct-17	46.9	58.6	37.0	37.21		35.4					No	
90	Quyha -Maymekden		552,000,000.00	3.0	14-Jun-17	49.0	61.3	40.6	73.44		38.2					No	
91	Maichew - Mehoni	Tekle Birhan Ambaye Construction PLC	378,614,038.16	3.0	29-Sep-17	35.6	44.5	37.1	60.59	60.59	58.5	58.5	5.0	4.50	63.00	No	Not qualified for tendering
92	Abomsa-Aseko-Dibu River		991,721,997.83	4.0	8-Nov-17	36.0	45.0	39.7	24.45		70.6					No	
93	Dibu River-Bedeyi-Cheleka		725,621,428.21	4.0	8-Nov-17	36.0	45.0	39.7	32.81		70.6					No	
94	Robe-seru		993,181,495.37	4.0	18-Jan-19	36.0	45.0	25.4	2.26		29.6					No	
95	Bishan Guracha (Tikur Wuha) - Hawassa		589,395,779.03	4.0	9-Nov-17	26.9	33.7	39.7	2.32		100.0					Yes	
96	Design and Construction Works of Hosana Town Section Road Project	Yoseph Teketel G.C.	194,630,000.00	4.0	11-Oct-17	40.0	50.1	40.6	39.14	39.14	53.0	53.0	1.0	-	52.96	No	Not qualified for tendering
97	Bole Junction - Weterdeno Horticulture and Bole Abomsa	Eshetu Lemma Road Contractor	359,826,774.31	3.0	4-Oct-17	33.4	41.8	40.9	39.42	39.42	94.7	94.7	1.0	-	94.69	No	Not qualified for tendering
98	Adiremet - Kulita -Adigoshu	Melcon Construction Plc.	953,000,000.00	4.0	26-Oct-17	39.3	49.1	36.2	57.77	31.63	44.6	24.5	3.0	2.00	26.50	No	Pass
99	Rama-Chilla		1,479,881,513.14	3.0	1-Apr-19	38.3	47.9	19.0	28.70		16.3					No	
100	Bahirdar – Tis Esat		767,050,000.00	4.0	16-Dec-19	30.0	37.5	14.5	4.81		15.4					No	
101	Continuation of Werabe - Bojaber	Markan Trading Plc.	795,000,000.00	4.0	1-Oct-19	36.0	45.0	17.0	17.84	28.72	14.7	22.2	3.0	2.00	24.23	No	Pass
102	Kunzila Horticulture Farm Zege Town		554,487,294.06	4.0	23-Jan-18	45.2	56.5	37.2	40.18		37.8					No	
103	Jijiga - Gelesh - Deghamdo - Segege, Lot 4		768,698,951.11	4.0	22-Jul-19	36.0	45.0	19.3	31.70		18.8					No	
104	Ajire -Keraker	Powercon Plc in JV with Tesfaye Legesse Construction	1,158,659,797.00	4.0	21-Sep-18	36.0	45.0	29.3	45.24	45.24	37.1	37.1	1.0	-	37.15	No	Pass

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of February 2021

Reporting Period		28-Feb-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commence Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
105	Oblo-Dermi	Cross Land Construction	877,955,877.84	4.0	9-Oct-18	36.0	45.0	28.7	67.29	25.96	36.0	12.7	3.0	2.00	14.74	No	Pass
106	Humbo Tsebela - Abaya /Horticulture/		699,000,000.00	4.0	6-Oct-20	36.0	45.0	4.8	3.67		0.6					No	
107	Segeg - Gerbo - Danan (Fik - Segeg - Gerbo - Denen Lot 3:Yoale - Danan (Km 191+000-Km 273+844)		1,119,417,453.44	4.0	16-Jul-20	42.0	52.5	7.5	7.46		2.1					No	
108	Edo-Serofa-Warqa	Alemayehu Ketema GC	1,687,343,877.25	4.0	24-Jan-19	50.7	63.4	25.2	27.56	27.56	16.3	16.3	2.0	-	16.28	No	Pass
109	Negele Borena - Doloado - Meikasuftu, Lot 1 : Negele Borena - Km 60																
110	Omorate-Omo Bridge-Gynayom-Kangaken	NKH Construction Plc.	965,890,930.37	3.0	7-Feb-19	36.0	45.0	24.7	43.13	43.13	28.3	28.3	1.0	-	28.34	No	Pass
111	Woldia Town Section Design and Build	Zeluel Yohannes GC in JV with Bokra Construction and Trading Plc.	304,850,794.33	3.0	24-Feb-18	43.2	54.0	36.2	38.40	38.40	38.8	38.8	1.0	-	38.76	No	Not qualified for tendering
112	Dongoro-Kingi-Mekebilla	Samson Cherinet GC	416,237,136.06	4.0	31-Jan-19	36.0	45.0	25.0	50.40	30.11	28.83	15.7	2.0	-	15.69	No	Pass
113	Kimir Dingay/Debretabor - Guna Road Project		416,000,000.00	3.0	21-Oct-20	18.0	22.5	4.3	9.81		2.55					No	
114	Gonji Kolela (Korie - Addisalem) Road Project	Amara Road Work Enterprise	333,027,799.74	2.0	15-Apr-20	18.0	22.5	10.5	9.35	9.35	21.7	21.7	2.0	-	21.71	No	Not qualified for tendering
115	Dembecha - Feres bet - Adet Road Project; Lot I: Dembecha - Feres bet - Sekela & Bitugn Wereda		1,790,005,720.67														
116	Jigjiga - Fafen - Celesesh - Deghamedo - Segeg; (Lot 2 & 3 : Km 55 - Km 165 + 220)	Beakea	1,828,264,182.76	4.0	24-Sep-20	42.0	52.5	5.2	8.95	8.95	0.7	0.7	1.0	-	0.70	No	Pass
117	Pawi - Guba (Mankush Town), Lot 2: Km 69+000 - Guba (Mankush Town) Road Project	DMC Construction PLC	1,253,508,768.76	3.0						2.45			2.0	-	-	No	Pass
118	Jiga - Quant - Arbegebaya - Tili, Contract 2: Arbegebaya - Sekela - Tili Road Project		1,673,300,137.71	4.0	1-Dec-20	35.0	43.8	2.9	2.45			No					
119	Yabelo - Metagefersa - Shakiso, Contract 3: Dermi - Kenticha - Shakiso Design and Build Road Project	Walabu Construction Share Company	1,720,437,945.39	4.0	15-Oct-20	36.0	45.0	4.5	1.17	1.17	0.4	0.4	2.0	-	0.35	No	Pass
120	Nejo - Jarso - Begi - Yayu, Lot 1: Nejo - Km 65 Design and Build Road Project		1,824,745,684.43													Yes	
121	Metu By-Pass Road Project	Oromia Construction Corporation	682,074,498.68							-			3.0	2.00	2.00	No	-
122	Guder Town - Ambo Town Road Project		1,038,722,506.06									No					
123	Chanka - Gidami Road Project		3,206,772,589.87									No					
124	Bulbula - Alage Road Project	Kibish Construction Plc.	686,000,000.00							-			1.0	-	-	No	-
125	Negele Borena - Doloado - Meikasuftu, Lot 1 : Negele Borena - Km 60	MCG Construction PLC in JV with Alemayehu Ketema GC	1,371,325,369.08							-			1.0	-	-	No	-
126	Mankusa - Birsheleko(Defense Camp) - 145 Kebele Road Project	Tiks Construction In Joint Ventury with FAL GC	972,716,279.92							-			1.0	-	-	No	-

Category of Contract Period	Formula to be used
First (1/3)rd	6*(1)
Second(1/3)rd	6+21*(2)
last (1/3)rd	27+23*(3)
Beyond Contract period	50+50*(4)

Contractors who failed to complete projects after **one fourth of the contract period** elapsed beyond the Contract period will be **disqualified**!