

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of January 2021

Reporting Period		31-Jan-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
1	Adiremet – Adihadri – Baker Road Project	SUR Construction	1,025,550,000.00	4.0	16-Oct-17	42.1	52.7	36.5	84.10	-	40.8	-	10.0	0.0	-	No	Not qualified for tendering
2	Metema - Abrajira		1,548,000,000.00	4.0	19-Oct-17	42.0	52.5	36.4	76.41		40.8					No	
3	Design and Construction of AbiAdi - Debre Genet – Benako - Endabaguna Road Project, Contract 1: [km 0+000(AbiAdj)-km84+200(Semema)](84.2Km)		1,748,000,000.00	4.0	20-Dec-17	42.0	52.5	34.4	72.97		37.5					No	
4	Design and Construction of Abi Adi – Debre Genet – Semema – Endabaguna, Contract 2: Km 84+200 – Km 180+074 [Endabaguna] Road Project (-95.87 Km)		2,252,000,000.00	4.0	20-Dec-17	42.0	52.5	34.4	82.32		37.5					No	
5	Wukro – Abreha Weatsbha – Nebelet and Mykenetal Spur Road, Lot 1: Nebelet – Filafel and Mykenetal Spur Road Project		1,004,289,005.74	4.0	29-Nov-17	38.0	47.5	35.1	95.76		44.7					No	
6	Wukro-Abreha weatsbha-Nebet-Filafel and Mykenetal Spur Lot 2: Wukro - Nebelet Road Project including Wukro Twon Road Spur		1,250,636,416.10	4.0	29-Nov-17	47.8	59.8	35.1	76.32		31.6					No	
7	Wukro-Atsbi-Koneba		1,745,722,493.86	4.0	17-Dec-18	41.9	52.4	22.5	30.38		18.8					No	
8	Korem – Sekota – Abi Adi Road Project, Contract III: Abergele - Agbe		1,021,953,000.0	4.0	1-Oct-19	36.0	45.0	13.0	25.29		7.8					No	
9	Korem – Sekota – Abi Adi Road Project, Contract I: Korem- Lalibela Junction		2,121,050,000.0	4.0	14-Feb-20	36.0	45.0	8.5	17.68		3.4					No	
10	Zalambesa-Alitena-Marwa-Edegahamus, Lot 1: Zalambesa-Alitena		935,000,000.0														
11	Sawla-Maji, Contract 2: Laska Salyashish	SATCON	692,496,973.93	3.0	5-Aug-11	79.1	98.9	114.0	94.98	75.91	100.0	90.3	2	0.0	90.31	Yes	Not qualified for tendering
12	Adura-Akobo and Adura-Burbe	1,165,860,248.87	3.0	16-Mar-09	121.6	152.1	142.7	64.58	84.5	No							
13	Efeson (Ataye)-Mehal Meda	Yencomad	1,352,642,535.82	4.0	24-Apr-15	49.5	61.9	69.3	91.61	45.81	100.0	54.6	5	4.5	59.09	Yes	Not qualified for tendering
14	Omo-Maji Design and Build Road Project, Contract II: Sai-Maji		772,077,818.33	3.0	20-Feb-17	43.5	54.4	47.4	70.67		67.8					No	
15	Melkasa-Sodere-Nuraera-Metehara		1,203,129,756.19	4.0	1-Jan-18	44.1	55.2	37.0	30.05		38.9					No	
16	Adiarkay - Telmet		1,981,378,049.64	4.0	17-Jan-19	36.0	45.0	24.5	14.43		27.9					No	
17	Koshe-Mito-Werabe Road Project		1,850,695,155.03	4.0													
18	Ankober -Awash Arba Road Upgrading Project, Contract 1:Ankober -Dulecha	Sunshine	849,388,576.62	3.0	17-Mar-16	45.8	57.3	58.6	92.50	59.27	100.0	49.7	5	4.5	54.24	Yes	Not qualified for tendering
19	Degolo - Kelela Road Project		1,299,846,199.62	3.0	8-Apr-17	47.8	59.7	45.8	73.37		47.2					No	
20	Debrebirhan - Ankober Road Project		1,083,570,868.24	6.0	23-Oct-18	38.7	48.4	27.3	65.88		29.7					No	
21	Gugufu - Wereilu - Degolo Road Project		1,410,494,975.89	3.0	23-Aug-18	36.0	45.0	29.3	21.20		37.2					No	
22	Debre Birhan - Deneba - Lemi and Jihur - Deneba Road Project		3,613,766,908.69														

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of January 2021

Reporting Period		31-Jan-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
23	Kong-Begondi-Wenbera	ECWC	1,587,200,899.42	3.0	11-Jan-13	85.6	107.0	96.7	94.77	53.08	76.0	65.1	9.0	22.8	87.87	No	Not qualified for tendering
24	Jinka -Hana DB Project Lot-1: Jinka-Mendir		1,373,268,271.09	3.0	3-Feb-16	45.2	56.5	60.0	57.27		100.0					Yes	
25	Ankober -Awash Arba Road Upgrading Project Contract 2:Dulecha-Awash Arba		717,244,619.75	3.0	12-Sep-16	39.2	49.0	52.7	68.29		100.0					Yes	
26	Yabelo Town Bypass		296,853,599.16	4.0	8-Jan-20	18.0	22.5	12.8	9.54		30.0					No	
27	Gishen Junction – Km 14		1,316,700,000.00	3.0	27-May-20	30.0	37.5	8.2	-		4.4					No	
28	Guba - Begondi - Wonbera, Contract 1: Aysid - Kong Road Project		201,230,932.85														
29	Limu Mazoria – Kose – Seka – Atango – Alga – Seyo – Shenen – Guder Road Project, Lot 2: Seka – Atango – Alga – Seyo – Shenen – Guder, Contract 2: Seyo – Shenen – Guder Road Project		3,640,009,480.12														
30	Alaba - Angacha - Wato Road Project		1,980,658,256.31														
31	Sawla - Maji, Lot-III: Salayesh - Omo Road Project		508,349,626.36	3.0	5-Nov-20	24.0	30.0	2.9									
32	Salayish-Omo		711,944,193.25	4.0	18-Jan-12	69.9	87.4	108.5	93.99		100.0					Yes	
33	Debark- Buahit Road Project		699,465,650.00	4.0	4-Jul-11	72.8	91.0	115.0	85.60		100.0					Yes	
34	Nekempt-Soge-Kamash-Koncho; Contract 3:km160-Koncho	1,327,447,854.94	4.0	17-Sep-18	40.8	51.0	28.5	-	29.2	No							
35	Ginchi - Kachise - Chuleti; Contract 1: Ginchi - Shikute (59 km)	Gemeshu Beyene GC	898,273,177.36	3.0	11-Oct-17	42.1	52.6	39.7	45.29	29.27	46.1	32.9	5.0	4.5	37.35	No	Not qualified for tendering
36	Alemketema-Degolo		1,280,770,840.15	3.0	28-Apr-17	48.0	60.0	45.2	39.42		45.9					No	
37	Ginchi - Kachise -Chuleti; Contract 2: Shikute - Chuleti		1,267,054,518.94	3.0	31-Dec-19	32.6	40.7	13.1	7.66		10.3					No	
38	Nekemte-Soge-Kamashe-Koncho; Lot 1: Nekemte - Km 105		2,359,484,513.18														
39	Nekemte-Soge-Kamashe-Koncho; Lot 2: Km 105-km 160		1,923,629,581.78														
40	Fik-Hamero Lot I	Macro General Contractor and Trading	831,971,036.87	3.00	2-May-17	43.9	54.9	45.0	79.87	48.41	55.1	33.1	3.0	2.00	35.13	No	Pass
41	Adaba-Angetu		1,262,374,548.88	4.0	18-Nov-14	74.3	92.9	74.5	72.17		50.5					No	
42	Warder - Kebridehar		1,814,123,577.90	4.0	10-Jun-19	48.0	60.0	19.8	17.44		10.9					No	
43	Dalol/Musil-Bada	Defence Construction Enterprise (DCE)	1,249,624,731.89	3.00	28-Jan-16	56.0	70.0	60.2	89.05	27.02	64.8	34.7	6.0	6.75	41.47	No	Not qualified for tendering
44	Beles-Mekane Birhan Road Project		1,018,952,362.90	4.00	1-Nov-16	47.4	59.3	51.0	42.18		65.2					No	
45	Taremaber-Meleya-Molale' Molale-Sefemeda		1,906,200,296.75	4.00	24-Dec-18	36.0	45.0	25.3	8.61		29.5					No	
46	Mekele-Dengolat-Samre-Finariwa		1,594,387,610.14	3.00	1-Nov-16	51.0	63.8	51.0	54.51		50.0					No	
47	Adisheru - Dela - Samre		2,114,048,067.84	4.00	9-May-19	36.0	45.0	20.8	6.15		21.4					No	
48	Continuation of Ambo - Wolliso Road Project		1,264,907,396.11	3.00	26-Nov-19	30.0	37.5	14.2	12.62		14.8					No	
49	Korem – Sekota – Abi Adi, Contract II: Lalibela Junction - Abergele		1,568,831,426.39	4.00	26-Sep-19	36.0	45.0	16.2	1.73		13.4					No	
50	Guliso - Cheliya - Kondala - Begi, Lot 1: Guliso - Km 70 (Babo Debeke) Design and Build Road Project		2,249,729,760.10														

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of January 2021

Reporting Period		31-Jan-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
51	Debre Markos Town Road Upgrading Project	Diriba Defersha General Contractor	187,751,038.43	3.0	1-Jun-17	35.1	43.9	44.1	86.09	48.61	100.0	43.8	2.00	-	43.76	Yes	Not qualified for tendering
52	Construction Works of Kelela-Akesta Road Project		568,348,055.38	3.00	22-Jan-19	38.1	47.7	24.3	36.23		25.2					No	
53	Durgi - Gibe River, Contract 2: Durgi (km97+700-km125+400) Road Project	Bridge Construction	522,758,336.58	4.00	1-Aug-17	42.1	52.7	42.0	64.08	64.08	49.8	49.8	1.0	-	49.84	No	Pass
54	Sansusi -Tatek Kella Road Project	ASER Construction Plc	820,802,402.68	3.0	15-Nov-17	41.0	51.2	38.6	54.09	34.81	46.0	26.0	3.0	2.00	27.96	No	Pass
55	Construction Works of Asaita- Afambo – Djibouti Border Road Project		1,518,683,761.46	4.0	26-Aug-19	36.0	45.0	17.2	24.39		15.1					No	
56	Haik - Bitsma - Chifra Road Project		2,138,481,835.73	4.0	22-Dec-20			1.3								No	
57	Dabat-Ajire Road Project	Powercon	931,304,149.54	4.0	10-Oct-16	54.9	68.7	51.7	80.13	58.51	46.0	40.1	3.0	2.00	42.11	No	Pass
58	Ajire-Keraker Road Project		1,158,659,797.00	4.0	21-Sep-18	36.0	45.0	28.4	41.14		35.4					No	
59	Haik - Bitsma - Chifra Road Project		2,138,481,835.73	4.0	22-Dec-20			1.3								No	
60	Babile-Fik Lot I Road Project	FAL General Construction PLC	432,482,654.80	4.0	2-May-17	47.5	59.4	45.0	70.07	29.46	46.4	19.8	4.0	3.00	22.80	No	Pass
61	Debre Markos - Debre Elias Road Project		1,299,644,371.61	4.0	18-Sep-19	40.0	50.0	16.5	15.94		11.0					No	
62	Gode – Hargele, Lot 1: Gode – Km 100 Road Project		1,893,759,386.74	4.0	6-Oct-20	48.0	60.0	3.8	0.54							No	
63	Mankusa - Birsheloko(Defense Camp) - 145 Kebele Road Project		972,716,279.92														
64	Babile-Fik Lot II Road Project	Yotek Construction PLC	461,423,813.70	4.0	2-May-17	47.5	59.4	45.0	64.08	77.85	46.4	54.9	7.0	10.13	65.05	No	Pass
65	Babile-Fik Lot III Road Project		402,333,360.80	4.0	2-May-17	42.3	52.9	45.0	76.15		62.9					No	
66	Babile-Fik Lot IV Road Project		461,624,969.90	4.0	30-May-17	42.7	53.4	44.1	93.09		56.5					No	
67	Hawela – Tula – Weteraresa – Yayu – Werachie Road Project		1,829,883,516.96	4.0	3-Nov-20	42.0	52.5	2.9	0.15							No	
68	Tenta - Gashena, Contract 2: Kurba Junction (Chegoma) - Gashena Road Project		1,434,519,841.46														
69	Omo - Maji, Lot 1: Omo - Sai Design and Build Road Project		1,882,967,504.80	4.0	10-Dec-20	36.0	45.0	1.7	-								
70	Gelago – Tewodros Ketema Road Project		1,770,605,838.13														
71	Assosa-Daleti Lot 1 Road Project	Senan Construction Plc.	228,630,902.66	3.0	7-Mar-17	49.5	61.8	46.9	66.65	66.65	46.4	46.4	2.0	-	46.38	No	Pass
72	Eliya - Makuye Road Project		1,083,400,000.00														
73	Assosa-Daleti-Baruda, Contract 2: Km 36+000 - Dabus - Baruda Road Project	Enyi Construction	772,048,982.83	4.0	1-May-17	51.8	64.7	45.1	46.16	46.16	41.1	41.1	1.0	-	41.06	No	Pass

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of January 2021

Reporting Period		31-Jan-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
74	Diri - Masha Contract 1: Diri – Km 78+000 Road Project	Orchid Business Group	780,178,701.40	3.0	15-Sep-17	36.0	45.0	40.6	6.17	27.30	75.2	48.8	2.0	-	48.76	No	Not qualified for tendering
75	Gambella-Ilya Road Project		1,065,574,658.87	4.0	10-May-17	45.6	57.0	44.8	27.30		48.8					No	
76	Turmi - Omo Road Project		897,005,974.61	6.0	31-Aug-17	44.2	55.2	41.1	88.16		45.2					No	
77	Azezo - Gonder Road Project	Rama Construction	871,565,791.41	2.0	27-Oct-17	42.5	53.1	39.2	50.16	48.62	44.7	36.4	6.0	6.75	43.18	No	Pass
78	Robe -Gasera - Ginir; Contract 1: Robe - Gasera Road Project		769,860,000.00	4.0	1-Nov-17	39.8	49.8	39.0	47.05		48.6					No	
79	Bishoftu -Chefe Donsa-Sendafa Road Project		914,847,890.47	4.0	27-Nov-19	36.0	45.0	14.2	9.69		9.8					No	
80	Weyito - Turmi Road Project		2,843,185,710.00														
81	Agaro - Gera - Medabo Road Project		3,170,122,200.00														
82	Construction Works of Road Research Center (RRC) Building and Its Facilities at Addis Ababa	Afro Tsion Construction Plc.	413,863,169.71	0.5	21-Oct-16	42.0	52.6	51.4	81.33	60.44	94.4	48.4	4.0	3.00	51.39	No	Pass
83	Turmi -Omo Road Project		897,005,974.61	6.0	31-Aug-17	44.2	55.2	41.1	88.16		45.2					No	
84	Robe -Gasera - Ginir; Contract 1: Robe - Gasera Road Project		769,860,000.00	4.0	1-Nov-17	39.8	49.8	39.0	47.05		45.0					No	
85	Robe -Gasera - Ginir (Contract 2: km 60+000-km120+870.41) Road Project		841,602,019.19	4.0	9-Nov-18	36.0	45.0	26.8	32.87		32.3					No	
86	Adi Abun - Rama - Mereb Road Project		807,500,000.00	4.0	3-Oct-17	46.9	58.6	37.0	37.21		35.4					No	
87	Quyha -Maymekden Road Project		552,000,000.00	3.0	14-Jun-17	49.0	61.3	40.6	73.44		38.2					No	
88	Maichew - Mehoni Road Project	Tekle Birhan Ambaye Construction PLC	378,614,038.16	3.0	29-Sep-17	35.6	44.5	37.1	60.59	60.59	58.5	58.5	5.0	4.50	63.00	No	Not qualified for tendering
89	Abomsa-Aseko-Dibu River		991,721,997.83	4.0	8-Nov-17	36.0	45.0	38.8	24.45		65.5					No	
90	Dibu River-Bedeyi-Cheleka		725,621,428.21	4.0	8-Nov-17	36.0	45.0	38.8	32.81		65.5					No	
91	Robe-seru		993,181,495.37	4.0	18-Jan-19	36.0	45.0	24.5	2.26		27.9					No	
92	Bishan Guracha (Tikur Wuha) - Hawassa		589,395,779.03	4.0	9-Nov-17	26.9	33.7	38.8	2.32		100.0					Yes	
93	Design and Construction Works of Hosana Town Section Road Project	Yoseph Teketel G.C.	194,630,000.00	4.0	11-Oct-17	40.0	50.1	39.7	38.55	38.55	49.4	49.4	1.0	-	49.43	No	Not qualified for tendering
94	Bole Junction - Weterdeno Horticulture and Bole Abomsa	Eshetu Lemma Road Contractor	359,826,774.31	3.0	4-Oct-17	33.4	41.8	39.9	38.87	38.87	89.2	89.2	1.0	-	89.17	No	Not qualified for tendering
95	Adiremet - Kulita -Adigoshu	Melcon Construction Plc.	953,000,000.00	4.0	26-Oct-17	39.3	49.1	36.2	57.77	31.46	44.6	24.0	3.0	2.00	26.04	No	Pass
96	Rama-Chilla		1,479,881,513.14	3.0	1-Apr-19	38.3	47.9	19.0	28.70		16.3					No	
97	Bahirdar – Tis Esat		767,050,000.00	4.0	16-Dec-19	30.0	37.5	13.5	4.10		13.4					No	
98	Continuation of Werabe - Bojaber	Markan Trading Plc.	795,000,000.00	4.0	1-Oct-19	36.0	45.0	16.0	15.76	26.65	13.1	20.7	3.0	2.00	22.68	No	Pass
99	Kunzila Horticulture Farm Zege Town		554,487,294.06	4.0	23-Jan-18	45.2	56.5	36.3	38.76		36.4					No	
100	Jijiga - Gelesh - Deghamdo - Segege, Lot 4		768,698,951.11	4.0	22-Jul-19	36.0	45.0	18.4	29.18		17.2					No	
101	Ajire - Keraker	Powercon Plc in JV with Tesfaye Legesse Construction	1,158,659,797.00	4.0	21-Sep-18	36.0	45.0	28.4	41.14	41.14	35.4	35.4	1.0	-	35.38	No	Pass

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of January 2021

Reporting Period		31-Jan-21																
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing	
102	Oblo-Dermi	Cross Land Construction	877,955,877.84	4.0	9-Oct-18	36.0	45.0	27.8	65.84	31.66	34.2	17.8	3.0	2.00	19.78	No	Pass	
103	Humbo Tsebela - Abaya /Horticulture/		699,000,000.00	4.0	6-Oct-20	36.0	45.0	3.8	3.67		No							
104	Segeg - Gerbo - Danan (Fik - Segeg - Gerbo Denen Lot 3:Yoale - Danan (Km 191+000-Km 273+844)		1,119,417,453.44	4.0	16-Jul-20	42.0	52.5	6.5	4.86		No							
105	Edo-Serofta-Warqa	Alemayehu Ketema GC	1,687,343,877.25	4.0	24-Jan-19	50.7	63.4	24.3	23.68	23.68	15.1	15.1	2.0	-	15.13	No	Pass	
106	Negele Borena - Doloado - Melkasufu, Lot 1 : Negele Borena - Km 60		1,371,325,369.08													No		
107	Omorate-Omo Bridge-Gynayom-Kangaken	NKH Constrction Plc.	965,890,930.37	3.0	7-Feb-19	36.0	45.0	23.8	40.98	40.98	26.6	26.6	1.0	-	26.62	No	Pass	
108	Woldia Town Section Design and Build	Zeluel Yohannes GC in JV with Bokra Contruccion and Trading Plc.	304,850,794.33	3.0	24-Feb-18	43.2	54.0	35.2	44.87	44.87	37.3	37.3	1.0	-	37.29	No	Pass	
109	Dongoro-Kingi-Mekebilla	Samson Cherinet GC	416,237,136.06	4.0	31-Jan-19	36.0	45.0	24.0	47.06	24.49	27.06	13.9	2.0	-	13.89	No	Pass	
110	Kimir Dingay/Debretabor-Guna		416,000,000.00	3.0	21-Oct-20	18.0	22.5	3.4	1.91		0.71					No		
111	Gonji Kolela (Korie - Addisalem) Road Project	Amara Road Work Enterprise	333,027,799.74	2.0	15-Apr-20	17.8	22.2	9.6	7.39	7.39	19.0	19.0	2.0	-	18.95	No	Not qualified for tendering	
112	Dembecha – Feres bet – Adet Road Project; Lot I: Dembecha - Feres bet - Sekela & Bibugn Wereda		1,790,005,720.67													No		
113	Jigjiga - Fafen - Gelelesh - Degehamedo - Segeg: (Lot 2 & 3 : Km 55 - Km 165 + 220)	Beakea	1,828,264,182.76	4.0	24-Sep-20	42.0	52.5	4.2	6.82	6.82	0.1	0.1	1.0	-	0.14	No	Pass	
114	Pawi - Guba (Mankush Town), Lot 2: Km 69+000 - Guba (Mankush Town) Road Project	DMC Construction PLC	1,253,508,768.76	3.0			-			1.45		-	2.0	-	-	No	Pass	
115	Jiga - Quarit - Arbbebeya - Tiliili, Contract 2: Arbbebeya - Sekela - Tiliili Road Project		1,673,300,137.71	4.0	1-Dec-20	35.0	43.8	2.0	1.45		No							
116	Yabelo - Metagefersa - Shakiso, Contract 3: Dermi - Kenticha - Shakiso Design and Build	Walabu Construction Share Company	1,720,437,945.39	4.0	15-Oct-20	36.0	45.0	3.6	1.06	1.06		-	2.0	-	-	No	Pass	
117	Nejo - Jarso - Begi - Yayo, Lot 1: Nejo - Km 65 Design and Build Road Project		1,824,745,684.43									No						
118	Metu By-Pass Road Project	Oromia Construction Corporation	682,074,498.68							-		-	2.0	-	-	No	-	
119	Guder Town - Ambo Town Road Project		1,038,722,506.06								No							
120	Bulbula - Alage Road Project	Kibish Construction Plc.	686,000,000.00							-		-	1.0	-	-	No	-	
121	Negele Borena - Doloado - Melkasufu, Lot 1 : Negele Borena - Km 60	MCG Construction PLC in JV with Alemayehu Ketema GC	1,371,325,369.08							-		-	1.0	-	-	No	-	
122	Mankusa - Birsheloko(Defense Camp) - 145 Kebele Road Project	Tiks Construction In JV with FAL General Contractor	972,716,279.92							-		-	1.0	-	-	No	-	

Category of Contract Period	Formula to be used
First (1/3)rd	6/(1)
Second(1/3)rd	6+21/(2)
last (1/3)rd	27+23/(3)
Beyond Contract period	50+50/(4)

Contractors who failed to complete projects after one fourth of the contract period elapsed beyond the Contract period will be disqualified