

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of March 2021

Reporting Period		31-Mar-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
1	Adiremet – Adihadri – Baker Road Project	SUR Construction	1,025,550,000.00	4.0	16-Oct-17	42.1	52.7	36.5	84.10	-	40.8	-	-	0.0	-	No	Not qualified for tendering
2	Metema - Abrajira		1,548,000,000.00	4.0	19-Oct-17	42.0	52.5	36.4	76.41		40.8					No	
3	AbiAdi - Debre Genet – Benako - Endabaguna Design and Build Road Project, Contract 1: [km 0+000(AbiAdi)-km84+200(Semema)](84.2Km)		1,748,000,000.00	4.0	20-Dec-17	42.0	52.5	34.4	72.97		37.5					No	
4	Design and Construction of Abi Adi – Debre Genet – Semema – Endabaguna, Contract 2: Km 84+200 – Km 180+074 [Endabaguna] Road Project (-95.87 Km)		2,252,000,000.00	4.0	20-Dec-17	42.0	52.5	34.4	82.32		37.5					No	
5	Wukro – Abreha Weatsbha – Nebelet and Mykenetal Spur Road, Lot 1: Nebelet – Filafel and Mykenetal Spur Road Project		1,004,289,005.74	4.0	29-Nov-17	38.0	47.5	35.1	95.76		44.7					No	
6	Wukro-Abreha weatsbha-Nebelet-Filafel and Mykenetal Spur Lot 2: Wukro - Nebelet Road Project including Wukro Twon Road Spur		1,250,636,416.10	4.0	29-Nov-17	47.8	59.8	35.1	76.32		31.6					No	
7	Wukro-Atsbi-Koneba		1,745,722,493.86	4.0	17-Dec-18	41.9	52.4	22.5	30.38		18.8					No	
8	Korem – Sekota – Abi Adi Road Project, Contract III: Abergele - Agbe		1,021,953,000.0	4.0	1-Oct-19	36.0	45.0	13.0	25.29		7.8					No	
9	Korem – Sekota – Abi Adi Road Project, Contract I: Korem- Lalibela Junction		2,121,050,000.0	4.0	14-Feb-20	36.0	45.0	8.5	17.68		3.4					No	
10	Zalambesa-Alitena-Marwa-Edegahamus, Lot 1: Zalambesa-Alitena		935,000,000.0														
11	Sawla-Maji, Contract 2: Laska Salyasish	SATCON	692,496,973.93	3.0	5-Aug-11	79.1	98.9	115.9	95.44	76.08	100.0	92.3	2	0.0	92.31	Yes	Not qualified for tendering
12	Adura-Akobo and Adura-Burbe		1,165,860,248.87	3.0	16-Mar-09	121.6	152.1	144.6	64.58		87.7					No	
13	Efeson (Ataye)-Mehal Meda	Yencomad	1,352,642,535.82	4.0	24-Apr-15	49.5	61.9	71.3	93.16	37.01	100.0	43.2	5	4.5	47.71	Yes	Not qualified for tendering
14	Omo-Maji Design and Build Road Project; Contract II: Sai-Maji		772,077,818.33	3.0	20-Feb-17	43.5	54.4	49.3	74.96		76.8					No	
15	Melkasa-Sodere-Nuraera-Metehara		1,203,129,756.19	4.0	1-Jan-18	44.1	55.2	39.0	34.45		41.9					No	
16	Adiarkay - Telmet Road Project		1,981,378,049.64	4.0	17-Jan-19	36.0	45.0	26.4	17.35		31.7					No	
17	Koshe-Mito-Werabe Road Project		1,850,695,155.03	4.0	23-Oct-20	36.0	45.0	5.2	2.85		0.9					No	
18	Ankober -Awash Arba Road Upgrading Project; Contract 1:Ankober -Dulecha		849,388,576.62	3.0	17-Mar-16	45.8	57.3	60.5	92.50		100.0					Yes	
19	Degolo - Kelela Road Project	Sunshine	1,299,846,199.62	3.0	8-Apr-17	47.8	59.7	47.8	77.36	64.37	50.0	52.5	5	4.5	56.96	No	Not qualified for tendering
20	Debrebirhan - Ankober Road Project		1,083,570,868.24	6.0	23-Oct-18	38.7	48.4	29.3	75.74		33.2					No	
21	Gugufu-Wereilu-Degolo		1,410,494,975.89	3.0	23-Aug-18	36.0	45.0	31.3	26.71		40.9					No	
22	Debre Birhan - Deneba - Lemi and Jihur - Deneba		3,613,766,908.69	4.0	30-Nov-20	48.0	60.0	4.0	1.23							No	

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of March 2021

Reporting Period		31-Mar-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
23	Kong-Begondi-Wenbera	ECWC	1,587,200,899.42	3.0	11-Jan-13	85.6	107.0	98.7	95.79	30.99	80.5	35.1	9.0	22.8	57.88	No	Not qualified for tendering
24	Jinka -Hana DB Project Lot-1: Jinka-Mendir		1,373,268,271.09	3.0	3-Feb-16	53.4	66.7	61.9	61.50		81.9					No	
25	Ankober -Awash Arba Road Upgrading Project Contract 2:Dulecha-Awash Arba		717,244,619.75	3.0	12-Sep-16	39.2	49.0	54.6	70.41		100.0					Yes	
26	Yabelo Town Bypass		296,853,599.16	4.0	8-Jan-20	18.0	22.5	14.7	12.63		37.5					No	
27	Gishen Junction – Km 14		1,316,700,000.00	4.0	27-May-20	30.0	37.5	10.1	0.92		6.3					No	
28	Sawia - Maji, Lot-III: Salayesh - Omo Road Project		508,349,626.36	3.0	5-Nov-20	24.0	30.0	4.8	1.22								
29	Limu Mazoria – Kose – Seka – Atango – Alga – Seyo – Shenen – Guder Road Project, Lot 2: Seka – Atango – Alga – Seyo – Shenen – Guder, Contract 2: Seyo – Shenen – Guder Road Project		3,640,009,480.12	3.0	9-Dec-20	42.0	52.5	3.7	-								
30	Halaba - Angacha - Wato (including Damboya-Durame Spur) Road Project		1,980,658,256.31	4.0	29-Dec-20	36.0	45.0	3.0	0.29								
31	Guba - Begondi - Wonbera, Contract 1: Aysid - Kong Road Project		201,230,932.85														
32	Salayish-Omo		Akir	711,944,193.25	4.0	18-Jan-12	69.9	87.4	110.5		93.01					46.04	
33	Debark- Buahit Road Project	699,465,650.00		4.0	4-Jul-11	72.8	91.0	117.0	85.60	100.0	Yes						
34	Nekempt-Soge-Kamash-Koncho, Contract 3:km160-Koncho	1,327,447,854.94		4.0	17-Sep-18	40.8	51.0	30.4	-	32.5	No						
35	Ginchi - Kachise -Chuleti; Contract 1: Ginchi - Shikute (59 km)	Gemeshu Beyene GC	898,273,177.36	3.0	11-Oct-17	42.1	52.6	41.7	48.22	32.23	49.2	33.0	5.0	4.5	37.51	No	Not qualified for tendering
36	Alemketema-Degolo		1,280,770,840.15	3.0	28-Apr-17	54.7	68.4	47.1	42.12		40.4					No	
37	Ginchi - Kachise -Chuleti; Contract 2: Shikute - Chuleti		1,267,054,518.94	3.0	31-Dec-19	32.6	40.7	15.0	10.91		14.0					No	
38	Nekemte-Soge-Kamashe-Koncho; Lot 1: Nekemte - Km 105		2,359,484,513.18														
39	Nekemte-Soge-Kamashe-Koncho; Lot 2: Km 105-km 160		1,923,629,581.78														
40	Fik-Hamero Lot I	Macro General Contractor and Trading	831,971,036.87	3.00	2-May-17	50.9	63.6	47.0	82.39	50.24	44.7	33.8	3.0	2.00	35.78	No	Pass
41	Adaba-Angetu		1,262,374,548.88	4.0	18-Nov-14	74.3	92.9	76.4	74.19		55.8					No	
42	Warder - Kebridehar		1,814,123,577.90	4.0	10-Jun-19	48.0	60.0	21.7	18.82		13.5					No	
43	Dalol/Musli-Bada	Defence Construction Enterprise (DCE)	1,249,624,731.89	3.00	28-Jan-16	56.0	70.0	62.1	89.05	29.04	71.7	39.9	6.0	6.75	46.63	No	Not qualified for tendering
44	Beles-Mekane Birhan Road Project		1,018,952,362.90	4.00	1-Nov-16	47.4	59.3	53.0	43.13		73.4					No	
45	Taremaber-Meleya-Molale' Molale-Sefameda		1,906,200,296.75	4.00	24-Dec-18	36.0	45.0	27.2	12.16		33.2					No	
46	Mekele-Dengolat-Samre-Finariwa		1,594,387,610.14	3.00	1-Nov-16	51.0	63.8	48.0	54.51		45.9					No	
47	Adishehu - Dela - Samre		2,114,048,067.84	4.00	9-May-19	36.0	45.0	17.8	6.15		16.1					No	
48	Continuation of Ambo - Wolliso Road Project		1,264,907,396.11	3.00	26-Nov-19	30.0	37.5	16.1	14.72		18.9					No	
49	Korem – Sekota – Abi Adi, Contract II: Lalibela Junction - Abergele		1,498,740,658.34	4.00	26-Sep-19	36.0	45.0	18.1	2.98		16.8					No	
50	Guliso - Cheliya - Kondala - Begi, Lot 1: Guliso - Km 70 (Babo Debeke) Design and Build Road Project		2,249,729,760.10													No	

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of March 2021

Reporting Period		31-Mar-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
51	Debre Markos Town Road Upgrading	Diriba Defersha General Contractor	187,751,038.43	3.0	1-Jun-17	40.5	50.7	46.0	91.82	47.17	76.9	40.5	2.00	-	40.55	No	Pass
52	Construction Works of Kelela-Akesta		568,348,055.38	3.00	22-Jan-19	38.1	47.7	26.3	32.42		28.5					No	
53	Durgi - Gibe River; Contract 2: Durgi (km97+700-km125+400)	Bridge Construction	522,758,336.58	4.00	1-Aug-17	42.1	52.7	44.0	65.74	65.74	58.7	58.7	1.0	-	58.74	No	Pass
54	Sansusi -Tatek Kella	ASER Construction Plc	820,802,402.68	3.0	15-Nov-17	41.0	51.2	40.5	71.74	44.82	49.2	29.3	4.0	3.00	32.31	No	Pass
55	Construction Works of Asaita- Afambo – Djibouti Border		1,518,683,761.46	4.0	26-Aug-19	36.0	45.0	19.2	30.27		18.5					No	
56	Haik - Bitsma - Chifra Road Project		2,138,481,835.73	4.0	22-Dec-20	48.0	60.0	3.3	1.75								
57	Endeselase - Rama - Gerahu Senay; Lot 1: Endeselase - km 80 (Rama - Gerah Senay)		2,768,400,492.34														
58	Dabat-Ajire	Powercon	931,304,149.54	4.0	10-Oct-16	54.9	68.7	53.7	81.86	62.83	48.4	43.3	3.0	2.00	45.26	No	Pass
59	Ajire-Keraker		1,158,659,797.00	4.0	21-Sep-18	36.0	45.0	30.3	47.54		39.1					No	
60	Haik - Bitsma - Chifra Road Project		2,138,481,835.73	5.0	22-Dec-20	48.0	60.0	3.3	1.75								
61	Babille-Fik Lot I	FAL General Construction PLC	432,482,654.80	4.0	2-May-17	47.5	59.4	47.0	71.98	17.97	49.2	11.4	4.0	3.00	14.36	No	Pass
62	Debre Markos - Debre Elias		1,299,644,371.61	4.0	18-Sep-19	40.0	50.0	18.4	23.49		14.0					No	
63	Gode – Hargele, Lot 1: Gode – Km 100 Road Project		1,893,759,386.74	4.0	6-Oct-20	48.0	60.0	5.8	1.84		0.9					No	
64	Mankusa - Birsheleko (Defense Camp) - 145 Kebele Road Project		972,716,279.92														
65	Babille-Fik Lot II	Yotek Construction PLC	461,423,813.70	4.0	2-May-17	47.5	59.4	47.0	71.41	34.58	49.2	21.9	8.0	15.19	37.11	No	Not qualified for tendering
66	Babille-Fik Lot III		402,333,360.80	4.0	2-May-17	46.5	58.1	47.0	78.14		52.3					No	
67	Babille-Fik Lot IV		461,624,969.90	4.0	30-May-17	45.4	56.7	46.1	94.96		53.0					No	
68	Hawela – Tula – Weteraresa – Yayu – Werachie		1,829,883,516.96	4.0	3-Nov-20	41.9	52.4	4.9	0.48		0.5					No	
69	Tenta - Gashena, Contract 2: Kurba Junction (Chegoma) - Gashena Road Project		1,434,519,841.46	4.0	21-Dec-20	36.0	45.0	3.3	1.01							No	
70	Omo - Maji, Lot 1: Omo - Sai Design and Build Road Project		1,882,967,504.80	4.0	10-Dec-20	36.0	45.0	3.6	-							No	
71	Gelago – Tewodros Ketema Road Project		1,770,605,838.13													No	
72	Debre Markos - Debre Eliyas - Temcha - Kuch - Ayeihu - Zigam - Chagni; Lot 3 : Kuch - Ambla		2,151,052,236.06													No	
73	Assosa-Daleti Lot 1		Senan Construction Plc.	228,630,902.66	3.0	7-Mar-17	49.5	61.8	48.8		70.82					70.82	
74	Eliya - Makuye		1,083,400,000.00														

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of March 2021

Reporting Period		31-Mar-21															
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing
75	Assosa-Daleti-Baruda, Contract 2: Km 36+000 - Dabus - Baruda	Enyi Construction	772,048,982.83	4.0	1-May-17	51.8	64.7	47.0	49.93	49.93	43.6	43.6	2.0	-	43.65	No	Pass
76	Dangla - Jawi DB Road Project		2,247,404,541.84														
77	Diri - Masha Contract1: Diri – Km 78+000	Orchid Business Group	780,178,701.40	3.0	15-Sep-17	36.0	45.0	42.5	6.17	28.78	86.0	39.4	2.0	-	39.40	No	Not qualified for tendering
78	Gambella-Ilya		1,065,574,658.87	4.0	10-May-17	55.2	69.0	46.7	28.78		39.4					No	
79	Turmi - Omo	Rama Construction	897,005,974.61	6.0	31-Aug-17	40.1	50.1	43.0	90.63	51.36	64.4	44.7	6.0	6.75	51.44	No	Not qualified for tendering
80	Azezo - Gonder		871,565,791.41	2.0	27-Oct-17	42.5	53.1	41.1	51.76		47.8					No	
81	Robe -Gasera - Ginir, Contract 1: Robe - Gasera		769,860,000.00	4.0	1-Nov-17	39.8	49.8	41.0	48.80		55.6					No	
82	Bishoftu -Chefe Donsa-Sendafa		914,847,890.47	4.0	27-Nov-19	36.0	45.0	16.1	14.63		13.2					No	
83	Weyito - Turmi		2,843,185,710.00	4.0													
84	Agaro - Gera - Medabo		3,170,122,200.00	4.0													
85	Construction Works of Road Research Center (RRC) Building and Its Facilities at Addis Ababa	Afro Tsion Construction Plc.	413,863,169.71	0.5	21-Oct-16	42.0	52.6	53.3	88.13	62.70	100.0	56.2	4.0	3.00	59.16	Yes	Not qualified for tendering
86	Turmi -Omo		897,005,974.61	6.0	31-Aug-17	40.1	50.1	43.0	90.63		64.4					No	
87	Robe -Gasera - Ginir, Contract 1: Robe - Gasera		769,860,000.00	4.0	1-Nov-17	39.8	49.8	41.0	48.80		45.0					No	
88	Robe -Gasera - Ginir (Contract 2: km 60+000- km120+870.41)		841,602,019.19	4.0	9-Nov-18	36.0	45.0	28.7	33.14		36.0					No	
89	Adi Abun - Rama - Mereb		807,500,000.00	4.0	3-Oct-17	46.9	58.6	37.0	37.21		35.4					No	
90	Quyha -Maymekden		552,000,000.00	3.0	14-Jun-17	49.0	61.3	40.6	73.44		38.2					No	
91	Maichew - Mehoni	Tekle Birhan Ambaye Construction PLC	378,614,038.16	3.0	29-Sep-17	35.6	44.5	37.1	60.59	60.59	58.5	58.5	5.0	4.50	63.00	No	Not qualified for tendering
92	Abomsa-Aseko-Dibu River		991,721,997.83	4.0	8-Nov-17	36.0	45.0	40.7	24.45		76.3					No	
93	Dibu River-Bedeyi-Cheleka		725,621,428.21	4.0	8-Nov-17	36.0	45.0	40.7	32.81		76.3					No	
94	Robe-seru		993,181,495.37	4.0	18-Jan-19	36.0	45.0	26.4	2.26		31.6					No	
95	Bishan Guracha (Tikur Wuha) - Hawassa		589,395,779.03	4.0	9-Nov-17	26.9	33.7	40.7	2.32		100.0					Yes	
96	Design and Construction Works of Hosana Town Section Road Project	Yoseph Teketel G.C.	194,630,000.00	4.0	11-Oct-17	40.0	50.1	41.7	39.73	39.73	58.0	58.0	1.0	-	58.05	No	Not qualified for tendering
97	Bole Junction - Weterdeno Horticulture and Bole Abomsa	Eshetu Lemma Road Contractor	359,826,774.31	3.0	4-Oct-17	33.4	41.8	41.9	40.01	40.01	100.0	100.0	1.0	-	100.00	Yes	Not qualified for tendering
98	Adiremet - Kulita -Adigoshu	Melcon Construction Plc.	953,000,000.00	4.0	26-Oct-17	39.3	49.1	36.2	57.77	32.40	44.6	25.0	3.0	2.00	27.01	No	Pass
99	Rama-Chilla		1,479,881,513.14	3.0	1-Apr-19	38.3	47.9	19.0	28.70		16.3					No	
100	Bahirdar – Tis Esat		767,050,000.00	4.0	16-Dec-19	30.0	37.5	15.5	8.02		17.5					No	
101	Continuation of Werabe - Bojaber	Markan Trading Plc.	795,000,000.00	4.0	1-Oct-19	36.0	45.0	18.0	21.22	31.00	16.5	24.0	3.0	2.00	25.96	No	Pass
102	Kunzila Horticulture Farm Zege Town		554,487,294.06	4.0	23-Jan-18	45.2	56.5	38.2	41.61		39.4					No	
103	Jijiga - Gelesh - Deghamdo - Segege, Lot 4		768,698,951.11	4.0	22-Jul-19	36.0	45.0	20.3	33.46		20.6					No	

Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of March 2021

Reporting Period		31-Mar-21																
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commencement Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing	
104	Ajire -Keraker	Powercon Plc in JV with Tesfaye Legesse Construction	1,158,659,797.00	4.0	21-Sep-18	36.0	45.0	30.3	47.54	47.54	39.1	39.1	1.0	-	39.10	No	Pass	
105	Oblo-Dermi	Cross Land Construction	879,793,050.36	4.0	9-Oct-18	36.0	45.0	29.7	69.15	27.25	38.0	13.8	3.0	2.00	15.84	No	Pass	
106	Humbo Tsebeta - Abaya /Horticulture/		699,000,000.00	4.0	6-Oct-20	36.0	45.0	5.8	3.67		1.3					No		
107	Segeg - Gerbo - Danan (Fik - Segeg - Gerbo - Danan Lot 3:Yoale - Danan (Km 191+000-Km 273+844)		1,119,417,453.44	4.0	16-Jul-20	42.0	52.5	8.5	9.05		2.7					No		
108	Edo-Serofa-Warqa	Alemayehu Ketema GC	1,687,343,877.25	4.0	24-Jan-19	50.7	63.4	26.2	31.64	31.64	17.5	17.5	2.0	-	17.54	No	Pass	
109	Negele Borena - Doloado - Melkasufu, Lot 1 : Negele Borena - Km 60		1,371,325,369.08	4.0												No		
110	Omorate-Omo Bridge-Gynayom-Kangaken	NKH Construction Plc.	965,890,930.37	3.0	7-Feb-19	36.0	45.0	25.7	44.71	44.71	30.3	30.3	1.0	-	30.29	No	Pass	
111	Woldia Town Section Design and Build	Zeluel Yohannes GC in JV with Bokra Construction and Trading Plc.	304,850,794.33	3.0	24-Feb-18	43.2	54.0	37.2	37.65	37.65	40.4	40.4	1.0	-	40.39	No	Not qualified for tendering	
112	Dongoro-Kingi-Mekebilla	Samson Cherinet GC	416,237,136.06	4.0	31-Jan-19	36.0	45.0	26.0	54.96	35.23	30.78	17.7	2.0	-	17.69	No	Pass	
113	Kimir Dingay/Debretabor-Guna Road Project		416,000,000.00	3.0	21-Oct-20	18.0	22.5	5.3	15.48		4.59					No		
114	Gonji Kolela (Korie - Addisalem) Road Project	Amara Road Work Enterprise	333,027,799.74	2.0	15-Apr-20	17.8	22.2	11.5	13.54	2.39	25.8	4.8	2.0	-	4.83	No	Not qualified for tendering	
115	Dembecha – Feres bet – Adet Road Project; Lot 1: Dembecha - Feres bet - Sekela & Bibugn Wereda		1,790,005,720.67	4.0	23-Oct-20	36.0	45.0	5.2	0.31		0.9					No		
116	Jigjiga - Fafen - Gelelesh - Degehamedo - Segeg; (Lot 2 & 3 : Km 55 - Km 165 + 220)	Beakea	1,828,264,182.76	4.0	24-Sep-20	42.0	52.5	6.2	10.71	10.71	1.3	1.3	1.0	-	1.31	No	Pass	
117	Pawi - Guba (Mankush Town), Lot 2: Km 69+000 - Guba (Mankush Town) Road Project	DMC Construction PLC	1,253,508,768.76	3.0	24-Dec-20	36.0	45.0	3.2	-	3.39		-	2.0	-	-	No	Pass	
118	Jiga - Quarit - Arbgebeya - Tiliili, Contract 2: Arbgebeya - Sekela - Tiliili Road Project		1,673,300,137.71	4.0	1-Dec-20	36.0	45.0	3.9	3.39							No		

**Engineering Procurement Directorate
Summary of Local Contractors' Performance Evaluation
Reporting Period End of March 2021**

Reporting Period		31-Mar-21																	
I. No.	Contract Name	Contractor's name	Revised Contract Price (ETB)	Mobilization Period (months)	Commence ment Date	Total contract period considered for this Evaluation (A)	1.25 times contract period (1.25* A) (B)	Time Elapsed (Months) (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%) (G)	Expected Progress	Average Expected progress	No. of Contracts under consideration	Additional expected progress (%)	Total average expected progress (in %)	Time elapsed is beyond 5/4 of the Contract period	Pass/ Non Performing		
119	Yabelo - Metagefersa - Shakiso, Contract 3: Dermi - Kenticha - Shakiso Design and Build Road Project	Walabu Construction Share Company	1,720,437,945.39	4.0	15-Oct-20	36.0	45.0	5.5	1.35	1.35	1.1	1.1	2.0	-	1.12	No	Pass		
120	Nejo - Jarso - Begi - Yayo, Lot 1: Nejo - Km 65 Design and Build Road Project		1,824,745,684.43	4.0	1-Jan-21	48.0	60.0	2.9	-										
121	Metu By-Pass Road Project	Oromia Construction Corporation	661,753,584.55	3.0	11-Feb-21	24.0	30.0	1.6	3.47	3.47		-	3.0		2.00	No	Pass		
122	Ambo town-Guder town Road Project		1,038,722,506.06	4.0	16-Mar-21	16.0	20.0	0.5	-										No
123	Chanka - Gidami		3,206,772,589.87						-										No
124	Bulbula - Alage Road Project	Kibish Construction Plc.	686,000,000.00	4.0	12-Nov-20	36.0	45.0	4.6	-	-	0.43	0.4	1.0	-	0.43	No	Not qualified for tendering		
125	Negele Borena - Doloado - Melkasufu, Lot 1 : Negele Borena - Km 60	MCG Construction PLC in JV with Alemayehu Ketema GC	1,371,325,369.08	4.0									1.0	-	-	No			
126	Mankusa - Birshaleko(Defense Camp) - 145 Kebele Road Project	Tiks Construction In Joint Ventury with FAL GC	972,716,279.92	4.0									1.0	-	-	No			

1

Category of Contract Period	Formula to be used
First (1/3)rd	6t(1)
Second(1/3)rd	6+21t(2)
last (1/3)rd	27+23t(3)
Beyond Contract period	50+50t(4)

2

Contractors who failed to complete projects after one fourth of the contract period elapsed beyond the Contract period will be disqualified
