

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of April 2021**

Reporting Period		30-Apr-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9*A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
1	Harar-Kombolcha-Ejersagoro-Fugnanbira-Bombas and Ejersagoro-Ahimed Imam	CGCOC	1,771,548,687.63	4.0	13-Nov-18	36.0	40.0	29.6	6.44	21.17	44.4	46.6	2	-	46.61	No	Not qualified for tendering	
2	Construction Works of Menebegna-Fincha-Shambu		1,048,440,281.06	4.0	1-Jun-17	52.9	58.7	47.0	46.06		50.3					No		
3	Continuation of Contract 1: Gedo-Menebegna (80.5km) Road Upgrading Project	Sinohydro	933,983,355.23	4.0	11-Oct-19	24.0	26.7	18.6	53.32	53.32	40.6	40.6	1.0	-	40.57	No	Pass	
4	Mekelle Industry Park	China Tiesiju Civil Eng'g Group	913,224,109.15	2.00	20-Oct-17	32.0	35.5	42.3	91.43	37.34	100.0	30.6	4.0	3.0	33.61	Yes	Pass	
5	Konso-Yabelo		1,228,237,569.09	4.0	15-Jan-15	74.5	82.8	75.5	94.72		63.2					No		
6	Merewa – Somodo – Seka and Somodo – Limu Junction Spur Design and Build Road Project		2,268,391,159.90	3.0	16-Sep-19	48.0	53.3	19.5	6.27		13.0					No		
7	Daye - Girja -Kibremengist/Mekadesta/ and Meleya - Mejo Spur Road		1,555,708,167.88	4.0	29-Dec-20	36.0	40.0	4.0	0.34									
8	Jimma - Chida Road Upgrading Project		2,422,629,267.27	4.0														
9	Hawassa - Hawassa Airport - Bishan Guracha (Tikur Weha)	CCCC	1,055,710,332.20	2.0	17-Nov-17	42.1	46.8	41.4	75.05	41.90	58.5	36.0	9.0	22.78	58.76	No	Not qualified for tendering	
10	Lot-II Hageremekor -Kundi		1,416,199,960.66	4.0	12-Nov-18	36.0	40.0	29.6	66.59		44.5					No		
11	Lot 2 Hamero-Imi		1,540,339,628.70	4.0	8-Nov-18	36.0	40.0	29.7	56.42		44.8					No		
12	Ali town-Agarfa-Wabe River		2,153,060,671.98	4.0	1-Feb-19	36.0	40.0	26.9	50.69		38.0					No		
13	Modjo -Hawassa Highway Phase I:Modjo -Zeway Lot II : Arsi Negele-Hawassa		4,899,427,995.11	4.0	7-Mar-18	58.6	65.1	37.8	24.37		29.5					No		
14	Mekanyesus/Este-Simada		1,365,577,686.29	4.0	21-Feb-19	36.0	40.0	26.3	40.75		36.4					No		
15	Kombolcha -Industrial park Access Road		482,511,558.89	1.0	27-Jun-19	22.2	24.6	22.1	87.44		59.9					No		
16	Bilalo - Kersa - Arsi Negele		1,565,358,431.41	4.0	16-Aug-19	36.0	40.0	20.5	25.69		24.3					No		
17	Abay River Bridge and Adjacent Concrete Structures		1,439,446,625.00	4.0	5-Aug-19	36.0	40.0	20.8	27.69		25.0					No		
18	Sodo - Tercha Road Upgrading Project Contract 1: Sodo-Omo River	Hunan-Hunda RBC	1,340,327,629.59	4.00	2-Jun-15	68.0	75.51	71.0	96.40	72.85	70.7	60.5	2.0	0.0	60.47	No	Pass	
19	Tulu Bolo - Kela Design and Build Road Project		1,305,975,683.53	4.0	15-Oct-17	48.0	53.37	42.5	48.69		50.0					No		
20	Ambo-Gedo Overlay Road Project	Zhongmei Engineering Ltd.	532,584,443.85	3.0	12-Jul-17	46.6	51.7	45.6	88.65	63.06	58.3	49.8	4	3	52.77	No	Pass	
21	Mota-Jaragedo Road Project		1,640,366,117.06	3.0	12-Jul-17	52.3	58.1	45.63	72.26		48.9					No		
22	Mintamir - Metehbila - Metehara Road Project		1,096,639,115.40	4.0	18-Oct-17	49.9	55.5	42.4	36.86		46.9					No		
23	Mehal Meda - Gisherabiel - Mekoy - Milamile; Lot 1 : Mehal Meda - Tor Mesaya																	

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of April 2021**

Reporting Period		30-Apr-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
24	Sodo - Tercha Road Upgrading Project Contract 2: Omo River-Tercha	China Railway 7 <sup>th</sup> Group (CRSG)	1,674,383,031.77	4.00	2-Jun-15	67.50	75.0	71.0	72.06	48.17	72.4	32.14	10.0	34.17	66.31	No	Not qualified for tendering	
25	Design and build of Modjo-Hawassa Highway Project, Phase 1: Modjo-Zeway Lot 1: Modjo-Meki		4,219,913,161.65	4.00	28-Nov-15	70.42	78.2	65.1	97.78		53.4					No		
26	Sodo -Dinke		1,054,003,610.30	4.00	14-May-18	48.00	53.3	35.6	44.50		37.5					No		
27	Abobo-Km 76 Design and Build Road Project		960,130,378.57	3.00	7-Feb-17	49.71	55.2	50.7	98.49		64.9					No		
28	Tercha-Weldehane-Omonada Junction Road Project, Contract I: Tercha-Weldehane-Werebo		2,450,000,000.00	4.00	10-Mar-20	53.98	60.0	13.7	3.10		5.5					No		
29	Tercha-Weldehane-Omonada Junction Road Project, Contract-II: Werebo – Gona – Omonada Junction		1,450,000,000.00	4.00	27-Feb-20	48.00	53.3	14.1	6.14		6.7					No		
30	Gode – Kelafu – Ferfer Design and Build Road Project, Contract 1: Gode – Kelafu		1,530,000,000.00	6.00	17-Mar-20	42.00	46.7	13.4	5.60							No		
31	Gambella-Abobo-Goge-Dima Road project; Lot II Pungido-Gog- Gilo river-km 72		1,342,000,000.00	4.00	10-Jul-20	36.00	40.0	9.7	5.46									
32	Shashemene - Alaba Design and Build Road Project		2,900,000,000.00	4.00	13-Jan-21	36.00	40.0	3.5	0.60									
33	Dembidolo - Mughli - Dola - Gambela, Lot 1: Dembidolo - Mughli - Dola Design and Build Road Project		1,600,000,000.00															
34	Gashena-Bilbala	CRTG	1,722,784,493.09	3.0	12-Feb-14	84.39	93.8	86.6	94.24	67.27	66.3	74.9	5.0	4.50	79.39	No	Not qualified for tendering	
35	Mombasa Nairobi-Addis Ababa Road Corridor Phase III Projects-Hawassa Ageremariam Section The Construction of Balance of Works for Lot 2: Chuko-Yirgachefe		889,174,770.63	3.0	24-Apr-17	44.61	49.6	48.2	90.33		79.5					No		
36	Muketuri-Kokebmesk		778,731,121.97	3.0	23-May-17	46.5	51.6	47.3	68.95		64.2					No		
37	Iteya-Robe		1,324,234,510.32	4.0	7-Nov-17	37.2	41.4	41.8	37.44		100.0					Yes		
38	Pawi Junction - Km 69		887,759,651.45	3.0	1-Jul-17	46.6	51.8	46.0	34.87		58.9					No		
39	Hawassa Ageremariam LOT III, Yirgachefe-Ageremariam	The Arab Contractors	1,078,751,895.99	4.0	1-Apr-13	79.4	88.2	97.0	99.05	99.05	100.0	100.0	1.0	-	100.00	Yes	Substantially Completed	
40	Nekempt - Bure; Lot 2 : Andhode - Agamsa	JMC Project (India) Ltd.	1,753,006,280.38	4.0	1-Nov-16	50.0	55.6	53.95	96.27	96.27	78.8	78.8	1.0	-	78.77	No	Pass	
41	Bilbala-Sekota	China First Highway Eng. Co. Ltd.	1,947,702,042.61	3.0	12-Jun-15	69.7	77.4	70.65	89.82	89.82	63.4	63.4	1.0	-	63.40	No	Pass	
42	Modjo - Hawassa Phase-I Modjo - Zeway, Lot II- Meki - Zeway Section	Daewoo Engineering & Construction	2,132,547,087.35	4.0	9-May-16	64.0	71.2	59.74	97.54	97.54	54.1	54.1	1.0	-	54.15	No	Pass	

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of April 2021**

Reporting Period		30-Apr-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9*A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
43	Albereketi-Gelemso-Mechara,Contract 1:Albereketi-Gelemso	Al Asab	1,037,532,714.98	4.0	25-May-15	66.7	74.2	71.2	83.93	75.44	76.2	72.8	2.0	-	72.82	No	Pass	
44	Albereketi-Gelemso-Mechara,Contract 2:Gelemso-Mechara-Micheta		982,246,411.15	4.0	16-Nov-15	63.1	70.1	65.5	66.48		69.3					No		
45	Aykel-Zufan-Angereb, Lot II: Km 69+00 - Angereb	China Wu Yi	1,473,670,095.45	4.0	20-Jun-17	47.7	53.0	46.4	63.75	59.09	57.5	51.99	4.0	3.00	54.99	No	Pass	
46	Daye-Chiri-Nansebo		1,682,275,009.45	3.0	27-Sep-17	50.6	56.2	43.1	55.00		47.1					No		
47	Yaso - Gelasa - Dibate, Lot 1: Yaso - Km 100 Road Project		3,283,694,543.90				0.0	1457.0	-		-							
48	Yaso - Gelaso - Dibate - Chagni Lot 2 : Km 100 - Dibate - Chagni		2,732,402,166.58	4.0	4-Dec-20	48.0	53.3	4.8	6.14		-							
49	Abobo - Meti; (Contract 2: Kubito Matoria-Meti-km 76)	China Gezhouba Group Company Limited	1,321,507,792.13	4.0	13-Nov-17	48.2	53.5	41.6	63.32	46.55	48.1	45.4	2	-	45.43	No	Pass	
50	Tepi-Mizan Road Project		1,239,685,158.33	4.0	26-Jan-18	48.9	54.3	39.1	28.68		42.6					No		
51	Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	China Railway 21st Bureau Group Co., Ltd	1,310,919,269.00	3.0	16-Oct-17	48.0	53.4	42.5	34.01	19.52	49.9	36.2	3	2.00	38.23	No	Not qualified for tendering	
52	Jimma -Agaro Dedesa River Road Upgrading project		1,306,509,305.58	4.0	1-Jan-19	42.0	46.6	27.9	15.98		31.0					No		
53	Construction Works of Shishinda –Tepi Road Project		1,556,573,045.57	4.0	9-Oct-18	48.0	53.4	30.7	10.30		29.1					No		
54	Fisiha Genet-Kele-Segen-Gebelbano Road Project, Lot 1: Fisiha Genet-Kele-Nedele Design and Build Road Project (92.5Km)	Shandong Highway Construction Group Co., LTD	1,589,317,000.00	4.0	19-Oct-17	47.4	52.7	42.4	13.39	22.23	50.8	50.6	2	-	50.63	No	Not qualified for tendering	
55	Atat Junction - Gunchire -Kose -Geja -Lera		1,165,299,596.00	4.0	16-Oct-17	47.7	53.0	42.5	34.28		50.4					No		
56	Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	Jiangxi Water and Hydropower Construction Co., Ltd. (JWHC )	1,310,919,269.00	3.0	16-Oct-17	48.0	53.4	42.5	34.01	34.01	49.9	49.9	1	-	49.94	No	Not qualified for tendering	
57	Design and Construction Works of Fiyel Weha - Abi Adi Road Project, Contract-1: Fiyel Weha – Tekeze River (Km 0+000 to km 35+500)		1,166,300,000.00	4.0	26-Sep-17	44.4	49.3	43.1	34.28		57.5					No		
58	Modjo-Hawassa Highway project Phase II: Zeway - Hawassa Lot 1: Zeway - Arsi Negele (57.1km)	SBI International Holding AG	3,185,452,629.73	4.0	23-Feb-18	52.4	58.3	38.2	17.86	17.86	36.4	36.4	1	-	36.38	No	Not qualified for tendering	
59	Tercha-Chida	Investroy Proekt LLC	1,171,155,172.55	3.0	8-Sep-17	43.2	48.0	43.7	28.30	28.30	63.1	63.1	1.0	-	63.11	No	Not qualified for tendering	
60	Jigjiga - Tulu - Lowwanja - Dul'ad - Samekab - Harmukale Junction	CCECC	1,551,507,344.53	4.0	27-Jun-19	36.0	40.0	22.1	32.71	17.76	27.4	15.9	3.0	2.00	17.90	No	Not qualified for tendering	
61	Dire Dawa - Shinile and Dire Dawa By-Pass Design and Build Road Project		1,318,064,901.10	4.0	19-Oct-20	36.0	40.0	6.3	0.17		2.3							
62	Lalibela – Kulmesk – Muja – Kobo Road Project; Lot 1: Lalibela – Kulmesk – Muja		1,888,292,297.10	4.0														
63	Dinke-Sawla	Bejing Urban Construction Group Ltd.	1,020,177,271.01	4.0	16-Jan-19	48.0	53.3	27.5	27.77	21.18	24.5	24.26	3.0	2.00	26.26	No	Not qualified for tendering	
64	Morka-Gircha-Chencha		1,974,233,662.75	4.0	13-Mar-19	46.5	51.6	25.6	18.09		23.0					No		
65	Debark-Zarima		2,412,000,000.00	4.0	1-Jan-19	48.0	53.3	27.9	20.93		25.2					No		
66	Gore - Masha - Tepi Road Upgrading Project	Hyundai Development Company	4,468,211,740.75	4.0	1-Jan-19	54.0	60.0	27.9	16.36	16.36	20.7	20.7	1.0	-	20.72	No	Not qualified for tendering	

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of April 2021**

Reporting Period		30-Apr-21																	
L. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9*A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing		
67	Tenta Junction-Wegeltena-Kurba(31+500-110+740)	Hebei Construction Group Co. Ltd.	1,873,489,476.53	4.0	1-Apr-19	36.0	40.0	25.0	34.68	25.79	33.4	23.79	2.0	-	23.79	No	Pass		
68	Adiale – Girawa Design and Build Road Project		1,436,300,000.00	4.0	9-Mar-20	36.0	40.0	13.7	14.19		11.3			No					
69	Lare - New Jinkawo - Ninighang Road Project	Zhejiang Bayong Highway Engineering Co. Ltd.	1,420,584,397.57	4.0	2-May-19	48.0	53.3	24.0	7.83	7.83	19.5	19.5	1.0	-	19.45	No	Not qualified for tendering		
70	Mesle/Musle-Kore/Kori-Ture Road Project; Contract I: Mesle/Musle Km 84+200	China State Construction Engineering Corp. Ltd. (CSCEC)	1,536,235,563.54	4.0	11-Feb-19	36.0	40.0	26.6	8.53	9.85	37.3	31.85	3.0	2.00	33.85	No	Not qualified for tendering		
71	Mesle/Musle-Kore/Kori-Ture Road Project; Contract II: Km 84+200-Teru(km 156+589)		1,502,371,329.85	4.0	11-Feb-19	36.0	40.0	26.6	4.73		37.3			No					
72	Muketuri Alem Ketema Road Project, Lot 2: Kokeb Mesk – Alem Ketema		1,695,796,682.10	4.0	19-Sep-19	36.0	40.0	19.4	15.57		22.1			No					
73	Construction Works of Hamusit – Estie Road Upgrading Project	Ningxia Communications Construction Co., Ltd.	1,395,881,640.48	4.0	14-Feb-20	36.0	40.0	14.5	8.47	8.47	12.8	12.8	1.0	-	12.76	No	Not qualified for tendering		
74	Construction Works of Fisiha Genet – Kele – Segen – Gebelbano; Lot 2: Chulese – Soyama – Km 79+500 Design and Build Road Project	China Railway 14 <sup>th</sup> Bureau Group Co., Ltd.	1,800,000,000.00	4.0	29-May-20	36.0	40.0	11.0	3.23	3.23	7.0	7.0	1.0	-	7.05	No	Not qualified for tendering		
75	Gimba - Tenta Road Project	Jiangxi the Second Construction Co., LTD	2,185,228,256.12	4.0	9-Oct-20	36.0	40.0	6.7	1.81	1.81	2.7	2.7	1.0	-	2.67	No	Not qualified for tendering		
76	Mellodoni Junction – Manda – Bure Road Project	Shandong Luqiao Group Co., LTD	2,085,985,162.61	4.0	16-Oct-20	42.0	46.7	6.4	1.45	1.45	2.0	2.0	1.0	-	1.96	No	Not qualified for tendering		
77	Nekempt - Bure; Lot 1 : Nekemte – Anger Guntin – Andhode Section	Chongqing International Construction Group Co. (CICO)	1,600,000,000.00	4.0	10-Dec-20	36.0	40.0	4.6	-	-	0.6	0.6	2.0	-	0.64	No	Not qualified for tendering		
78	Nekempt - Bure; Lot 3: Agamsa – Bure Section (84.56km)		2,042,000,000.00	4.0	10-Dec-20	36.0	40.0	4.6	-		0.6			No					
79	Durbete – Kunzila; Lot 1; Durbete - Km 136	Zhejiang Communications Construction Group Co., Ltd.	2,655,040,000.00										3.0	2.00					
80	Dolosebro-Jara-Shekhussen		1,592,270,000.00																
81	Durbete - Kunzila - Gelago - Metema; Lot 3 : Km 170 - Metema (Gelago - Genddewuha)		2,719,264,301.40																
82	Gode-Kelafo - Ferfer Lot 2: Kelafo - Ferfer	DOGUSAN INSAAT TIC. A.S in JV with Rabah and Sons P.L.C	2,497,881,730.00										2.0	-	-				
83	Gode - Hargele; Lot 2: km 100 -Hargele	2,253,021,228.24																	

**Note**

Category of Contract Period	Formula to be used
First (1/3)rd	8(t1)
Second(1/3)rd	8+23(t2)
last (1/3)rd	31+29(t3)
Beyond Contract period	60+40(t4)

**2**

Contractors who failed to complete projects after **one ninth of the contract period** elapsed beyond the Contract period will be **disqualified**