

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of July 2021**

Reporting Period		31-Jul-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
1	Harar-Kombolcha-Ejersagoro-Fugnabira-Bombas and Ejersagoro-Ahmed Imam	CGCOG	1,771,548,687.63	4.0	13-Nov-18	36.0	40.0	32.6	8.61	21.86	51.7	53.1	2	-	53.06	No	Not qualified for tendering	
2	Construction Works of Menebegna-Fincha-Shambu		1,048,440,281.06	4.0	1-Jun-17	52.9	58.7	50.0	44.24		55.3					No		
3	Continuation of Contract 1: Gedo-Menebegna (80.5km) Road Upgrading Project	Sinohydro	952,077,623.28	4.0	11-Oct-19	53.3	59.2	21.7	50.02	50.02	13.0	13.0	1.0	-	13.04	No	Pass	
4	Konso-Yabelo	China Tiesiju Civil Eng'g Group	1,221,100,699.11	4.0	15-Jan-15	74.5	82.8	78.5	99.30	2.81	72.9	7.2	4.0	3.0	10.25	No	Not qualified for tendering	
5	Merewa – Somodo – Seka and Somodo – Limu Junction Spur Design and Build Road Project		2,268,391,159.90	3.0	16-Sep-19	48.0	53.3	22.5	6.94		17.3					No		
6	Daye - Girja - Kibremengist/Melkadesta/ and Meleya - Mejo Spur Road		1,555,708,167.88	4.0	29-Dec-20	36.0	40.0	7.0	1.17		3.0							
7	Jimma - Chida Road Upgrading Project		2,422,629,267.27	4.0	8-Mar-21	48.0	53.3	4.8	-		0.5							
8	Chebersa Churchura-Gudumu & Gudumu-Bale Road Project																	
9	Hawassa - Hawassa Airport - Bishan Guracha (Tikur Weha)	CCCC	592,084,400.00	2.0	17-Nov-17	42.1	46.8	44.4	89.59	48.44	73.1	42.1	9.0	22.78	64.83	No	Not qualified for tendering	
10	Lot-II Hageremekor -Kundi		1,416,199,960.66	4.0	12-Nov-18	39.0	43.3	32.6	73.75		45.8					No		
11	Lot 2 Hamero-Imi		1,540,339,628.70	4.0	8-Nov-18	36.0	40.0	32.7	62.08		52.1					No		
12	Ali town-Agarfa-Wabe River		2,153,060,671.98	4.0	1-Feb-19	36.0	40.0	30.0	64.38		45.3					No		
13	Modjo -Hawassa Highway Phase I:Modjo -Zeway Lot II : Arsi Negele-Hawassa		4,899,427,995.11	4.0	7-Mar-18	58.6	65.1	40.8	29.70		33.6					No		
14	Mekanesus/Este-Simada		1,365,577,686.29	4.0	21-Feb-19	36.0	40.0	29.3	47.82		43.7					No		
15	Kombolcha - Industrial park Access Road		482,511,558.89	1.0	27-Jun-19	22.2	24.6	25.2	97.30		100.0					Yes		
16	Bilalo - Kersa - Arsi Negele		1,565,358,431.41	4.0	16-Aug-19	36.0	40.0	23.5	31.43		30.1					No		
17	Abay River Bridge and Adjacent Concrete Structures		1,439,446,625.00	4.0	5-Aug-19	36.0	40.0	23.9	34.71		30.7					No		
18	Sodo - Tercha Road Upgrading Project Contract 1: Sodo-Omo River	Hunan-Hunda RBC	1,340,327,629.59	4.00	2-Jun-15	68.0	75.51	74.0	98.00	75.47	81.4	68.6	2.0	0.0	68.59	No	Pass	
19	Tulu Bolo - Kela Design and Build Road Project		1,305,975,683.53	4.0	15-Oct-17	48.0	53.37	45.5	52.34		55.5					No		
20	Ambo-Gedo Overlay Road Project	Zhongmei Engineering Ltd.	532,584,443.85	3.0	12-Jul-17	46.6	51.7	48.7	91.40	62.90	70.8	53.8	4	3	56.75	No	Pass	
21	Mota-Jaragedo Road Project		1,640,366,117.06	3.0	12-Jul-17	55.5	61.7	48.66	69.48		49.2					No		
22	Mintamir - Metehbila - Metehara Road Project		1,096,639,115.40	4.0	18-Oct-17	49.9	55.5	45.4	39.21		52.2					No		
23	Mehal Meda - Gisherabiel - Mekoy - Milamile; Lot 1 : Mehal Meda - Tor Mesaya																	

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of July 2021**

Reporting Period		31-Jul-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
24	Sodo - Tercha Road Upgrading Project <b>Contract 2: Omo River-Tercha</b>	<b>China Railway 7<sup>th</sup> Group (CRSG)</b>	1,674,383,031.77	4.00	2-Jun-15	78.61	87.3	74.0	72.14	<b>18.62</b>	54.9	<b>16.71</b>	<b>8.0</b>	15.19	<b>31.90</b>	No	Not qualified for tendering	
25	Design and build of Modjo-Hawassa Highway project <b>Phase 1: Modjo-Zeway Lot 1:Modjo-Meki</b>		4,219,913,161.65	4.00	28-Nov-15	70.42	78.2	68.1	98.32		57.2					No		
26	<b>Sodo -Dinke</b>		1,054,003,610.30	4.00	14-May-18	48.00	53.3	38.6	51.29		43.0					No		
27	<b>Abobo-Km 76 Design and Build Road Project</b>		960,130,378.57	3.00	7-Feb-17	49.71	55.2	53.8	98.49		79.5					No		
28	Tercha-Weldehane-Omonada Junction Road Project, <b>Contract I: Tercha-Weldehane-Werebo</b>		2,450,000,000.00	4.00	10-Mar-20	54.00	60.0	16.7	3.59		7.3					No		
29	Tercha-Weldehane-Omonada Junction Road Project, <b>Contract-II: Werebo – Gona – Omonada Junction</b>		1,450,000,000.00	4.00	27-Feb-20	48.00	53.3	17.1	8.55		9.6					No		
30	Gode – Kelato – Ferfer Design and Build Road Project, <b>Contract 1: Gode – Kelato</b>		1,530,000,000.00	6.00	17-Mar-20	42.00	46.7	16.5	9.26		12.1					No		
31	Gambella-Abobo-Goge-Dima Road project; <b>Lot II Pungido-Gog- Gilo river-km 72</b>		1,342,000,000.00	4.00	10-Jul-20	36.00	40.0	12.7	12.85		9.3					No		
32	<b>Shashemene - Alaba Design and Build Road Project</b>		2,900,000,000.00	4.00	13-Jan-21	36.00	40.0	6.5	1.18		2.5					No		
33	Dembidolo - Mughi - Dola - Gambela, <b>Lot 1: Dembidolo - Mughi - Dola Design and Build Road Project</b>		1,600,000,000.00	6.00					0.37							No		
34	Gashena-Bibala	<b>CRTG</b>	1,722,784,493.09	3.0	12-Feb-14	94.75	105.3	89.6	96.57	<b>69.50</b>	55.3	<b>61.9</b>	<b>5.0</b>	4.50	<b>66.43</b>	No	Pass	
35	Mombasa Nairobi-Addis Ababa Road Corridor Phase III Projects-Hawassa Ageremariam Section The Construction of Balance of Works for <b>Lot 2: Chuko-Yirgacheffe</b>		885,169,608.41	3.0	24-Apr-17	44.65	49.6	51.3	91.83		100.0					Yes		
36	<b>Muketuri-Kokebmesk</b>		778,731,121.97	3.0	23-May-17	60.1	66.8	50.3	73.25		45.8					No		
37	<b>Iteya-Robe</b>		1,324,234,510.32	4.0	7-Nov-17	52.3	58.1	44.8	40.37		47.5					No		
38	<b>Pawi Junction - Km 69</b>		887,759,651.45	3.0	1-Jul-17	46.6	51.8	49.0	34.87		72.5					No		
39	Nekempt - Bure; <b>Lot 2 : Andhode - Agamsa</b>	<b>JMC Project (India) Ltd.</b>	1,753,006,280.38	4.0	1-Nov-16	50.0	55.6	56.98	99.90	-	100.0	-	<b>1.0</b>	-	-			
40	<b>Adama – Km 60 Expressway</b>		6,688,456,565.74	4.0	10-Jul-21	54.0	60.0	0.69	-							No		
41	<b>Bibala-Sekota</b>	<b>China First Highway Eng. Co. Ltd.</b>	1,947,702,042.61	3.0	12-Jun-15	74.6	82.9	73.68	91.03	<b>91.03</b>	58.9	58.9	<b>1.0</b>	-	<b>58.93</b>	No	Pass	
42	Modjo - Hawassa Phase-I Modjo - Zeway, Lot II- Meki - Zeway Section	<b>Daewoo Engineering &amp; Construction</b>	2,132,547,087.35	4.0	9-May-16	65.4	72.6	62.76	98.73	<b>98.73</b>	56.5	56.5	<b>1.0</b>	-	<b>56.54</b>	No	Pass	
43	Albereketi-Gelemso-Mechara, <b>Contract 1:Albereketi-Gelemso</b>	<b>Al Asab</b>	1,037,532,714.98	4.0	25-May-15	72.5	80.6	74.3	86.15	<b>77.10</b>	65.8	58.4	<b>2.0</b>	-	<b>58.38</b>	No	Pass	
44	Albereketi-Gelemso-Mechara, <b>Contract 2:Gelemso-Mechara-Micheta</b>		982,246,411.15	4.0	16-Nov-15	76.8	85.4	68.5	67.54		50.6					No		

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of July 2021**

Reporting Period		31-Jul-21															
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing
45	Aykel-Zufan-Angereb, Lot II: Km 69+00 - Angereb	China Wu Yi	1,473,670,095.45	4.0	20-Jun-17	49.0	54.4	49.4	65.34	36.50	61.9	31.95	4.0	3.00	34.95	No	Pass
46	Daye-Chiri-Nansebo		1,771,335,169.23	3.0	27-Sep-17	50.6	56.2	46.1	55.62		52.3					No	
47	Yaso - Gelasa - Dibate, Lot 1: Yaso - Km 100 Road Project		3,283,694,543.90						-		-					No	
48	Yaso - Gelaso - Dibate - Chagni Lot 2 : Km 100 - Dibate - Chagni		2,732,402,166.58	4.0	4-Dec-20	48.0	53.3	7.9	8.55		2.6					No	
49	Abobo - Meti; (Contract 2: Kubito Mazoria-Meti-km 76)	China Gezhouba Group Company Limited	1,321,507,792.13	4.0	13-Nov-17	48.2	53.5	44.6	64.44	47.47	53.5	50.9	2	-	50.85	No	Not qualified for tendering
50	Tepi-Mizan Road Project		1,239,685,158.33	4.0	26-Jan-18	48.9	54.3	42.1	29.37		48.0					No	
51	Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	China Railway 21 <sup>st</sup> Bureau Group Co., Ltd	1,310,919,269.00	3.0	16-Oct-17	48.0	53.4	45.5	37.48	21.30	55.4	41.8	3	2.00	43.76	No	Not qualified for tendering
52	Jimma -Agaro Dedesa River Road Upgrading project		1,306,509,305.58	4.0	1-Jan-19	42.0	46.7	31.0	18.06		37.2					No	
53	Construction Works of Shishinda –Tepi Road Project		1,556,573,045.57	4.0	9-Oct-18	48.0	53.3	33.7	10.39		34.1					No	
54	Fissha Genet-Kele-Segen-Gebelbano Road Project, Lot 1: Fissha Genet-Kele-Nedele Design and Build Road Project (92.5Km)	China National Chemical Construction Group	1,589,317,000.00	4.0	19-Oct-17	47.4	52.7	45.4	13.42	23.71	56.3	56.2	2	-	56.16	No	Not qualified for tendering
55	Atat Junction - Gunchire -Kose -Geja -Lera		1,165,299,596.00	4.0	16-Oct-17	47.7	53.0	45.5	37.74		55.9					No	
56	Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	Jiangxi Water and Hydropower Construction Co., Ltd. (JWHC )	1,310,919,269.00	3.0	16-Oct-17	48.0	53.4	45.5	37.48	37.48	55.4	55.4	1	-	55.41	No	Not qualified for tendering
57	Modjo-Hawassa Highway project Phase II: Zeway - Hawassa Lot 1: Zeway - Arsi Negele (57.1km)	SBI International Holding AG	3,308,243,094.13	4.0	23-Feb-18	52.4	58.3	41.2	22.78	22.78	41.4	41.4	1	-	41.40	No	Not qualified for tendering
58	Tercha-Chida	Investroy Proekt LLC	1,076,472,453.67	3.0	8-Sep-17	56.4	62.7	46.8	31.09	31.09	45.1	45.1	1.0	-	45.05	No	Not qualified for tendering
59	Jiggiga - Tulu - Lowwanja - Du'ad - Samekab - Harmukale Junction	CCECC	1,551,507,344.53	4.0	27-Jun-19	36.0	40.0	25.2	38.73	21.79	33.8	20.7	3.0	2.00	22.73	No	Not qualified for tendering
60	Dire Dawa - Shinile and Dire Dawa By-Pass Design and Build Road Project		1,318,064,901.10	4.0	19-Oct-20	36.0	40.0	9.4	1.84		5.4					No	
61	Lalibela – Kulmesk – Muja – Kobo Road Project; Lot 1: Lalibela – Kulmesk – Muja		1,888,292,297.10	4.0					-		-					No	
62	Dinke-Sawla	Beijing Urban Construction Group Ltd.	1,020,177,271.01	4.0	16-Jan-19	48.0	53.3	30.5	31.96	24.75	28.8	28.7	3.0	2.00	30.66	No	Not qualified for tendering
63	Morka-Gircha-Chencha		1,974,233,862.75	4.0	13-Mar-19	46.5	51.6	28.6	21.00		27.5					No	
64	Debark-Zarima		2,412,000,000.00	4.0	1-Jan-19	48.0	53.3	31.0	24.76		29.5					No	
65	Gore - Masha - Tepi Road Upgrading Project	Hyundai Development Company	4,468,211,740.75	4.0	1-Jan-19	54.0	60.0	31.0	17.48	17.48	24.6	24.6	1.0	-	24.57	No	Not qualified for tendering
66	Tenta Junction-Wegeltena-Kurba(31+500-110+740)	Hebei Construction Group Co. Ltd.	1,873,489,476.53	4.0	1-Apr-19	36.0	40.0	28.0	38.69	29.11	40.7	30.4	2.0	-	30.44	No	Not qualified for tendering
67	Adiale – Girawa Design and Build Road Project		1,436,300,000.00	4.0	9-Mar-20	36.0	40.0	16.7	16.61		17.1					No	

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of July 2021**

Reporting Period		31-Jul-21															
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing
68	Lare - New Jinkawo - Ninighang Road Project	Zhejiang Bayong Highway Engineering Co. Ltd.	1,420,584,397.57	4.0	2-May-19	48.0	53.3	27.0	8.87	8.87	23.8	23.8	1.0	-	23.80	No	Not qualified for tendering
69	Mesle/Musle-Kore/Kori-Ture Road Project; Contract I: Mesle/Musle Km 84+200	China State Construction Engineering Corp. Ltd. (CSCEC)	1,536,235,563.54	4.0	11-Feb-19	36.0	40.0	29.6	12.14	12.14	44.6	38.61	3.0	2.00	40.61	No	Not qualified for tendering
70	Mesle/Musle-Kore/Kori-Ture Road Project; Contract II: Km 84+200-Teru(km 156+589)		1,502,371,329.85	4.0	11-Feb-19	36.0	40.0	29.6	5.86		44.6					No	
71	Muketuri Alem Ketema Road Project, Lot 2: Kokeb Mesk – Alem Ketema		1,695,796,682.10	4.0	19-Sep-19	36.0	40.0	22.4	17.71		27.9					No	
72	Construction Works of Hamusit – Estie Road Upgrading Project	Ningxia Communications Construction Co., Ltd.	1,395,881,640.48	4.0	14-Feb-20	36.0	40.0	17.5	11.49	11.49	18.6	18.6	1.0	-	18.56	No	Not qualified for tendering
73	Construction Works of Fisiha Genet – Kele – Segen – Gebelbano; Lot 2: Chulese – Soyama – km 79+500 Design and Build Road Project	China Railway 14 <sup>th</sup> Bureau Group Co., Ltd.	1,800,000,000.00	4.0	29-May-20	36.0	40.0	14.1	5.07	5.07	12.0	12.0	1.0	-	11.97	No	Not qualified for tendering
74	Gimba - Tenta Road Project	Jiangxi the Second Construction Co., LTD	2,185,228,256.12	4.0	9-Oct-20	36.0	40.0	9.7	4.01	4.01	5.7	5.7	1.0	-	5.70	No	Not qualified for tendering
75	Mellodoni Junction – Manda – Bure Road Project	Shandong Luqiao Group Co., LTD	2,085,985,162.61	4.0	16-Oct-20	42.0	46.7	9.5	1.80	1.80	4.4	4.4	2.0	-	4.37	No	Not qualified for tendering
76	Shambu -Agamsa Road Project		2,080,273,817.86	4.0	1-Jun-21	42.0	46.7	2.0	-		No						
77	Nekempt - Bure; Lot 1 : Nekemte – Anger Guntin – Andhode Section	Chongqing International Construction Group Co. (CICO)	1,600,000,000.00	4.0	10-Dec-20	36.0	40.0	7.7	2.03	3.08	3.7	3.7	2.0	-	3.66	No	Not qualified for tendering
78	Nekempt - Bure; Lot 3: Agamsa – Bure Section (84.56km)		2,042,000,000.00	4.0	10-Dec-20	36.0	40.0	7.7	3.90		3.7					No	
79	Durbete – Kunzila; Lot 1; Durbete - Km 136	Zhejiang Communications Construction Group Co., Ltd.	2,655,040,000.00	4.0						-		-	3.0	2.00	2.00	No	-
80	Dolosebro-Jara-Shekhusen		1,592,270,000.00	4.0	19-May-21	42.0	46.7	2.4	-							No	
81	Durbete - Kunzila - Gelago - Metema; Lot 3 : Km 170 - Metema (Gelago - Genddwuha)		2,719,264,301.40	4.0	26-Jul-21	36.0	40.0	0.2	-							No	
82	Gode-Kelaflo - Ferfer Lot 2: Kelaflo - Ferfer	DOGUSAN INSAAT TIC. A.S in JV with Rabah and Sons P.L.C	2,497,881,730.00							-		-	2.0	-	-	No	-
83	Gode - Hargele; Lot 2: km 100 -Hargele		2,253,021,228.24														

**Note**

Category of Contract Period	Formula to be used
First (1/3)rd	8/(1)
Second(1/3)rd	8+23/(2)
Last (1/3)rd	31+29/(3)
Beyond Contract period	60+40/(4)

2

Contractors who failed to complete projects after **one ninth of the contract period** elapsed beyond the Contract period will be **disqualified**