

**Engineering Procurement Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of June 2021**

Reporting Period		30-Jun-21															
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing
1	Harar-Kombolcha-Ejersagoro-Fugnabira-Bombas and Ejersagoro-Ahmed Imam	CGCOC	1,771,548,687.63	4.0	13-Nov-18	36.0	40.0	31.6	8.25	23.19	49.3	50.9	2	-	50.89	No	Not qualified for tendering
2	Construction Works of Menebegna-Fincha-Shambu		1,048,440,281.06	4.0	1-Jun-17	52.9	58.7	49.0	48.44		53.6					No	
3	Continuation of Contract 1: Gedo-Menebegna (80.5km) Road Upgrading Project	Sinohydro	933,983,355.23	4.0	11-Oct-19	24.0	26.7	20.6	61.11	61.11	47.8	47.8	1.0	-	47.84	No	Pass
4	Mekelle Industry Park	China Tiesiju Civil Eng'g Group	913,224,109.15	2.00	20-Oct-17	32.0	35.5	44.4	91.43	27.47	100.0	24.7	5.0	4.5	29.17	Yes	Not qualified for tendering
5	Konso-Yabelo		1,228,089,461.65	4.0	15-Jan-15	74.5	82.8	77.5	99.30		69.6					No	
6	Merewa – Somodo – Seka and Somodo – Limu Junction Spur Design and Build Road Project		2,268,391,159.90	3.0	16-Sep-19	48.0	53.3	21.5	6.70		15.9					No	
7	Daye - Girja - Kibremengist/Mekadesta/ and Meleya - Mejo Spur Road		1,555,708,167.88	4.0	29-Dec-20	36.0	40.0	6.0	1.05		2.0					No	
8	Jimma - Chida Road Upgrading Project		2,422,629,267.27	4.0												No	
9	Chebera Churchurcha-Gudumu & Gudumu-Bale Road Project																
10	Hawassa - Hawassa Airport - Bishan Guracha (Tikur Weha)	CCCC	592,084,400.00	2.0	17-Nov-17	42.1	46.8	43.4	88.92	46.56	67.3	39.4	9.0	22.78	62.16	No	Not qualified for tendering
11	Lot-II Hageremekor -Kundi		1,416,199,960.66	4.0	12-Nov-18	39.0	43.3	31.6	70.21		43.5					No	
12	Lot 2 Hamero-lmi		1,540,339,628.70	4.0	8-Nov-18	36.0	40.0	31.7	60.97		49.7					No	
13	Ali town-Agarfa-Wabe River		2,153,060,671.98	4.0	1-Feb-19	36.0	40.0	28.9	62.27		42.9					No	
14	Modjo -Hawassa Highway Phase I:Modjo -Zeway Lot II : Arsi Negele-Hawassa		4,899,427,995.11	4.0	7-Mar-18	58.6	65.1	39.8	27.75		32.1					No	
15	Mekaneyesus/Este-Simada		1,365,577,686.29	4.0	21-Feb-19	36.0	40.0	28.3	45.99		41.3					No	
16	Kombolcha - Industrial park Access Road		482,511,558.89	1.0	27-Jun-19	22.2	24.6	24.1	96.50		81.4					No	
17	Bilalo - Kersa - Arsi Negele		1,565,358,431.41	4.0	16-Aug-19	36.0	40.0	22.5	30.18		28.1					No	
18	Abay River Bridge and Adjacent Concrete Structures		1,439,446,625.00	4.0	5-Aug-19	36.0	40.0	22.8	32.63		28.8					No	
19	Sodo - Tercha Road Upgrading Project Contract 1: Sodo-Omo River	Hunan-Hunda RBC	1,340,327,629.59	4.00	2-Jun-15	68.0	75.51	73.0	97.34	75.12	77.8	65.9	2.0	0.0	65.85	No	Pass
20	Tulu Bolo - Kela Design and Build Road Project		1,305,975,683.53	4.0	15-Oct-17	48.0	53.37	44.5	52.32		53.6					No	
21	Ambo-Gedo Overlay Road Project	Zhongmei Engineering Ltd.	532,584,443.85	3.0	12-Jul-17	46.6	51.7	47.6	91.40	62.31	65.6	53.8	4	3	56.81	No	Pass
22	Mota-Jaragedo Road Project		1,640,366,117.06	3.0	12-Jul-17	52.3	58.1	47.64	68.72		52.2					No	
23	Mintamir - Metehbila - Metehara Road Project		1,096,639,115.40	4.0	18-Oct-17	49.9	55.5	44.4	38.58		50.4					No	
24	Mehal Meda - Gisherabiel - Mekoy - Milamile; Lot 1 : Mehal Meda - Tor Mesaya															No	

**Engineering Procurement Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of June 2021**

Reporting Period		30-Jun-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
25	Sodo - Tercha Road Upgrading Project Contract 2: Omo River-Tercha	China Railway 7 th Group (CRSG)	1,674,383,031.77	4.00	2-Jun-15	78.61	87.3	73.0	72.14	41.59	53.8	28.42	10.0	34.17	62.59	No	Not qualified for tendering	
26	Design and build of Modjo-Hawassa Highway project Phase 1: Modjo-Zeway Lot 1:Modjo-Meki		4,219,913,161.65	4.00	28-Nov-15	70.42	78.2	67.1	98.28		55.9					No		
27	Sodo - Dinke		1,054,003,610.30	4.00	14-May-18	48.00	53.3	37.6	48.68		41.1					No		
28	Abobo-Km 76 Design and Build Road Project		960,130,378.57	3.00	7-Feb-17	49.71	55.2	52.7	98.49		74.6					No		
29	Tercha-Weldehane-Omonada Junction Road Project, Contract I: Tercha-Weldehane-Werebo		2,450,000,000.00	4.00	10-Mar-20	53.98	60.0	15.7	3.53		6.7					No		
30	Tercha-Weldehane-Omonada Junction Road Project, Contract-II: Werebo - Gona - Omonada Junction		1,450,000,000.00	4.00	27-Feb-20	48.00	53.3	16.1	8.23		8.1					No		
31	Gode - Kelafo - Ferfer Design and Build Road Project, Contract 1: Gode - Kelafo		1,530,000,000.00	6.00	17-Mar-20	42.00	46.7	15.5	6.84		10.4					No		
32	Gambella-Abobo-Goge-Dima Road project; Lot II Pungido-Gog- Gilo river-km 72		1,342,000,000.00	4.00	10-Jul-20	36.00	40.0	11.7	12.01		7.7							
33	Shashemene - Alaba Design and Build Road Project		2,900,000,000.00	4.00	13-Jan-21	36.00	40.0	5.5	0.91		1.5							
34	Dembidolo - Mughi - Dola - Gambela, Lot 1: Dembidolo - Mughi - Dola Design and Build Road Project		1,600,000,000.00															
35	Gashena-Bibala	CRTG	1,722,784,493.09	3.0	12-Feb-14	93.24	103.6	88.6	94.24	68.57	55.7	61.1	5.0	4.50	65.58	No	Pass	
36	Mombasa Nairobi-Addis Ababa Road Corridor Phase III Projects-Hawassa Ageremariam Section The Construction of Balance of Works for Lot 2: Chuko-Yirgachefe		889,174,770.63	3.0	24-Apr-17	44.65	49.6	50.2	91.44		100.0					Yes		
37	Muketuri-Kokebmesk		778,731,121.97	3.0	23-May-17	57.6	64.0	49.3	72.57		47.5					No		
38	Iteya-Robe		1,324,234,510.32	4.0	7-Nov-17	52.3	58.1	43.8	40.05		45.8					No		
39	Pawi Junction - Km 69		887,759,651.45	3.0	1-Jul-17	46.6	51.8	48.0	34.87		67.3					No		
40	Nekempt - Bure; Lot 2 : Andhode - Agamsa	JMC Project (India) Ltd.	1,753,006,280.38	4.0	1-Nov-16	50.0	55.6	55.96	98.39	98.39	100.0	100.0	2.0	-	100.00	Yes	Not qualified for tendering	
	Adama - Km 60 Expressway		6,688,456,565.74													No		
41	Bilbala-Sekota	China First Highway Eng. Co. Ltd.	1,947,702,042.61	3.0	12-Jun-15	74.6	82.9	72.66	90.87	90.87	57.7	57.7	1.0	-	57.74	No	Pass	
42	Modjo - Hawassa Phase-I Modjo - Zeway,Lot II:- Meki - Zeway Section	Daewoo Engineering & Construction	2,132,547,087.35	4.0	9-May-16	65.4	72.6	61.74	98.58	98.58	55.2	55.2	1.0	-	55.19	No	Pass	
43	Albereketi-Gelemso-Mechara,Contract 1:Albereketi-Gelemso	Al Asab	1,037,532,714.98	4.0	25-May-15	66.7	74.2	73.2	86.03	76.94	83.4	91.5	2.0	-	91.48	No	Not qualified for tendering	
44	Albereketi-Gelemso-Mechara,Contract 2:Gelemso-Mechara-Micheta		982,246,411.15	4.0	16-Nov-15	52.9	58.8	67.5	67.33		100.0					Yes		

**Engineering Procurement Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of June 2021**

Reporting Period		30-Jun-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
45	Aykel-Zufan-Angereb, Lot II: Km 69+00 - Angereb	China Wu Yi	1,473,670,095.45	4.0	20-Jun-17	46.0	51.1	48.4	65.31	36.01	72.3	33.42	4.0	3.00	36.42	No	Not qualified for tendering	
46	Daye-Chiri-Nansebo		1,682,275,009.45	3.0	27-Sep-17	50.6	56.2	45.1	55.48		50.6					No		
47	Yaso - Gelasa - Dibate, Lot 1: Yaso - Km 100 Road Project		3,283,694,543.90						-		-					No		
48	Yaso - Gelaso - Dibate - Chagni Lot 2 : Km 100 - Dibate - Chagni		2,732,402,166.58	4.0	4-Dec-20	48.0	53.3	6.8	8.23		1.9					No		
49	Abobo - Meti; (Contract 2: Kubito Mazoria-Meti-km 76)	China Gezhouba Group Company Limited	1,321,507,792.13	4.0	13-Nov-17	48.2	53.5	43.6	64.21	47.32	51.7	49.0	2	-	49.03	No	Not qualified for tendering	
50	Tepi-Mizan Road Project		1,239,685,158.33	4.0	26-Jan-18	48.9	54.3	41.1	29.31		46.2					No		
51	Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	China Railway 21 st Bureau Group Co., Ltd	1,310,919,269.00	3.0	16-Oct-17	48.0	53.4	44.5	36.22	20.71	53.6	39.8	3	2.00	41.83	No	Not qualified for tendering	
52	Jimma -Agaro Dedesa River Road Upgrading project		1,306,509,305.58	4.0	1-Jan-19	42.0	46.7	30.0	17.43		35.0					No		
53	Construction Works of Shishinda –Tepi Road Project		1,556,573,045.57	4.0	9-Oct-18	48.0	53.3	32.7	10.39		32.3					No		
54	Fisaha Genet-Kele-Segen-Gebelbano Road Project, Lot 1: Fisaha Genet-Kele-Nedele Design and Build Road Project (92.5Km)	Shandong Highway Construction Group Co., LTD	1,589,317,000.00	4.0	19-Oct-17	47.4	52.7	44.4	13.41	23.33	54.5	54.3	2	-	54.30	No	Not qualified for tendering	
55	Atat Junction - Gunchire -Kose -Geja -Lera		1,165,299,596.00	4.0	16-Oct-17	47.7	53.0	44.5	36.86		54.1					No		
56	Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	Jiangxi Water and Hydropower Construction Co., Ltd. (JWHC)	1,310,919,269.00	3.0	16-Oct-17	48.0	53.4	44.5	36.22	36.22	53.6	53.6	1	-	53.57	No	Not qualified for tendering	
57	Design and Construction Works of Fiyel Weha - Abi Adi Road Project, Contract-1: Fiyel Weha – Tekeze River (Km 0+000 to km 35+500)		1,166,300,000.00	4.0	26-Sep-17	44.4	49.3	45.1	34.28		64.0					No		
58	Modjo-Hawassa Highway project Phase II: Zeway - Hawassa Lot 1: Zeway - Arsi Negele (57.1km)	SBI International Holding AG	3,308,243,094.13	4.0	23-Feb-18	52.4	58.3	40.2	20.98	20.98	39.7	39.7	1	-	39.71	No	Not qualified for tendering	
59	Tercha-Chida	Investroy Proekt LLC	1,076,472,453.67	3.0	8-Sep-17	56.4	62.7	45.7	30.37	30.37	43.5	43.5	1.0	-	43.48	No	Not qualified for tendering	
60	Jigjiga - Tulu - Lowwanja - Du'ad - Samekab - Harmukale Junction	CCECC	1,551,507,344.53	4.0	27-Jun-19	36.0	40.0	24.1	38.00	21.24	31.3	18.9	3.0	2.00	20.93	No	Pass	
61	Dire Dawa - Shinile and Dire Dawa By-Pass Design and Build Road Project		1,318,064,901.10	4.0	19-Oct-20	36.0	40.0	8.4	1.51		4.4					No		
62	Lalibela – Kulmesk – Muja – Kobo Road Project; Lot 1: Lalibela – Kulmesk – Muja		1,888,292,297.10	4.0					-		-					No		
63	Dinke-Sawla	Beijing Urban Construction Group Ltd.	1,020,177,271.01	4.0	16-Jan-19	48.0	53.3	29.5	30.55	23.91	27.3	27.2	3.0	2.00	29.18	No	Not qualified for tendering	
64	Morka-Gircha-Chencha		1,974,233,662.75	4.0	13-Mar-19	46.5	51.6	27.6	20.08		26.0					No		
65	Debark-Zarima		2,412,000,000.00	4.0	1-Jan-19	48.0	53.3	30.0	24.24		28.1					No		
66	Gore - Masha - Tepi Road Upgrading Project	Hyundai Development Company	4,468,211,740.75	4.0	1-Jan-19	54.0	60.0	30.0	17.03	17.03	23.3	23.3	1.0	-	23.28	No	Not qualified for tendering	
67	Tenta Junction-Wegellena-Kurba(31+500-110+740)	Hebei Construction Group Co. Ltd.	1,873,489,476.53	4.0	1-Apr-19	36.0	40.0	27.0	38.21	28.73	38.2	28.2	2.0	-	28.20	No	Pass	
68	Adiale – Girawa Design and Build Road Project		1,436,300,000.00	4.0	9-Mar-20	36.0	40.0	15.7	16.36		15.1					No		

**Engineering Procurement Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of June 2021**

Reporting Period		30-Jun-21															
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing
69	Lare - New Jinkawo - Ninighang Road Project	Zhejiang Bayong Highway Engineering Co. Ltd.	1,420,584,397.57	4.0	2-May-19	48.0	53.3	26.0	8.40	8.40	22.3	22.3	1.0	-	22.34	No	Not qualified for tendering
70	Mesle/Musle-Kore/Kori-Ture Road Project; Contract I: Mesle/Musle Km 84+200	China State Construction Engineering Corp. Ltd. (CSCEC)	1,536,235,563.54	4.0	11-Feb-19	36.0	40.0	28.6	9.14	11.09	42.1	36.33	3.0	2.00	38.33	No	Not qualified for tendering
71	Mesle/Musle-Kore/Kori-Ture Road Project; Contract II: Km 84+200-Teru(km 156+589)		1,502,371,329.85	4.0	11-Feb-19	36.0	40.0	28.6	5.86		42.1					No	
72	Muketuri Alem Ketema Road Project, Lot 2: Kokeb Mesk – Alem Ketema		1,695,796,682.10	4.0	19-Sep-19	36.0	40.0	21.4	17.50		26.0					No	
73	Construction Works of Hamusit – Estie Road Upgrading Project	Ningxia Communications Construction Co., Ltd.	1,395,881,640.48	4.0	14-Feb-20	36.0	40.0	16.5	11.43	11.43	16.6	16.6	1.0	-	16.60	No	Not qualified for tendering
74	Construction Works of Fisiha Genet – Kele – Segen – Gebelbano; Lot 2: Chulese – Soyama – km 79+500 Design and Build Road Project	China Railway 14 th Bureau Group Co., Ltd.	1,800,000,000.00	4.0	29-May-20	36.0	40.0	13.1	4.25	4.25	10.0	10.0	1.0	-	10.02	No	Not qualified for tendering
75	Gimba - Tenta Road Project	Jiangxi the Second Construction Co., LTD	2,185,228,256.12	4.0	9-Oct-20	36.0	40.0	8.7	3.57	3.57	4.7	4.7	1.0	-	4.68	No	Not qualified for tendering
76	Mellodoni Junction – Manda – Bure Road Project	Shandong Luqiao Group Co., LTD	2,085,985,162.61	4.0	16-Oct-20	42.0	46.7	8.4	1.70	1.70	3.6	3.6	1.0	-	3.56	No	Not qualified for tendering
77	Nekempt - Bure; Lot 1 : Nekemte – Anger Guntin – Anhdode Section	Chongqing International Construction Group Co. (CICO)	1,600,000,000.00	4.0	10-Dec-20	36.0	40.0	6.6	2.01	2.37	2.6	2.6	2.0	-	2.64	No	Not qualified for tendering
78	Nekempt - Bure; Lot 3: Agamsa – Bure Section (84.56km)		2,042,000,000.00	4.0	10-Dec-20	36.0	40.0	6.6	2.65		2.6					No	
79	Durbete – Kunzila; Lot 1; Durbete - Km 136	Zhejiang Communications Construction Group Co., Ltd.	2,655,040,000.00							-		-	3.0	2.00	2.00	No	-
80	Dolosebro-Jara-Shekhussen		1,592,270,000.00	4.0	19-May-21	42.0	46.7	1.4	-							No	
81	Durbete - Kunzila - Gelago - Metema; Lot 3 : Km 170 - Metema (Gelago - Genddewuha)		2,719,264,301.40													No	
82	Gode-Kelafo - Ferfer Lot 2: Kelafo - Ferfer	DOGUSAN INSAAT TIC. A.S in JV with Rabah and Sons P.L.C	2,497,881,730.00							-		-	2.0	-	-	No	-
83	Gode - Hargele; Lot 2: km 100 -Hargele		2,253,021,228.24													No	

Note

Category of Contract Period	Formula to be used
First (1/3)rd	8(t1)
Second(1/3)rd	8+23(t2)
Last (1/3)rd	31+29(t3)
Beyond Contract period	60+40(t4)

Contractors who failed to complete projects after **one ninth of the contract period** elapsed beyond the Contract period will be **disqualified**