

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of February 2021**

Reporting Period		28-Feb-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
1	Harar-Kombolcha-Ejersagoro-Fugnabira-Bombas and Ejersagoro-Ahimed Inam	CGCOC	1,771,548,687.63	4.0	13-Nov-18	36.0	40.0	27.6	4.41	17.75	39.6	45.9	2	-	45.91	No	Not qualified for tendering	
2	Construction Works of Menebegna-Fincha-Shambu		1,000,758,151.53	4.0	1-Jun-17	46.5	51.7	45.0	41.37		57.1					No		
3	Continuation of Contract 1: Gedo-Menebegna (80.5km) Road Upgrading Project	Sinohydro	933,983,355.23	4.0	11-Oct-19	24.0	26.7	16.6	32.74	32.74	33.3	33.3	1.0	-	33.30	No	Not qualified for tendering	
4	Mekelle Industry Park	China Tiesiju Civil Eng'g Group	913,224,109.15	2.00	20-Oct-17	32.0	35.5	40.3	91.43	36.14	100.0	30.0	4.0	3.0	33.03	Yes	Pass	
5	Konso-Yabelo		1,228,237,569.09	4.0	15-Jan-15	71.5	79.4	73.5	93.11		66.9					No		
6	Merewa – Somodo – Seka and Somodo – Limu Junction Spur Design and Build Road Project		2,268,391,159.90	3.0	16-Sep-19	48.0	53.3	17.5	5.30		10.1					No		
7	Daye - Girja- Kibremengist/Melkadesta/ and Meleya - Mejo Spur Road		1,555,708,167.88	4.0														
8	Jimma - Chida Road Upgrading Project		2,422,629,267.27	4.0														
9	Hawassa - Hawassa Airport - Bishan Guracha (Tikur Weha)	CCCC	1,055,710,332.20	2.0	17-Nov-17	41.2	45.7	39.4	68.44	36.60	56.3	32.6	9.0	22.78	55.42	No	Not qualified for tendering	
10	Lot-II Hageremekor -Kundi		1,416,199,960.66	4.0	12-Nov-18	36.0	40.0	27.6	61.64		39.7					No		
11	Lot 2 Hamero-Imi		1,540,339,628.70	4.0	8-Nov-18	36.0	40.0	27.7	50.89		40.0					No		
12	Ali town-Agarfa-wabe Revier		2,153,060,671.98	4.0	1-Feb-19	36.0	40.0	24.9	45.01		33.2					No		
13	Modjo -Hawassa Highway Phase I:Modjo - Zeway Lot II : Arsi Negele-Hawassa		4,899,427,995.11	4.0	7-Mar-18	58.6	65.1	35.8	21.74		27.1					No		
14	Mekaneyesus/Estes-Simada		1,360,266,776.52	4.0	21-Feb-19	36.0	40.0	24.3	33.97		31.6					No		
15	Kombolcha -Industrial park Access Road		482,511,558.89	1.0	27-Jun-19	19.5	21.7	20.1	70.37		67.3					No		
16	Bilalo - Kersa - Arsi Negele		1,565,358,431.41	4.0	16-Aug-19	36.0	40.0	18.5	19.24		20.4					No		
17	Abay River Bridge and Adjacent Concrete Structures		1,439,446,625.00	4.0	5-Aug-19	36.0	40.0	18.8	21.35		21.1					No		
18	Sodo - Tarcha Road Upgrading Project Contract 1: Sodo-Omo River	Hunan-Hunda RBC	1,340,327,629.59	4.00	2-Jun-15	68.0	75.51	69.0	95.83	70.31	63.6	54.7	2.0	0.0	54.75	No	Pass	
19	Tulu Bolo - Kela Design and Build Road Project		1,305,975,683.53	4.0	15-Oct-17	48.5	53.88	40.5	44.11		45.7					No		
20	Ambo-Gedo Overlay Road Project	Zhongmei Engineering Ltd.	532,584,443.85	3.0	12-Jul-17	46.6	51.7	43.6	83.65	59.01	54.5	50.7	4	3	53.75	No	Pass	
21	Mota-Jaragedo Road Project		1,640,366,117.06	3.0	12-Jul-17	52.3	58.1	43.63	68.45		45.6					No		
22	Mintamir - Metehbila - Metehara Road Project		1,096,639,115.40	4.0	18-Oct-17	42.0	46.7	40.4	32.92		56.7					No		
23	Mehal Meda - Gisherabel - Mekoy - Milamile; Lot 1 : Mehal Meda - Tor Mesaya		1,781,238,954.95															

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of February 2021**

Reporting Period		28-Feb-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
24	Sodo - Tercha Road Upgrading Project Contract 2: Omo River-Tercha	China Railway 7 <sup>th</sup> Group (CRSG)	1,674,383,031.77	4.00	2-Jun-15	67.50	75.0	69.0	71.35	44.69	65.3	30.58	10.0	34.17	64.76	No	Not qualified for tendering	
25	Design and build of Modjo-Hawassa Highway project Phase 1: Modjo-Zeway Lot 1:Modjo-Meki		3,676,138,472.50	4.00	28-Nov-15	64.64	71.8	63.1	97.22		57.9					No		
26	Sodo -Dinke		1,054,003,610.30	4.00	14-May-18	48.00	53.3	33.6	36.93		33.8					No		
27	Abobo-Km 76 Design and Build Road Project		960,130,378.57	3.00	7-Feb-17	49.71	55.2	48.7	98.11		58.3					No		
28	Tercha-Weldehane-Omonada Junction Road Project, Contract Tercha-Weldehane-Werebo		2,450,000,000.00	4.00	10-Mar-20	53.98	60.0	11.7	2.38		4.4					No		
29	Tercha-Weldehane-Omonada Junction Road Project, Contract-II: Werebo - Gona - Omonada Junction		1,450,000,000.00	4.00	27-Feb-20	48.00	53.3	12.1	4.68		5.4					No		
30	Gode - Kelafo - Ferfer Design and Build Road Project, Contract 1: Gode - Kelafo		1,530,000,000.00	6.00	17-Mar-20	41.98	46.6	11.4	3.93							No		
31	Gambella-Abobo-Goge-Dima Road project; Lot II Pungido-Gog- Gilo river-km 72		1,342,000,000.00	4.00	10-Jul-20	36.00	40.0	7.7	2.36									
32	Shashemene - Alaba Design and Build Road Project		2,900,000,000.00															
33	Dembidolo - Mughli - Dola - Gambela, Lot 1: Dembidolo - Mughli - Dola Design and Build Road Project		1,600,000,000.00															
34	Gashena-Bilbala	CRTG	1,722,784,493.09	3.0	12-Feb-14	84.39	93.8	84.6	94.24	65.70	60.6	65.2	5.0	4.50	69.73	No	Not qualified for tendering	
35	Mombasa Nairobi-Addis Ababa Road Corridor Phase III Projects-Hawassa Ageremariam Section The Construction of Balance of Works for Lot 2: Chuko-Yirgachefe		889,174,770.63	3.0	24-Apr-17	44.61	49.6	46.2	87.23		68.7					No		
36	Muketuri-Kokebmesk		778,731,121.97	3.0	23-May-17	46.5	51.6	45.3	66.39		57.8					No		
37	Iteya-Robe		1,324,234,510.32	4.0	7-Nov-17	37.0	41.1	39.7	34.38		77.7					No		
38	Pawi Junction - Km 69		887,759,651.45	3.0	1-Jul-17	44.6	49.6	44.0	34.87		58.8					No		
39	Hawassa Ageremariyam LOT III, Yirgachefe-Ageremariyam	The Arab Contractors	1,078,751,895.99	4.0	1-Apr-13	79.4	88.2	95.0	99.99	99.99	100.0	1.0	-	100.00	Yes	Not qualified for tendering		
40	Nekempt - Bure; Lot 2 : Andhode - Agamsa	JMC Project (India) Ltd.	1,753,006,280.38	4.0	1-Nov-16	50.0	55.6	51.95	92.34	92.34	69.1	69.1	1.0	-	69.15	No	Pass	
41	Bilbala-Sekota	China First Highway Eng. Co. Ltd.	2,102,829,450.89	3.0	12-Jun-15	69.8	77.5	68.65	85.69	85.69	58.6	58.6	1.0	-	58.61	No	Pass	
42	Modjo - Hawassa Phase-I Modjo - Zeway,Lot II:- Meki - Zeway Section	Daewoo Engineering & Construction	2,095,219,623.52	4.0	9-May-16	58.8	65.3	57.73	95.89	95.89	58.5	58.5	1.0	-	58.49	No	Pass	
43	Albereketi-Gelemso-Mechara,Contract 1:Albereketi-Gelemso	AI Asab	1,038,373,729.23	4.0	25-May-15	66.7	74.2	69.2	81.27	73.21	69.0	65.4	2.0	-	65.41	No	Pass	
44	Albereketi-Gelemso-Mechara,Contract 2:Gelemso-Mechara-Micheta		982,246,411.15	4.0	16-Nov-15	63.1	70.1	63.5	64.68		61.6					No		

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of February 2021**

Reporting Period		28-Feb-21															
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing
45	Aykel-Zufan-Angereb , Lot II: Km 69+00 - Angereb	China Wu Yi	1,473,670,095.45	4.0	20-Jun-17	53.4	59.3	44.4	61.18	56.48	45.3	44.41	4.0	3.00	47.41	No	Pass
46	Daye-Chiri-Nansebo		1,682,275,009.45	3.0	27-Sep-17	50.6	56.2	41.1	52.37		43.7					No	
47	Yaso - Gelasa - Dibate, Lot 1: Yaso - Km 100 Road Project		3,283,694,543.90				0.0		-		-						
48	Yaso - Gelaso - Dibate - Chagni Lot 2 : Km 100 - Dibate - Chagni		2,732,402,166.58				0.0		-		-						
49	Abobo - Meti; (Contract 2: Kubito Mazoria-Meti-km 76)	China Gezhouba Group Company Limited	1,321,507,792.13	4.0	13-Nov-17	48.2	53.5	39.6	57.71	41.94	44.4	41.8	2	-	41.83	No	Pass
50	Tepi-Mizan Road Project		1,239,685,158.33	4.0	26-Jan-18	48.9	54.3	37.1	25.13		39.1					No	
51	Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	China Railway 21st Bureau Group Co., Ltd	1,310,919,269.00	3.0	16-Oct-17	48.0	53.4	40.5	31.58	16.83	46.3	33.0	3	2.00	34.98	No	Not qualified for tendering
52	Jimma -Agaro Dedesa River Road Upgrading project		1,306,509,305.58	4.0	1-Jan-19	42.0	46.6	25.9	10.41		27.7					No	
53	Construction Works of Shishinda –Tepi Road Project		1,556,573,045.57	4.0	9-Oct-18	48.0	53.4	28.7	9.80		26.2					No	
54	Fisiha Genet-Kele-Segen-Gebelbano Road Project, Lot 1: Fisiha Genet-Kele-Nedele Design and Build Road Project (92.5Km)	Shandong Highway Construction Group Co., LTD	1,589,317,000.00	4.0	19-Oct-17	47.4	52.7	40.4	13.36	20.18	47.1	47.0	2	-	46.96	No	Not qualified for tendering
55	Atat Junction - Gunchire -Kose -Geja -Lera		1,165,299,596.00	4.0	16-Oct-17	47.7	53.0	40.5	29.49		46.8					No	
56	Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	Jiangxi Water and Hydropower Construction Co., Ltd. (JWHC )	1,310,919,269.00	3.0	16-Oct-17	48.0	53.4	40.5	31.58	31.58	46.3	46.3	1	-	46.30	No	Not qualified for tendering
57	Design and Construction Works of Fiyel Weha - Abi Adi Road Project, Contract-1: Fiyel Weha – Tekeze River (Km 0+000 to km 35+500)		1,166,300,000.00	4.0	26-Sep-17	40.5	45.0	41.1	34.28		63.7					No	
58	Modjo-Hawassa Highway project Phase II: Zeway - Hawassa Lot 1: Zeway - Arsi Negele (57.1km)	SBI International Holding AG	3,185,452,629.73	4.0	23-Feb-18	52.4	58.3	36.2	15.45	15.45	33.1	33.1	1	-	33.05	No	Not qualified for tendering
59	Tercha-Chida	Investroy Proekt LLC	1,171,155,172.55	3.0	8-Sep-17	43.2	48.0	41.7	25.40	25.40	57.1	57.1	1.0	-	57.08	No	Not qualified for tendering
60	Jigjiga - Tulu - Lowwanja - Dul'ad - Samekab - Harmukale Junction	CCECC	1,551,507,344.53	4.0	27-Jun-19	36.0	40.0	20.1	22.29	22.29	23.6	23.6	2.0	-	23.56	No	Not qualified for tendering
61	Dire Dawa - Shinile and Dire Dawa By-Pass Design and Build Road Project		1,318,064,901.10	4.0	19-Oct-20	36.0	40.0	4.3	0.09								
62	Dinke-Sawla Road Project	Beijing Urban Construction Group Ltd.	1,020,177,271.01	4.0	16-Jan-19	48.0	53.3	25.4	25.01	18.47	21.6	21.34	3.0	2.00	23.34	No	Not qualified for tendering
63	Morka-Gircha-Chencha Road Project		1,967,496,759.60	4.0	13-Mar-19	46.5	51.6	23.6	14.24		20.1					No	
64	Debark-Zarima Road Project		2,412,000,000.00	4.0	1-Jan-19	48.0	53.3	25.9	19.15		22.3					No	

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of February 2021**

Reporting Period		28-Feb-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9*A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
65	Gore - Masha - Tepi Road Upgrading Project	Hyundai Development Company	4,468,211,740.75	4.0	1-Jan-19	54.0	60.0	25.9	15.06	15.06	18.2	18.2	1.0	-	18.16	No	Not qualified for tendering	
66	Tenta Junction-Wegellena-Kurba(31+500-110+740)	Hebei Construction Group Co. Ltd.	1,873,489,476.53	4.0	1-Apr-19	36.0	40.0	23.0	31.13	22.46	29.0	19.79	2.0	-	19.79	No	Pass	
67	Adiale – Girawa Design and Build Road Project		1,436,300,000.00	4.0	9-Mar-20	36.0	40.0	11.7	11.16		7.7					No		
68	Lare - New Jinkawo - Ninighang Road Project	Zhejiang Bayong Highway Engineering Co. Ltd.	1,420,584,397.57	4.0	2-May-19	48.0	53.3	22.0	6.20	6.20	16.6	16.6	1.0	-	16.57	No	Not qualified for tendering	
69	Mesle/Musle-Kore/Kori-Ture Road Project; Contract I: Mesle/Musle Km 84+200	China State Construction Engineering Corp. Ltd. (CSCEC)	1,536,235,563.54	4.0	11-Feb-19	36.0	40.0	24.6	7.64	7.33	32.4	27.36	3.0	2.00	29.36	No	Not qualified for tendering	
70	Mesle/Musle-Kore/Kori-Ture Road Project; Contract II: Km 84+200-Teru(km 156+589)		1,502,371,329.85	4.0	11-Feb-19	36.0	40.0	24.6	3.67		32.4					No		
71	Muketuri Alem Ketema Road Project, Lot 2: Kokeb Mesk – Alem Ketema		1,695,796,682.10	4.0	19-Sep-19	36.0	40.0	17.4	10.28		18.3					No		
72	Construction Works of Hamusit – Estie Road Upgrading Project	Ningxia Communications Construction Co., Ltd.	1,395,881,640.48	4.0	14-Feb-20	36.0	40.0	12.5	5.57	5.57	8.9	8.9	1.0	-	8.92	No	Not qualified for tendering	
73	Construction Works of Fisiha Genet – Kele – Segen – Gebelbano; Lot 2: Chulese – Soyama – km 79+500 Design and Build Road Project	China Railway 14 <sup>th</sup> Bureau Group Co., Ltd.	1,800,000,000.00	4.0	29-May-20	36.0	40.0	9.0	2.53	2.53	5.0	5.0	1.0	-	5.04	No	Not qualified for tendering	
74	Gimba - Tenta Road Project	Jiangxi the Second Construction Co., LTD	2,185,228,256.12							-		-	1.0	-	-	No	-	
75	Mellodoni Junction – Manda – Bure Road Project	Shandong Luqiao Group Co., LTD	2,085,985,162.61	4.0	16-Oct-20	42.0	46.7	4.4	0.45	0.45	0.4	0.4	1.0	-	0.35	No	Pass	
76	Nekempt - Bure; Lot 1 : Nekemte – Anger Guntin – Andhode Section	Chongqing International Construction Group Co. (CICO)	1,694,301,289.60							-		-	2.0	-	-		-	
77	Nekempt - Bure; Lot 3: Agamsa – Bure Section (84,56km)		1,775,787,806.66															
78	Durbete – Kunzila; Lot 1; Durbete - Km 136	Zhejiang Communications Construction Group Co., Ltd.	2,655,040,000.00															
79	Dolosebro-Jara-Shekhussen		1,592,270,000.00								-		-	3.0	2.00	2.00		-
80	Durbete - Kunzila - Gelago - Metema; Lot 3 : Km 170 - Metema (Gelago - Genddewuha)		2,719,264,301.40															
81	Gode-Kelaflo - Ferfer Lot 2; Kelaflo - Ferfer	DOGUSAN INSAAT TIC. A.S in JV with Rabah and Sons P.L.C	2,497,881,730.00															
82	Gode - Hargele; Lot 2: km 100 -Hargele		2,253,021,228.24								-		-	2.0	-	-		-

1 Note

Category of Contract Period	Formula to be used
First (1/3)rd	8(t1)
Second(1/3)rd	8+23(t2)
last (1/3)rd	31+29(t3)
Beyond Contract period	60+40(t4)

2

Contractors who failed to complete projects after **one ninth of the contract period** elapsed beyond the Contract period will be **disqualified**