

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of March 2021**

Reporting Period		31-Mar-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
1	Harar-Kombolcha-Ejersagoro-Fugnabira-Bombas and Ejersagoro-Ahmed Imam	CGCOG	1,771,548,687.63	4.0	13-Nov-18	36.0	40.0	28.6	5.41	19.55	42.0	44.4	2	-	44.44	No	Not qualified for tendering	
2	Construction Works of Menebegna-Fincha-Shambu		1,000,758,151.53	4.0	1-Jun-17	52.9	58.7	46.0	44.58		48.7					No		
3	Continuation of Contract 1: Gedo-Menebegna (80.5km) Road Upgrading Project	Sinohydro	933,983,355.23	4.0	11-Oct-19	24.0	26.7	17.7	40.80	40.80	37.0	37.0	1.0	-	37.00	No	Pass	
4	Mekelle Industry Park	China Tiesiju Civil Eng'g Group	913,224,109.15	2.00	20-Oct-17	32.0	35.5	36.4	91.43	36.81	100.0	32.2	4.0	3.0	35.19	Yes	Pass	
5	Konso-Yabelo		1,228,237,569.09	4.0	15-Jan-15	71.5	79.4	74.5	93.68		70.3					No		
6	Merewa - Somodo - Seka and Somodo-Limu Junction Spur Design and Build Road Project		2,268,391,159.90	3.0	16-Sep-19	48.0	53.3	18.5	6.01		11.6					No		
7	Daye - Girja -Kibremengist/Melkadesta/and Meleya - Mejo Spur Road		1,555,708,167.88	4.0	29-Dec-20	36.0	40.0	3.0	0.33									
8	Jimma - Chida Road Upgrading Project		2,422,629,267.27	4.0														
9	Hawassa - Hawassa Airport - Bishan Guracha (Tikur Weha)	CCCC	1,055,710,332.20	2.0	17-Nov-17	41.2	45.7	40.4	73.69	39.40	58.5	34.9	9.0	22.78	57.68	No	Not qualified for tendering	
10	Lot-II Hageremkor -Kundi		1,416,199,960.66	4.0	12-Nov-18	36.0	40.0	28.6	63.35		42.1					No		
11	Lot 2 Hamero-Imi		1,540,339,628.70	4.0	8-Nov-18	36.0	40.0	28.7	54.06		42.4					No		
12	Ali town-Agarfa-Wabe River		2,153,060,671.98	4.0	1-Feb-19	36.0	40.0	25.9	48.82		35.6					No		
13	Modjo -Hawassa Highway Phase I/Modjo - Zeway Lot II : Arsi Negele-Hawassa		4,899,427,995.11	4.0	7-Mar-18	58.6	65.1	36.8	22.65		28.3					No		
14	Mekanyesus/Estes-Simada		1,365,577,686.29	4.0	21-Feb-19	36.0	40.0	25.3	37.36		34.0					No		
15	Kombolcha -Industrial park Access Road		482,511,558.89	1.0	27-Jun-19	19.5	21.7	21.1	76.77		79.8					No		
16	Bilalo - Kersa - Arsi Negele		1,565,358,431.41	4.0	16-Aug-19	36.0	40.0	19.5	22.97		22.4					No		
17	Abay River Bridge and Adjacent Concrete Structures		1,439,446,625.00	4.0	5-Aug-19	36.0	40.0	19.9	25.21		23.1					No		
18	Sodo - Tercha Road Upgrading Project Contract 1: Sodo-Omo River	Hunan-Hunda RBC	1,340,327,629.59	4.00	2-Jun-15	68.0	75.51	70.0	96.10	71.79	67.2	57.8	2.0	0.0	57.83	No	Pass	
19	Tulu Bolo - Kela Design and Build Road Project		1,305,975,683.53	4.0	15-Oct-17	48.0	53.37	41.5	46.85		48.2					No		
20	Ambo-Gedo Overlay Road Project	Zhongmei Engineering Ltd.	532,584,443.85	3.0	12-Jul-17	46.6	51.7	44.6	85.59	60.53	56.4	48.1	4	3	51.07	No	Pass	
21	Mota-Jaragedo Road Project		1,640,366,117.06	3.0	12-Jul-17	52.3	58.1	44.65	70.18		47.3					No		
22	Mintamir - Metehbila - Metehara Road Project		1,096,639,115.40	4.0	18-Oct-17	49.9	55.5	41.4	33.93		45.2					No		
23	Mehal Meda - Gisherabiel - Mekoy - Milamile; Lot 1 : Mehal Meda - Tor Mesava																	

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of March 2021**

Reporting Period		31-Mar-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
24	Sodo - Tercha Road Upgrading Project Contract 2: Omo River-Tercha	China Railway 7 <sup>th</sup> Group (CRSG)	1,674,383,031.77	4.00	2-Jun-15	67.50	75.0	70.0	71.85	47.43	68.9	30.80	10.0	34.17	64.97	No	Not qualified for tendering	
25	Design and build of Modjo-Hawassa Highway project Phase 1: Modjo-Zeway Lot 1: Modjo-Meki		4,219,913,161.65	4.00	28-Nov-15	70.39	78.2	64.1	97.52		52.2					No		
26	Sodo -Dinke		1,054,003,610.30	4.00	14-May-18	48.00	53.3	34.6	41.37		35.7					No		
27	Abobo-Km 76 Design and Build Road Project		960,130,378.57	3.00	7-Feb-17	49.71	55.2	49.7	98.49		60.2					No		
28	Tercha-Weldehane-Omonada Junction Road Project, Contract I: Tercha-Weldehane-Werebo		2,450,000,000.00	4.00	10-Mar-20	53.98	60.0	12.7	2.77		5.0					No		
29	Tercha-Weldehane-Omonada Junction Road Project, Contract-II: Werebo - Gona - Omonada Junction		1,450,000,000.00	4.00	27-Feb-20	48.00	53.3	13.1	5.45		6.1					No		
30	Gode - Kelaflo - Ferfer Design and Build Road Project, Contract 1: Gode - Kelaflo		1,530,000,000.00	6.00	17-Mar-20	42.00	46.7	12.5	4.53							No		
31	Gambella-Abobo-Goge-Dima Road project; Lot II Pungido-Gog- Gilo river-km 72		1,342,000,000.00	4.00	10-Jul-20	36.00	40.0	8.7	3.47									
32	Shashemene - Alaba Design and Build Road Project		2,900,000,000.00	4.00	13-Jan-21	36.00	40.0	2.5	0.40									
33	Dembidolo - Mugh - Dola - Gambela, Lot 1: Dembidolo - Mugh - Dola Design and Build Road Project		1,600,000,000.00															
34	Gashena-Bilbala		CRTG	1,722,784,493.09	3.0	12-Feb-14	84.39	93.8	85.6		94.24					66.58		63.5
35	Mombasa Nairobi-Addis Ababa Road Corridor Phase III Projects-Hawassa Ageremariam Section The Construction of Balance of Works for Lot 2: Chuko-Yirgachefe	889,174,770.63		3.0	24-Apr-17	50.01	55.6	47.2	88.97	55.2	No							
36	Muketuri-Kokebmesk	778,731,121.97		3.0	23-May-17	46.3	51.5	46.3	68.95	59.9	No							
37	Iteya-Robe	1,324,234,510.32		4.0	7-Nov-17	37.2	41.4	40.8	35.43	82.7	No							
38	Pawi Junction - Km 69	887,759,651.45		3.0	1-Jul-17	46.6	51.8	45.0	34.87	57.1	No							
39	Hawassa Ageremariam LOT III, Yirgachefe-Ageremariam	The Arab Contractors	1,078,751,895.99	4.0	1-Apr-13	79.4	88.2	96.0	99.05	99.05	100.0	100.0	1.0	-	100.00	Yes	Not qualified for tendering	
40	Nekempt - Bure; Lot 2 : Andhode - Agamsa	JMC Project (India) Ltd.	1,753,006,280.38	4.0	1-Nov-16	50.0	55.6	52.96	94.31	94.31	74.0	74.0	1.0	-	74.04	No	Pass	
41	Bilbala-Sekota Road Project	China First Highway Eng. Co. Ltd.	1,947,702,042.61	3.0	12-Jun-15	69.7	77.4	69.67	87.56	87.56	60.0	60.0	1.0	-	60.00	No	Pass	
42	Modjo - Hawassa Phase-I Modjo - Zeway; Lot II:- Meki - Zeway Section	Daewoo Engineering & Construction	2,132,547,087.35	4.0	9-May-16	58.8	65.3	58.75	96.73	96.73	60.0	60.0	1.0	-	60.00	No	Pass	

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of March 2021**

Reporting Period		31-Mar-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
43	Albereketi-Gelemso-Mechara, Contract 1: Albereketi-Gelemso	Al Asab	1,037,532,714.98	4.0	25-May-15	66.7	74.2	70.3	83.14	74.55	72.7	69.2	2.0	-	69.18	No	Pass	
44	Albereketi-Gelemso-Mechara, Contract 2: Gelemso-Mechara-Micheta		982,246,411.15	4.0	16-Nov-15	63.1	70.1	64.5	65.48		65.5					No		
45	Ayket-Zufan-Angereb , Lot II: Km 69+00 - Angereb	China Wu Yi	1,473,670,095.45	4.0	20-Jun-17	52.0	57.8	45.4	62.66	58.27	48.9	47.05	4.0	3.00	50.05	No	Pass	
46	Daye-Chiri-Nansebo Road Project		1,682,275,009.45	3.0	27-Sep-17	50.6	56.2	42.1	54.42		45.4					No		
47	Yaso - Gelasa - Dibate, Lot 1: Yaso - Km 100 Road Project		3,283,694,543.90				0.0	1456.0	-		-							
48	Yaso - Gelaso - Dibate - Chagni, Lot 2 : Km 100 - Dibate - Chagni		2,732,402,166.58	4.0	4-Dec-20	48.0	53.3	3.8	5.45		-							
49	Abobo - Meti; (Contract 2: Kubito Mazoria-Meti-km 76)	China Gezhouba Group Company Limited	1,321,507,792.13	4.0	13-Nov-17	48.2	53.5	40.6	60.38	44.53	46.3	43.7	2	-	43.66	No	Pass	
50	Tepi-Mizan Road Project		1,239,685,158.33	4.0	26-Jan-18	48.9	54.3	38.1	27.64		40.9					No		
51	Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	China Railway 21 <sup>st</sup> Bureau Group Co., Ltd	1,310,919,269.00	3.0	16-Oct-17	48.0	53.4	41.5	32.65	18.10	48.1	34.6	3	2.00	36.63	No	Not qualified for tendering	
52	Jimma -Agaro Dedesa River Road Upgrading project		1,306,509,305.58	4.0	1-Jan-19	42.0	46.6	27.0	12.94		29.3					No		
53	Construction Works of Shishinda -Tepi Road Project		1,556,573,045.57	4.0	9-Oct-18	48.0	53.4	29.7	10.17		27.7					No		
54	Fisiha Genet-Kele-Segen-Gebelbano Road Project, Lot 1: Fisiha Genet-Kele-Nedele Design and Build Road Project (92.5Km)	Shandong Highway Construction Group Co., LTD	1,589,317,000.00	4.0	19-Oct-17	47.4	52.7	41.4	13.38	21.25	49.0	48.8	2	-	48.82	No	Not qualified for tendering	
55	Atat Junction - Gunchire -Kose - Geja -Lera		1,165,299,596.00	4.0	16-Oct-17	47.7	53.0	41.5	31.99		48.6					No		
56	Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	Jiangxi Water and Hydropower Construction Co., Ltd. (JWHC)	1,310,919,269.00	3.0	16-Oct-17	48.0	53.4	41.5	32.65	32.65	48.1	48.1	1	-	48.15	No	Not qualified for tendering	
57	Design and Construction Works of Fiyel Weha - Abi Adi Road Project, Contract-1: Fiyel Weha - Tekeze River (Km 0+000 to km 35+500)		1,166,300,000.00	4.0	26-Sep-17	42.5	47.2	37.2	34.28		49.2					No		
58	Modjo-Hawassa Highway project Phase II: Zeway - Hawassa Lot 1: Zeway - Arsi Negele (57.1km)	SBI International Holding AG	3,185,452,629.73	4.0	23-Feb-18	52.4	58.3	37.2	16.67	16.67	34.7	34.7	1	-	34.75	No	Not qualified for tendering	
59	Tercha-Chida	Investroy Proekt LLC	1,171,155,172.55	3.0	8-Sep-17	43.2	48.0	42.7	27.08	27.08	59.1	59.1	1.0	-	59.14	No	Not qualified for tendering	
60	Jigjiga - Tulu - Lowwanja - Dul'ad - Samekab - Harmukale Junction	CCECC	1,551,507,344.53	4.0	27-Jun-19	36.0	40.0	21.1	27.86	15.10	25.5	14.4	2.0	-	14.42	No	Pass	
61	Dire Dawa - Shinille and Dire Dawa By-Pass Design and Build Road Project		1,318,064,901.10	4.0	19-Oct-20	36.0	40.0	5.4	0.09		1.4					No		
62	Dinke-Sawia Road Project	Beijing Urban Construction Group Ltd.	1,020,177,271.01	4.0	16-Jan-19	48.0	53.3	26.5	26.39	19.75	23.0	22.82	3.0	2.00	24.82	No	Not qualified for tendering	
63	Morka-Gircha-Chencha Road Project		1,974,233,662.75	4.0	13-Mar-19	46.5	51.6	24.6	16.28		21.6					No		
64	Debank-Zarima Road Project		2,412,000,000.00	4.0	1-Jan-19	48.0	53.3	27.0	19.79		23.8					No		
65	Gore - Masha - Tepi Road Upgrading Project	Hyundai Development Company	4,468,211,740.75	4.0	1-Jan-19	54.0	60.0	27.0	15.64	15.64	19.5	19.5	1.0	-	19.46	No	Not qualified for tendering	

**Engineering Procurement Directorate  
Summary of Foreign Contractors' Performance Evaluation  
Reporting Period End of March 2021**

Reporting Period		31-Mar-21																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total contract period in months considered for this Evaluation (A)	10/9 times Contract period (10/9'A)	Time elapsed in months (C)	Actual cumulative progress to date (%)	Aggregated actual performance (%)	Expected Progress (%)	Average expected Progress (%)	No. of Contracts under consideration	Additional expected progress	Total Average Expected Progress (in %)	Time elapsed is beyond 10/9 of the Contract Period	Pass/ Non Performing	
66	Tenta Junction-Wegeltena-Kurba(31+500-110+740)	Hebei Construction Group Co. Ltd.	1,873,489,476.53	4.0	1-Apr-19	36.0	40.0	24.0	32.94	24.40	31.0	21.62	2.0	-	21.62	No	Pass	
67	Adiale – Girawa Design and Build Road Project		1,436,300,000.00	4.0	9-Mar-20	36.0	40.0	12.7	13.26		9.4					No		
68	Lare - New Jinkawo - Ninighang Road Project	Zhejiang Bayong Highway Engineering Co. Ltd.	1,420,584,397.57	4.0	2-May-19	48.0	53.3	23.0	6.60	6.60	18.0	18.0	1.0	-	18.03	No	Not qualified for tendering	
69	Mesle/Musle-Kore/Kori-Ture Road Project; Contract I: Mesle/Musle Km 84+200	China State Construction Engineering Corp. Ltd. (CSCEC)	1,536,235,563.54	4.0	11-Feb-19	36.0	40.0	25.6	7.94	8.42	34.9	29.64	3.0	2.00	31.64	No	Not qualified for tendering	
70	Mesle/Musle-Kore/Kori-Ture Road Project; Contract II: Km 84+200-Teru(km 156+589)		1,502,371,329.85	4.0	11-Feb-19	36.0	40.0	25.6	3.83		34.9					No		
71	Muketuri Alem Ketema Road Project, Lot 2: Kokob Mesk – Alem Ketema		1,695,796,682.10	4.0	19-Sep-19	36.0	40.0	18.4	12.91		20.2					No		
72	Construction Works of Hamusit – Estie Road Upgrading Project	Ningxia Communications Construction Co., Ltd.	1,395,881,640.48	4.0	14-Feb-20	36.0	40.0	13.5	7.15	7.15	10.9	10.9	1.0	-	10.87	No	Not qualified for tendering	
73	Construction Works of Fisiha Genet – Kele – Segen – Gebelbano; Lot 2: Chulesse – Soyama – km 79+500 Design and Build Road Project	China Railway 14 <sup>th</sup> Bureau Group Co., Ltd.	1,800,000,000.00	4.0	29-May-20	36.0	40.0	10.1	2.85	2.85	6.1	6.1	1.0	-	6.06	No	Not qualified for tendering	
74	Gimba - Tenta Road Project	Jiangxi the Second Construction Co., LTD	2,185,228,256.12	4.0	9-Oct-20	36.0	40.0	5.7	1.41	1.41	1.7	1.7	1.0	-	1.69	No	Not qualified for tendering	
75	Mellodoni Junction – Manda – Bure Road Project	Shandong Luqiao Group Co., LTD	2,085,985,162.61	4.0	16-Oct-20	42.0	46.7	5.5	1.04	1.04	1.2	1.2	1.0	-	1.17	No	Not qualified for tendering	
76	Nekempt - Bure; Lot 1 : Nekemte – Anger Guntin – Andhode Section	Chongqing International Construction Group Co. (CICO)	1,600,000,000.00	4.0	10-Dec-20	36.0	40.0	3.6	-	-	-	-	2.0	-	-	No	-	
77	Nekempt - Bure; Lot 3 : Agamsa – Bure Section (84.56km)		1,775,787,806.66	4.0	10-Dec-20	36.0	40.0	3.6	-							No		
78	Durbete – Kunzila; Lot 1; Durbete - Km 136	Zhejiang Communications Construction Group Co., Ltd.	2,655,040,000.00							-	-	-	3.0	2.00	2.00		-	
79	Dolosebro-Jara-Shekhussen		1,592,270,000.00															
80	Durbete - Kunzila - Gelago - Metema; Lot 3 : Km 170 - Metema (Gelago - Genddewuha)		2,719,264,301.40															
81	Gode-Kelafo - Ferfer; Lot 2: Kelafo - Ferfer	DOGUSAN INSAAT TIC. A.S in JV with Rabah and Sons P.L.C	2,497,881,730.00							-	-	-	2.0	-	-		-	
82	Gode - Hargele; Lot 2: km 100 - Hargele		2,253,021,228.24															

**Note**

Category of Contract Period	Formula to be used
First (1/3)rd	8(t1)
Second(1/3)rd	8+23(t2)
Last (1/3)rd	31+29(t3)
Beyond Contract period	60+40(t4)

2

Contractors who failed to complete projects after **one ninth of the contract period** elapsed beyond the Contract period will be **disqualified**