

Performance, Quality and System Management Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of June 2023

| Reporting Period | | 30-Jun-23 | | | | | | | | | | | | | | | |
|------------------|--|---|------------------------------|---------------------------------|-------------------|--|-------------------------------------|----------------------------|---------------------------------------|-----------------------------------|-----------------------|-------------------------------|--------------------------------------|------------------------------|--|--|-----------------------------|
| I. No. | Contract Name | Contractor's Name | Revised Contract Price (ETB) | Mobilization Period (in months) | Commencement Date | Total Contract Period in Months Considered for this Evaluation (A) | 10/9 times Contract Period (10/9*A) | Time Elapsed in Months (C) | Actual Cumulative Progress todate (%) | Aggregated Actual Performance (%) | Expected Progress (%) | Average Expected Progress (%) | No. of Contracts under Consideration | Additional Expected Progress | Total Average Expected Progress (in %) | Time Elapsed is Beyond 10/9 of the Contract Period | Pass/ Non Performing |
| 1 | Construction Works of Menebegna - Fincha - Shambu | CGCOC | 1,091,950,078.33 | 4 | 1-Jun-17 | 66.48 | 73.86 | 54.02 | 44.78 | 44.78 | 43.69 | 43.69 | 1 | - | 43.69 | No | Pass |
| 2 | Merewa – Somodo – Seka and Somodo – Limu Junction Spur Design and Build Road Project | China Tiesiju Civil Engineering Group | 2,268,391,159.90 | 3 | 16-Sep-19 | 48.00 | 53.33 | 45.47 | 25.26 | 15.16 | 55.41 | 38.08 | 4 | 3.00 | 41.08 | No | Not Qualified for Tendering |
| 3 | Daye - Girja - Kibremengist / Melkadesta and Meleya - Mejo Spur Road | | 1,555,708,167.88 | 4 | 29-Dec-20 | 36.00 | 40.00 | 30.02 | 18.10 | | 45.54 | | | | | No | |
| 4 | Jimma - Chida Road Upgrading Project | | 2,422,629,267.28 | 4 | 8-Mar-21 | 48.00 | 53.33 | 27.75 | 7.03 | | 24.89 | | | | | No | |
| 5 | Chebera Churchura-Gudumu & Gudumu-Bale Road Project | | 2,739,400,674.02 | 3 | 28-Jun-21 | 36.00 | 40.00 | 24.07 | 12.33 | | 31.16 | | | | | No | |
| 6 | Modjo - Hawassa Highway Phase I:Modjo - Zeway Lot II : Arsi Negele-Hawassa | China Construction Communication Company (CCCC) | 5,342,482,779.89 | 4 | 7-Mar-18 | 64.50 | 71.67 | 63.81 | 58.50 | 76.92 | 59.07 | 59.60 | 7 | 10.13 | 69.73 | No | Pass |
| 7 | Fik-Hamero-Imi, Lot II Hamero - Imi (81+000-216+700) | | 1,540,339,628.70 | 4 | 8-Nov-18 | 50.53 | 56.15 | 55.73 | 98.99 | | 84.67 | | | | | No | |
| 8 | Ali town - Agarfa - Wabe River | | 2,153,060,671.98 | 4 | 1-Feb-19 | 44.91 | 49.90 | 52.93 | 99.10 | | 100.00 | | | | | Yes | |
| 9 | Mekaneyesus/Este - Simada Road Project | | 1,541,967,661.59 | 4 | 21-Feb-19 | 52.83 | 58.70 | 52.27 | 88.23 | | 59.08 | | | | | No | |
| 10 | Kunzila Horticulture Farm Zege Town | | 749,992,930.18 | 0 | 10-May-23 | 12.00 | 13.33 | 1.68 | 62.61 | | 3.35 | | | | | No | |
| 11 | Bilalo - Kersa - Arsi Negele | | 1,668,745,531.74 | 4 | 16-Aug-19 | 46.13 | 51.25 | 46.49 | 92.23 | | 61.88 | | | | | No | |
| 12 | Abay River Bridge and Adjacent Concrete Structures | | 1,551,189,441.11 | 4 | 5-Aug-19 | 46.13 | 51.25 | 46.85 | 97.67 | | 63.76 | | | | | No | |
| 13 | Construction Works of Robe-Goro-Sofumer-Ginir Junction Road Project | | 8,798,168,439.12 | 4 | 26-Mar-23 | 36.03 | 40.04 | 3.16 | 1.60 | | | | | | | No | |
| 14 | Tulu Bolo - Kela Design and Build Road Project | Hunan-Hunda RBC | 1,317,881,750.70 | 4 | 15-Oct-17 | 71.87 | 79.85 | 68.52 | 82.05 | 82.05 | 55.94 | 55.94 | 1 | - | 55.94 | No | Pass |
| 15 | Mota - Jaragedo Road Project | Zhongmei Engineering Ltd. | 1,640,366,117.06 | 3 | 14-Jul-17 | 59.57 | 66.19 | 71.57 | 73.55 | 39.02 | 100.00 | 43.27 | 2 | - | 43.27 | Yes | Not qualified for tendering |
| 16 | Mintamir - Metehbila - Metehara Road Project | | 1,096,639,115.40 | 4 | 18-Oct-17 | 67.43 | 74.92 | 68.42 | 74.75 | | 63.51 | | | | | No | |
| 17 | Mehal Meda - Gisherabel - Mekoy - Milamile; Lot 1 : Mehal Meda - Tor Mesaya | | 1,781,238,954.95 | 4 | 3-Jul-21 | 36.00 | 40.00 | 23.90 | 17.02 | | 30.81 | | | | | No | |

Performance, Quality and System Management Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of June 2023

| Reporting Period | | 30-Jun-23 | | | | | | | | | | | | | | | |
|------------------|--|--|------------------------------|---------------------------------|-------------------|--|-------------------------------------|----------------------------|---------------------------------------|-----------------------------------|-----------------------|-------------------------------|--------------------------------------|------------------------------|--|--|-----------------------------|
| I. No. | Contract Name | Contractor's Name | Revised Contract Price (ETB) | Mobilization Period (in months) | Commencement Date | Total Contract Period in Months Considered for this Evaluation (A) | 10/9 times Contract Period (10/9*A) | Time Elapsed in Months (C) | Actual Cumulative Progress todate (%) | Aggregated Actual Performance (%) | Expected Progress (%) | Average Expected Progress (%) | No. of Contracts under Consideration | Additional Expected Progress | Total Average Expected Progress (in %) | Time Elapsed is Beyond 10/9 of the Contract Period | Pass/ Non Performing |
| 18 | Sodo - Tercha Road Upgrading Project Contract 2: Omo River-Tercha | China Railway 7 th Group (CRSG) | 2,048,019,806.67 | 4 | 2-Jun-15 | 78.61 | 87.34 | 96.99 | 81.94 | 42.21 | 100.00 | 54.81 | 7 | 10.13 | 64.94 | Yes | Not Qualified for Tendering |
| 19 | Sodo - Dinke | | 1,054,003,610.30 | 4 | 14-May-18 | 64.24 | 71.38 | 61.58 | 92.43 | | 56.39 | | | | | No | |
| 20 | Tercha – Weldehane – Omonada Junction Road Project, Contract I: Tercha – Weldehane – Werebo | | 2,450,000,000.00 | 4 | 10-Mar-20 | 54.00 | 60.00 | 39.68 | 18.36 | | 36.93 | | | | | No | |
| 21 | Tercha – Weldehane – Omonada Junction Road Project, Contract-II: Werebo – Gona – Omonada Junction | | 1,450,000,000.00 | 4 | 27-Feb-20 | 48.00 | 53.33 | 40.08 | 17.48 | | 45.64 | | | | | No | |
| 22 | Gode – Kelafo – Ferfer Design and Build Road Project, Contract I: Gode – Kelafo | | 1,530,000,000.00 | 6 | 17-Mar-20 | 42.00 | 46.67 | 39.45 | 48.42 | | 54.72 | | | | | No | |
| 23 | Gambella - Abobo - Goge-Dima Road project; Lot II Pungido - Gog - Gilo River-km 72 | | 1,342,000,000.00 | 4 | 10-Jul-20 | 40.37 | 44.86 | 35.67 | 71.35 | | 49.87 | | | | | No | |
| 24 | Shashemene - Alaba Design and Build Road Project | | 2,900,000,000.00 | 4 | 13-Jan-21 | 36.00 | 40.00 | 29.52 | 11.67 | | 44.35 | | | | | No | |
| 25 | Dembidolo - Mughli - Dola - Gambela, Lot 1: Dembidolo - Mughli - Dola Design and Build Road Project | | 1,600,000,000.00 | 6 | 1-Dec-20 | 42.00 | 46.67 | 30.94 | 0.00 | | 37.08 | | | | | No | |
| 26 | Gashena - Bilbala | China Railway 3rd Group (CRTG) | 1,722,784,493.09 | 3 | 12-Feb-14 | 92.45 | 102.72 | 89.62 | 96.57 | 82.47 | 57.34 | 60.00 | 3 | 2.00 | 62.00 | No | Pass |
| 27 | Muketuri - Kokebmesk | | 802,613,689.29 | 3 | 23-May-17 | 72.62 | 80.69 | 73.28 | 86.60 | | 62.17 | | | | | No | |
| 28 | Iteya - Robe | | 1,423,913,338.81 | 4 | 7-Nov-17 | 67.20 | 74.67 | 67.76 | 63.09 | | 62.00 | | | | | No | |
| 29 | Ethiopia - Djibouti Transport Corridor Project, Phase I: Adama - Km 60 Expressway | JMC Project (India) Ltd. | 6,688,456,565.74 | 4 | 10-Jul-21 | 54.00 | 60.00 | 23.67 | 10.30 | 10.30 | 15.25 | 15.25 | 1 | - | 15.25 | No | Not Qualified for Tendering |
| 30 | Ethiopia - Djibouti Transport Corridor Project, Phase I: Adama - Km 60 Expressway | Longjian Road & Bridge | 6,688,456,565.74 | 4 | 10-Jul-21 | 54.00 | 60.00 | 23.67 | 10.30 | 10.30 | 15.25 | 15.25 | 1 | - | 15.25 | No | Not Qualified for Tendering |
| 31 | Bilbala - Sekota | China First Highway Eng. Co. Ltd. | 1,947,702,042.61 | 3 | 12-Jun-15 | 77.62 | 86.25 | 84.66 | 91.03 | 91.03 | 81.75 | 81.75 | 2 | - | 81.75 | No | Pass |
| 32 | Sodo-Areka Junction and Sodo Town Woli | | 2,620,010,708.46 | 3 | | | | | | | | | | | | | |
| 33 | Albereketi - Gelemso-Mechara, Contract 1 : Albereketi - Gelemso | Al Asab | 1,037,532,714.98 | 4 | 25-May-15 | 72.53 | 80.58 | 97.25 | 82.08 | 78.21 | 100.00 | 100.00 | 2 | - | 100.00 | Yes | Not Qualified for Tendering |
| 34 | Albereketi - Gelemso - Mechara, Contract 2 : Gelemso - Mechara - Micheta | | 998,043,132.31 | 4 | 16-Nov-15 | 74.20 | 82.45 | 91.50 | 74.19 | | 100.00 | | | | | Yes | |
| 35 | Aykel - Zufan - Angereb, Lot II: Km 69+000 - Angereb | China Wu Yi | 1,473,670,095.45 | 4 | 20-Jun-17 | 71.57 | 79.53 | 72.36 | 79.07 | 51.05 | 62.65 | 45.07 | 3 | 2.00 | 47.07 | No | Pass |
| 36 | Daye - Chiri - Nansebo | | 1,696,301,772.05 | 3 | 27-Sep-17 | 73.41 | 81.57 | 69.11 | 76.79 | | 54.90 | | | | | No | |
| 37 | Yaso - Gelasa - Dibate; Lot 1: Yaso - Km 100 Road Project | | 3,283,694,543.90 | 4 | | | | | 0.00 | | 8.00 | | | | | No | |
| 38 | Yaso - Gelasa - Dibate - Chagni; Lot 2 : Km 100 - Dibate - Chagni | | 2,706,318,636.38 | 4 | 4-Dec-20 | 48.00 | 53.33 | 30.84 | 19.65 | | 29.33 | | | | | No | |

Performance, Quality and System Management Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of June 2023

| Reporting Period | | 30-Jun-23 | | | | | | | | | | | | | | | |
|------------------|---|--|------------------------------|---------------------------------|-------------------|--|-------------------------------------|----------------------------|---------------------------------------|-----------------------------------|-----------------------|-------------------------------|--------------------------------------|------------------------------|--|--|-----------------------------|
| I. No. | Contract Name | Contractor's Name | Revised Contract Price (ETB) | Mobilization Period (in months) | Commencement Date | Total Contract Period in Months Considered for this Evaluation (A) | 10/9 times Contract Period (10/9*A) | Time Elapsed in Months (C) | Actual Cumulative Progress todate (%) | Aggregated Actual Performance (%) | Expected Progress (%) | Average Expected Progress (%) | No. of Contracts under Consideration | Additional Expected Progress | Total Average Expected Progress (in %) | Time Elapsed is Beyond 10/9 of the Contract Period | Pass/ Non Performing |
| 39 | Abobo - Meti: (Contract 2: Kubito Mazoria - Meti-km 76) | China Gezhouba Group Company Limited | 1,621,434,669.77 | 4 | 13-Nov-17 | 61.55 | 68.38 | 67.56 | 60.15 | 53.82 | 83.46 | 73.23 | 2 | - | 73.23 | No | Not Qualified for Tendering |
| 40 | Tepi - Mizan Road Project | | 1,276,922,787.69 | 4 | 26-Jan-18 | 65.06 | 72.29 | 65.13 | 45.79 | | 60.24 | | | | | No | |
| 41 | Gambela - Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido) | China Railway 21 st Bureau Group Co., Ltd | 1,310,919,269.00 | 3 | 16-Oct-17 | 77.23 | 85.81 | 68.48 | 77.92 | 50.66 | 50.15 | 52.95 | 3 | 2.00 | 54.95 | No | Not Qualified for Tendering |
| 42 | Jimma - Agaro Dedesa River Road Upgrading project | | 1,386,413,235.18 | 4 | 1-Jan-19 | 54.44 | 60.49 | 53.95 | 50.32 | | 59.21 | | | | | No | |
| 43 | Construction Works of Shishinda - Tepi Road Project | | 1,556,573,045.57 | 4 | 8-Oct-18 | 64.34 | 71.49 | 56.75 | 28.01 | | 49.73 | | | | | No | |
| 44 | Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido) | Jiangxi Water and Hydropower Construction Co., Ltd. (JWHC) | 1,310,919,269.00 | 3 | 16-Oct-17 | 77.23 | 85.81 | 68.48 | 77.92 | 77.92 | 50.15 | 50.15 | 1 | - | 50.15 | No | Pass |
| 45 | Modjo - Hawassa Highway project Phase II: Zeway - Hawassa Lot 1: Zeway - Arsi Negele (57.1km) | SBI International Holding AG | 3,310,359,842.00 | 4 | 23-Feb-18 | 67.40 | 74.89 | 64.21 | 62.12 | 62.12 | 55.88 | 55.88 | 1 | - | 55.88 | No | Pass |
| 46 | Tercha-Chida | Investroy Proekt LLC | 1,171,155,714.52 | 4 | 8-Sep-17 | 56.45 | 62.72 | 69.73 | 36.62 | 36.62 | 100.00 | 100.00 | 0 | - | 100.00 | Yes | Not Qualified for Tendering |
| 47 | Jigjiga - Tulu - Lowwanja - Dul'ad - Samekab - Harmukale Junction | China Civil Engineering Construction Company (CCECC) | 1,551,507,344.53 | 4 | 27-Jun-19 | 52.87 | 58.74 | 48.13 | 65.19 | 19.74 | 52.21 | 25.94 | 5 | 4.50 | 30.44 | No | Not Qualified for Tendering |
| 48 | Dire Dawa - Shinile and Dire Dawa By-Pass Design and Build Road Project | | 1,318,064,901.10 | 4 | 19-Oct-20 | 36.00 | 40.00 | 32.35 | 37.35 | | 51.18 | | | | | No | |
| 49 | Arsi Robe - Agarfa - Ali; Lot 2: Arsi Robe - Wabe River Bridge; Terta - Jawe & Gado - Jawe Approaches Road Projects | | 4,158,806,181.69 | 4 | 12-Sep-21 | 48.00 | 53.33 | 21.57 | 9.87 | | 16.00 | | | | | No | |
| 50 | Kessa - Gimjabet - Azena - Ambela Road Project | | 2,200,961,348.65 | 3 | 18-Nov-21 | 36.00 | 40.00 | 19.36 | 11.00 | | 22.12 | | | | | No | |
| 51 | Lalibela - Kulmesk - Muja | | 1,888,292,297.10 | 4 | 21-Feb-22 | 39.91 | 44.35 | 16.24 | 2.05 | | 13.08 | | | | | No | |
| 52 | Dabark - Zarima | Beijing Urban Construction Group Ltd. | 2,412,000,000.00 | 4 | 1-Jan-19 | 48.00 | 53.33 | 53.95 | 24.76 | 56.82 | 100.00 | 63.71 | 2 | - | 63.71 | Yes | Not qualified for tendering |
| 53 | Dinke - Sawla | | 1,020,177,271.01 | 4 | 16-Jan-19 | 48.00 | 53.33 | 53.46 | 56.24 | | 100.00 | | | | | Yes | |
| 54 | Morka - Gircha - Chenchha | | 1,928,084,952.42 | 4 | 13-Mar-19 | 62.79 | 69.77 | 51.62 | 57.12 | | 44.51 | | | | | No | |
| 55 | Gore - Masha - Tepi Road Upgrading Project | Hyundai Development Company | 4,468,211,740.75 | 4 | 1-Jan-19 | 62.83 | 69.81 | 53.95 | 42.67 | 42.67 | 47.71 | 47.71 | 1 | - | 47.71 | No | Not Qualified for Tendering |
| 56 | Tenta Junction-Wegeltena-Kurba (31+500-110+740) | Hebei Construction Group Co. Ltd. | 1,873,489,476.53 | 4 | 1-Apr-19 | 36.00 | 40.00 | 28.01 | 38.69 | 47.42 | 40.69 | 58.87 | 1 | - | 58.87 | No | Not Qualified for Tendering |
| 57 | Adiale - Girawa Design and Build Road Project | | 1,436,300,000.00 | 4 | 9-Mar-20 | 40.24 | 44.71 | 39.72 | 47.42 | | 58.87 | | | | | No | |

**Performance, Quality and System Management Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of June 2023**

| Reporting Period | | 30-Jun-23 | | | | | | | | | | | | | | | |
|------------------|---|---|------------------------------|---------------------------------|-------------------|--|-------------------------------------|----------------------------|---------------------------------------|-----------------------------------|-----------------------|-------------------------------|--------------------------------------|------------------------------|--|--|-----------------------------|
| I. No. | Contract Name | Contractor's Name | Revised Contract Price (ETB) | Mobilization Period (in months) | Commencement Date | Total Contract Period in Months Considered for this Evaluation (A) | 10/9 times Contract Period (10/9*A) | Time Elapsed in Months (C) | Actual Cumulative Progress todate (%) | Aggregated Actual Performance (%) | Expected Progress (%) | Average Expected Progress (%) | No. of Contracts under Consideration | Additional Expected Progress | Total Average Expected Progress (in %) | Time Elapsed is Beyond 10/9 of the Contract Period | Pass/ Non Performing |
| 58 | Lare - New Jinkawo - Ninighang Road Project | Zhejiang Bayong Highway Engineering Co. Ltd. | 1,420,584,397.57 | 4 | 2-May-19 | 71.28 | 79.20 | 49.97 | 34.10 | 34.10 | 34.00 | 34.00 | 1 | - | 34.00 | No | Pass |
| 59 | Mesle/Musle-Kore/Kori-Ture Road Project; Contract I: Mesle/Musle Km 84+200 | China State Construction Engineering Corp. Ltd. (CSCEC) | 1,513,594,498.55 | 4 | 11-Feb-19 | 53.95 | 59.94 | 52.60 | 33.45 | 35.76 | 57.83 | 54.25 | 3 | 2.00 | 56.25 | No | Not Qualified for Tendering |
| 60 | Mesle/Musle-Kore/Kori-Ture Road Project; Contract II: Km 84+200-Teru(km 156+589) | | 1,333,044,610.39 | 4 | 11-Feb-19 | 59.84 | 66.48 | 52.60 | 34.26 | | 49.48 | | | | | No | |
| 61 | Muketuri Alem Ketema Road Project, Lot 2: Kokeb Mesk – Alem Ketema | | 1,616,065,592.00 | 4 | 19-Sep-19 | 48.23 | 53.59 | 45.37 | 39.16 | | 54.84 | | | | | No | |
| 62 | Construction Works of Hamusit – Estie Road Upgrading Project | Ningxia Communications Construction Co., Ltd. | 1,395,881,640.48 | 4 | 14-Feb-20 | 49.12 | 54.58 | 40.50 | 44.17 | 44.17 | 44.74 | 44.74 | 1 | - | 44.74 | No | Not Qualified for Tendering |
| 63 | Construction Works of Fisiha Genet – Kele – Segen – Gebelbano; Lot 2: Chulese – Soyama – km 79+500 Design and Build Road Project | China Railway 14 th Bureau Group Co., Ltd. | 1,800,000,000.00 | 4 | 29-May-20 | 36.00 | 40.00 | 37.05 | 6.64 | 6.64 | 67.01 | 67.01 | 1 | - | 67.01 | No | Not Qualified for Tendering |
| 64 | Gimba - Tenta Road Project | Jiangxi the 2nd Construction Co., LTD | 2,185,228,256.12 | 4 | 9-Oct-20 | 36.00 | 40.00 | 9.70 | 5.00 | 5.00 | 5.70 | 5.70 | 1 | - | 5.70 | No | Not Qualified for Tendering |
| 65 | Mellodoni Junction – Manda – Bure Road Project | Shandong Luqiao Group Co., LTD | 2,085,985,162.60 | 4 | 16-Oct-20 | 44.52 | 49.46 | 32.45 | 30.18 | 30.18 | 36.42 | 36.42 | 1 | - | 36.42 | No | Not Qualified for Tendering |
| 66 | Shambu - Agamsa Road Project | | 2,080,273,817.86 | 4 | 1-Jun-21 | 42.00 | 46.67 | 24.95 | 0.00 | | 25.99 | | | | | No | |
| 67 | Nekempt - Bure; Lot 1 : Nekemte – Anger Guntin – Andhode Section | Chongqing International Construction Group Co. (CICO) | 1,600,000,000.00 | 4 | 10-Dec-20 | 36.00 | 40.00 | 30.64 | 4.21 | 51.80 | 47.05 | 25.91 | 1 | - | 25.91 | No | Pass |
| 68 | Nekempt - Bure; Lot 3: Agamsa – Bure Section (84.56km) | | 2,042,000,000.00 | 4 | 10-Dec-20 | 51.68 | 57.42 | 30.64 | 51.80 | | 25.91 | | | | | No | |
| 69 | Durbete – Kunzila; Lot 1; Durbete - K | Zhejiang Communications Construction Group Co., Ltd. | 2,655,040,000.00 | 4 | 12-Aug-21 | 42.05 | 46.72 | 22.59 | 13.86 | 14.18 | 22.06 | 21.81 | 3 | 2.00 | 23.81 | No | Not Qualified for Tendering |
| 70 | Dolosebro - Jara - Shekhussen | | 1,592,270,000.00 | 4 | 1-Oct-21 | 42.00 | 46.67 | 20.94 | 17.04 | | 19.41 | | | | | No | |
| 71 | Durbete - Kunzila - Gelago - Metema; Lot 3: Km 170 - Metema (Gelago - Gendewuha) | | 2,719,264,301.40 | 4 | 26-Jul-21 | 42.05 | 46.72 | 23.15 | 12.82 | | 22.98 | | | | | No | |
| 72 | Gode-Kelafo - Ferfer Lot 2: Kelafo - Ferfer | DOGUSAN INSAAT TIC. A.S in JV with Rabah and Sons P.L.C | 2,497,881,730.00 | 4 | 24-Aug-21 | 42.00 | 46.67 | 22.19 | 0.00 | - | 21.46 | 21.46 | 1 | - | 21.46 | No | Not Qualified for Tendering |
| 73 | Robe - Seru | UNIMPRESA | 2,291,343,381.66 | 4 | 26-Sep-22 | 36.00 | 40.00 | 9.11 | 0.42 | 0.42 | 5.11 | 5.11 | 1 | - | 5.11 | No | Not Qualified for Tendering |

Note

| Category of Contract Period | Formula to be used |
|-----------------------------|--------------------|
| First (1/3)rd | 8(t1) |
| Second(1/3)rd | 8+23(t2) |
| Last (1/3)rd | 31+29(t3) |
| Beyond Contract period | 60+40(t4) |

2

Contractors who failed to complete projects after **one ninth of the contract period** elapsed beyond the Contract period will be **Disqualified**