

Performance, Quality and System Management Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of March 2023

Reporting Period		31-Mar-23																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total Contract Period in Months Considered for this Evaluation (A)	10/9 times Contract Period (10/9*A)	Time Elapsed in Months (C)	Actual Cumulative Progress todate (%)	Aggregated Actual Performance (%)	Expected Progress (%)	Average Expected Progress (%)	No. of Contracts under Consideration	Additional Expected Progress	Total Average Expected Progress (in %)	Time Elapsed is Beyond 10/9 of the Contract Period	Pass/ Non Performing	
1	Construction Works of Menebegna - Fincha - Shambu	CGCOC	1,091,950,078.33	4	1-Jun-17	66.81	74.23	54.02	44.78	44.78	43.34	43.34	1	-	43.34	No	Pass	
2	Merewa – Somodo – Seka and Somodo – Limu Junction Spur Design and Build Road Project	China Tiesiju Civil Engineering Group	2,268,391,159.90	3	16-Sep-19	48.00	53.33	42.48	22.12	12.93	49.99	32.64	4	3.00	35.64	No	Not Qualified for Tendering	
3	Daye - Girja - Kibremengist / Melkadesta and Meleya - Mejo Spur Road		1,555,708,167.88	4	29-Dec-20	36.00	40.00	27.02	13.76		38.31					No		
4	Jimma - Chida Road Upgrading Project		2,422,629,267.28	4	8-Mar-21	48.00	53.33	24.76	5.34		20.59					No		
5	Chebera Churchura-Gudumu & Gudumu-Bale Road Project		2,617,457,394.03	3	28-Jun-21	36.00	40.00	21.07	11.50		25.39					No		
6	Modjo - Hawassa Highway Phase I:Modjo - Zeway Lot II : Arsi Negele-Hawassa	China Construction Communication Company (CCCC)	5,338,512,128.16	4	7-Mar-18	62.83	69.81	60.82	57.08	78.76	57.22	65.09	7	10.13	75.21	No	Pass	
7	Fik-Hamero-Imi, Lot II Hamero - Imi (81+000-216+700)		1,540,339,628.70	4	8-Nov-18	50.53	56.15	52.73	98.99		70.46					No		
8	Ali town - Agarfa - Wabe River		2,153,060,671.98	4	1-Feb-19	44.91	49.90	49.94	99.10		100.00					Yes		
9	Mekanyesus/Este - Simada Road Project		1,541,967,661.59	4	21-Feb-19	49.87	55.42	49.28	80.90		58.97					No		
10	Bilalo - Kersa - Arsi Negele		1,668,745,531.74	4	16-Aug-19	46.13	51.25	43.50	86.50		55.04					No		
11	Abay River Bridge and Adjacent Concrete Structures		1,551,189,441.11	4	5-Aug-19	46.13	51.25	43.86	94.56		55.72					No		
12	Construction Works of Robe-Goro-Sofumer-Ginir Junction Road Project		8,798,168,439.12															
13	Tulu Bolo - Kela Design and Build Road Project	Hunan-Hunda RBC	1,317,881,750.70	4	15-Oct-17	71.87	79.85	65.52	76.90	76.90	52.32	52.32	1	-	52.32	No	Pass	
14	Mota - Jaragedo Road Project	Zhongmei Engineering Ltd.	1,640,366,117.06	3	14-Jul-17	59.57	66.19	68.58	73.55	35.18	100.00	37.40	2	-	37.40	Yes	Not qualified for tendering	
15	Mintamir - Metehbila - Metehara Road Project		1,096,639,115.40	3	18-Oct-17	67.43	74.92	65.42	71.27		57.41					No		
16	Mehal Meda - Gisherabiel - Mekoy - Milamile; Lot 1 : Mehal Meda - Tor Mesaya		1,781,238,954.95	4	3-Jul-21	36.00	40.00	20.91	12.96		25.08					No		

**Performance, Quality and System Management Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of March 2023**

Reporting Period		31-Mar-23																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total Contract Period in Months Considered for this Evaluation (A)	10/9 times Contract Period (10/9*A)	Time Elapsed in Months (C)	Actual Cumulative Progress todate (%)	Aggregated Actual Performance (%)	Expected Progress (%)	Average Expected Progress (%)	No. of Contracts under Consideration	Additional Expected Progress	Total Average Expected Progress (in %)	Time Elapsed is Beyond 10/9 of the Contract Period	Pass/ Non Performing	
17	Sodo - Tercha Road Upgrading Project Contract 2: Omo River-Tercha	China Railway 7 th Group (CRSG)	2,048,019,806.67	4	2-Jun-15	84.63	94.03	93.99	79.98	39.69	86.56	49.27	7	10.13	59.40	No	Not Qualified for Tendering	
18	Sodo - Dinke		1,054,003,610.30	4	14-May-18	58.52	65.02	58.59	87.90		60.27					No		
19	Tercha - Weldehane - Omonada Junction Road Project, Contract I: Tercha - Weldehane - Werebo		2,450,000,000.00	4	10-Mar-20	54.00	60.00	36.69	15.54		32.11					No		
20	Tercha - Weldehane - Omonada Junction Road Project, Contract-II: Werebo - Gona - Omonada Junction		1,450,000,000.00	4	27-Feb-20	48.00	53.33	37.08	16.98		40.22					No		
21	Gode - Kelafo - Ferfer Design and Build Road Project, Contract I: Gode - Kelafo		1,530,000,000.00	6	17-Mar-20	42.00	46.67	36.46	47.07		48.52					No		
22	Gambella - Abobo - Goge-Dima Road project; Lot II Pungido - Gog - Gilo River-km 72		1,342,000,000.00	4	10-Jul-20	36.00	40.00	32.68	64.64		51.98					No		
23	Shashemene - Alaba Design and Build Road Project		2,900,000,000.00	4	13-Jan-21	36.00	40.00	26.53	10.02		37.12					No		
24	Dembidolo - Mughli - Dola - Gambela, Lot 1: Dembidolo - Mughli - Dola Design and Build Road Project	1,600,000,000.00	6	1-Dec-20	42.00	46.67	27.95	0.00	30.91	No								
25	Gashena - Bilbala	China Railway 3rd Group (CRTG)	1,722,784,493.09	3	12-Feb-14	92.45	102.72	89.62	96.57	79.64	57.34	57.48	3	2.00	59.48	No	Pass	
26	Muketuri - Kokebmesk		802,613,689.29	3	23-May-17	71.21	79.12	70.29	83.76		58.88					No		
27	Iteya - Robe		1,423,913,338.81	4	7-Nov-17	67.20	74.67	64.77	56.83		56.85					No		
28	Ethiopia - Djibouti Transport Corridor Project, Phase I: Adama - Km 60 Expressway	JMC Project (India) Ltd.	6,688,456,565.74	4	10-Jul-21	54.00	60.00	20.68	8.27	8.27	11.42	11.42	1	-	11.42	No	Not Qualified for Tendering	
29	Ethiopia - Djibouti Transport Corridor Project, Phase I: Adama - Km 60 Expressway	Longjian Road & Bridge	6,688,456,565.74	4	10-Jul-21	54.00	60.00	20.68	8.27	8.27	11.42	11.42	1	-	11.42	No	Not Qualified for Tendering	
30	Bilbala - Sekota	China First Highway Eng. Co. Ltd.	1,947,702,042.61	3	12-Jun-15	77.62	86.25	84.66	91.03	91.03	81.75	81.75	1	-	81.75	No	Pass	
31	Albereketi - Gelemso-Mechara, Contract 1 : Albereketi - Gelemso	AI Asab	1,037,532,714.98	4	25-May-15	77.42	86.03	94.26	81.09	77.49	100.00	100.00	2	-	100.00	Yes	Not Qualified for Tendering	
32	Albereketi - Gelemso - Mechara, Contract 2 : Gelemso - Mechara - Micheta		998,043,132.31	4	16-Nov-15	74.20	82.45	88.50	73.74		100.00					Yes		
33	Aykel - Zufan - Angereb, Lot II: Km 69+000 - Angereb	China Wu Yi	1,473,670,095.45	4	20-Jun-17	69.60	77.33	69.37	75.24	48.60	59.71	41.33	3	2.00	43.33	No	Pass	
34	Daye - Chiri - Nansebo		1,696,301,772.05	3	27-Sep-17	73.41	81.57	66.12	76.13		51.35					No		
35	Yaso - Gelasa - Dibate; Lot 1: Yaso - Km 100 Road Project		3,283,694,543.90	4					0.00		-					No		
36	Yaso - Gelaso - Dibate - Chagni; Lot 2 : Km 100 - Dibate - Chagni		2,706,318,636.38	4	4-Dec-20	48.00	53.33	27.85	16.84		25.03					No		

Performance, Quality and System Management Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of March 2023

Reporting Period		31-Mar-23																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total Contract Period in Months Considered for this Evaluation (A)	10/9 times Contract Period (10/9*A)	Time Elapsed in Months (C)	Actual Cumulative Progress todate (%)	Aggregated Actual Performance (%)	Expected Progress (%)	Average Expected Progress (%)	No. of Contracts under Consideration	Additional Expected Progress	Total Average Expected Progress (in %)	Time Elapsed is Beyond 10/9 of the Contract Period	Pass/ Non Performing	
37	Abobo - Meti; (Contract 2: Kubito Mazoria - Meti-km 76)	China Gezhouba Group Company Limited	1,621,434,669.77	4	13-Nov-17	61.55	68.38	64.57	58.05	52.34	71.79	64.87	2	-	64.87	No	Not Qualified for Tendering	
38	Tepi - Mizan Road Project		1,276,922,787.69	4	26-Jan-18	65.06	72.29	62.14	45.08		56.09					No		
39	Gambela - Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	China Railway 21 st Bureau Group Co., Ltd	1,310,919,269.00	3	16-Oct-17	77.23	85.81	65.49	64.24	44.92	46.78	48.87	3	2.00	50.87	No	Not Qualified for Tendering	
40	Jimma - Agaro Dedesa River Road Upgrading project		1,386,413,235.18	4	1-Jan-19	54.44	60.49	50.96	46.87		54.43					No		
41	Construction Works of Shishinda – Tepi Road Project		1,556,573,045.57	4	8-Oct-18	64.34	71.49	53.75	26.90		45.69					No		
42	Gambela -Abobo - Gog -Dima; (Contract 1: Gambela -Abobo-Pugnido)	Jiangxi Water and Hydropower Construction Co., Ltd. (JWHC)	1,310,919,269.00	3	16-Oct-17	77.23	85.81	65.49	67.70	67.70	46.78	46.78	1	-	46.78	No	Pass	
43	Modjo - Hawassa Highway project Phase II: Zeway - Hawassa Lot 1: Zeway - Arsi Negele (57.1km)	SBI International Holding AG	3,310,359,842.00	4	23-Feb-18	67.40	74.89	61.22	57.34	57.34	52.02	52.02	1	-	52.02	No	Pass	
44	Tercha-Chida	Investroy Proekt LLC	1,076,472,453.67	3	8-Sep-17	56.45	62.72	66.74	36.61	36.61	100.00	100.00	0	-	100.00	Yes	Not Qualified for Tendering	
45	Jiggiga - Tulu - Lowwanja - Dul'ad - Samekab - Harmukale Junction	China Civil Engineering Construction Company (CCECC)	1,551,507,344.53	4	27-Jun-19	52.87	58.74	45.14	63.43	17.92	47.29	20.78	5	4.50	25.28	No	Not Qualified for Tendering	
46	Dire Dawa - Shinile and Dire Dawa By-Pass Design and Build Road Project		1,318,064,901.10	4	19-Oct-20	36.00	40.00	29.36	34.44		43.95					No		
47	Arsi Robe - Agarfá - Ali; Lot 2: Arsi Robe - Wabe River Bridge; Terta - Jawe & Gado - Jawe Approaches Road Projects		4,158,806,181.69	4	12-Sep-21	48.00	53.33	18.58	8.72		11.70					No		
48	Kessa – Gimjabet – Azena – Ambela Road Project		2,200,961,348.65	3	18-Nov-21	36.00	40.00	16.37	8.45		16.38					No		
49	Lalibela - Kulmesk - Muja		1,888,292,297.10	4	21-Feb-22	39.91	44.35	13.25	0.31		7.95					No		
50	Dabark - Zarima	Beijing Urban Construction Group Ltd.	2,412,000,000.00	4	1-Jan-19	48.00	53.33	50.96	24.76	54.98	74.79	64.15	2	-	64.15	No	Not qualified for tendering	
51	Dinke - Sawla		1,062,134,906.29	4	16-Jan-19	48.00	53.33	50.47	56.24		72.33					No		
52	Morka - Gircha - Chenchá		1,928,084,952.42	4	13-Mar-19	48.82	54.25	48.62	54.29		59.65					No		
53	Gore - Masha - Tepi Road Upgrading Project	Hyundai Development Company	4,468,211,740.75	4	1-Jan-19	62.83	69.81	50.96	41.51	41.51	43.57	43.57	1	-	43.57	No	Not Qualified for Tendering	
54	Tenta Junction-Wegeltena-Kurba (31+500-110+740)	Hebei Construction Group Co. Ltd.	1,873,489,476.53	4	1-Apr-19	36.00	40.00	28.01	38.69	45.49	40.69	64.82	1	-	64.82	No	Not Qualified for Tendering	
55	Adiale – Girawa Design and Build Road Project		1,436,300,000.00	4	9-Mar-20	36.00	40.00	36.72	45.49		64.82					No		

Performance, Quality and System Management Directorate
Summary of Foreign Contractors' Performance Evaluation
Reporting Period End of March 2023

Reporting Period		31-Mar-23																
I. No.	Contract Name	Contractor's Name	Revised Contract Price (ETB)	Mobilization Period (in months)	Commencement Date	Total Contract Period in Months Considered for this Evaluation (A)	10/9 times Contract Period (10/9*A)	Time Elapsed in Months (C)	Actual Cumulative Progress todate (%)	Aggregated Actual Performance (%)	Expected Progress (%)	Average Expected Progress (%)	No. of Contracts under Consideration	Additional Expected Progress	Total Average Expected Progress (in %)	Time Elapsed is Beyond 10/9 of the Contract Period	Pass/ Non Performing	
56	Lare - New Jinkawo - Ninighang Road Project	Zhejiang Bayong Highway Engineering Co. Ltd.	1,420,584,397.57	4	2-May-19	71.28	79.20	46.98	29.96	29.96	30.48	30.48	1	-	30.48	No	Not Qualified for Tendering	
57	Mesle/Musle-Kore/Kori-Ture Road Project; Contract I: Mesle/Musle Km 84+200	China State Construction Engineering Corp. Ltd. (CSCEC)	1,513,594,498.55	4	11-Feb-19	46.88	52.09	49.61	29.11	31.64	73.97	60.80	3	2.00	62.80	No	Not Qualified for Tendering	
58	Mesle/Musle-Kore/Kori-Ture Road Project; Contract II: Km 84+200-Teru(km 156+589)		1,333,044,610.39	4	11-Feb-19	49.84	55.38	49.61	29.14		59.60					No		
59	Muketuri Alem Ketema Road Project, Lot 2: Kokeb Mesk – Alem Ketema		1,616,065,592.00	4	19-Sep-19	48.23	53.59	42.38	36.08		49.44					No		
60	Construction Works of Hamusit – Estie Road Upgrading Project	Ningxia Communications Construction Co., Ltd.	1,395,881,640.48	4	14-Feb-20	49.12	54.58	37.51	40.96	40.96	39.44	39.44	1	-	39.44	No	Pass	
61	Construction Works of Fisiha Genet – Kele – Segen – Gebelbano; Lot 2: Chulese – Soyama – km 79+500 Design and Build Road Project	China Railway 14 th Bureau Group Co., Ltd.	1,800,000,000.00	4	29-May-20	36.00	40.00	34.06	6.64	6.64	55.31	55.31	1	-	55.31	No	Not Qualified for Tendering	
62	Gimba - Tenta Road Project	Jiangxi the 2nd Construction Co., LTD	2,185,228,256.12	4	9-Oct-20	36.00	40.00	9.70	5.00	5.00	5.70	5.70	1	-	5.70	No	Not Qualified for Tendering	
63	Melodoni Junction – Manda – Bure Road Project	Shandong Luqiao Group Co., LTD	2,085,985,162.60	4	16-Oct-20	44.52	49.46	29.46	20.79	20.79	30.66	30.66	1	-	30.66	No	Not Qualified for Tendering	
64	Shambu - Agamsa Road Project		2,080,273,817.86	4	1-Jun-21	42.00	46.67	21.96	0.00		21.08					No		
65	Nekempt - Bure; Lot 1 : Nekemte – Anger Guntin – Andhode Section	Chongqing International Construction Group Co. (CICO)	1,600,000,000.00	4	10-Dec-20	36.00	40.00	27.65	4.21	40.13	39.82	21.91	1	-	21.91	No	Pass	
66	Nekempt - Bure; Lot 3: Agamsa – Bure Section (84.56km)		2,042,000,000.00	4	10-Dec-20	51.68	57.42	27.65	40.13		21.91					No		
67	Durbete – Kunzila; Lot 1; Durbete - Km 136	Zhejiang Communications Construction Group Co., Ltd.	2,655,040,000.00	4	12-Aug-21	42.05	46.72	19.59	8.74	8.89	17.15	16.90	3	2.00	18.90	No	Not Qualified for Tendering	
68	Dolosebro - Jara - Shekhussen		1,592,270,000.00	4	1-Oct-21	42.00	46.67	17.95	11.79		14.49					No		
69	Durbete - Kunzila - Gelago - Metema; Lot 3: Km 170 - Metema (Gelago - Genddewuha)		2,719,264,301.40	4	26-Jul-21	42.05	46.72	20.15	7.34		18.07					No		
70	Gode-Kelafo - Ferfer Lot 2: Kelafo - Ferfer	DOGUSAN INSAAT TIC. A.S in JV with Rabah and Sons P.L.C	2,497,881,730.00	4	24-Aug-21	42.00	46.67	19.20	0.00	-	16.54	16.54	1	-	16.54	No	Not Qualified for Tendering	
71	Robe - Seru	UNIMPRESA	2,291,343,381.66	4	26-Sep-22	36.00	40.00	6.12	0.36	0.36	2.12	2.12	1	-	2.12	No	Not Qualified for Tendering	

Note

Category of Contract Period	Formula to be used
First (1/3)rd	8(1)
Second(1/3)rd	8+23(12)
last (1/3)rd	31+29(13)
Beyond Contract period	60+40(14)

Contractors who failed to complete projects after **one ninth of the contract period** elapsed beyond the Contract period will be **Disqualified**